

Walla Walla District – Dworshak Unit 3 Rehabilitation

Major Work Feature Milestone • (Delay Reason)	Original Schedule (06/16)	Revised Schedule (12/16)	Actual (A) /Predicted*
Begin Generator Disassembly	19 Sep 2016		28 Sep 2016 (A)
Rotor Removed	11 Oct 2016		17 Oct 2016 (A)
Winding Removal • Lead found on winding surface	29 Oct 2016		09 Dec 2016 (A)
Stator Core Removal • Lead found on stator frame	5 Nov 2016	23 Dec 2016	03 Jan 2016 (A)
Complete Stator Core Installation • Andritz omitted installation activities from Original Schedule	23 Dec 2016	08 Mar 2017	18 Mar 2017*
Complete Rotor Work	24 Jan 2017	07 Mar 2017	07 Mar 2017*
Complete Winding Installation	11 Mar 2017	05 May 2017	17 May 2017*
Unit Reassembly	5 Apr 2017	26 May 2017	10 Jun 2017*
Unit Return to Service	1 May 2017	15 Jun 2017	15 Jul 2017*
Special Field Tests	15 May 2017	29 Jun 2017	29 Jul 2017*
Model Validation Testing	1 July 2017	08 Jul 2017	08 Aug 2017*