

Proposed Gravity Supply Pipeline for Bonneville Washington Shore Lamprey Bypass System

Natalie Richards


Project Manager


Portland District

March 24th, 2011



US Army Corps of Engineers
BUILDING STRONG®





Bonneville North Shore Lamprey Improvements




Overview of New Water Supply


- Gravity Pipeline
 - ▶ Length - ~ 380 feet
 - ▶ Diameter – 36 inch Dia. steel pipe
 - ▶ Flow Rate – up to 60 cfs
- Features
 - ▶ Collection Trough behind the DSM dewatering screens
 - ▶ Slide Gate closure at Collection Trough
 - ▶ Flow Control Valve and Flow Meter
 - ▶ PLC control of valve to desired flow rates




Proposed path for gravity supply Plan View



ISO View




Plan view at the Collection Trough



Water Supply

LBS Q \approx 60 cfs




Elevations:


DSM water surface = 64.3 ft
Dewatering weir crests > 63 ft
Trough weir crest = 61 ft
Trough invert = 55.5 ft
Top of ERC = 59 ft
Overflow discharge EL < 62 ft
Slope of 3' pipe = 3%
Slide gate at pipe intake



Approximate Path



Crossing the lower ladder




Pipe invert at EL 45 throughout the ladder.

Control Valve is located in abandoned actuator room.



Connect to the Flume Supply Header



Replace previously proposed pumps, intake and associated structure with connection to the new gravity supply pipe.



FFDRWG/FPOM coordination needs:

- 1. Construction within 50 feet of a fishway
 - The bulk of the earth to be removed (300 cubic yards) is at the top of the grassy wave, where the supply pipe is roughly 33' from the fish ladder.
 - In general an excavator is between 80 -100 decibels.
(Louder than a busy street but quieter than a train.)
- 2. Why we need to start the excavation work during the fish passage season.
 - Nov 15th -Construction schedule better with 15 days extension. It gives us some room for setbacks and weather delays. (IWW (start Dec 1))
 - ▷ Total weather days: 18-21 (6 weather days in November, 7 in December, 7 in January, and 4 in February.)



FFDRWG/FPOM coordination needs:

(continued)

- 3. Rough construction timeline for the whole system (water supply, flumes, etc).
 - ▶ Award Contract June 2012
 - Install Gravity Feed System (assumes early access is granted)
Nov. 15th, 2012 thru Jan. 30th, 2013
 - Install Flume System
Nov. 29th, 2012 thru Feb. 6th, 2013
 - Mechanical and Electrical Inspections
Feb. 7, 2013 thru Feb. 27th, 2013

