

Summary of Lower Granite Juvenile Bypass System (JBS) Operations and SOR Implementation

Sunday, March 25

- RSW opened at 00:01 (**SOR 2018-1**).

Wednesday, March 28

- Emergency bypass chain fall hoist installation completed and passed safety tests
- Bypass watered up and operated in emergency bypass starting at approximately 4pm

Thursday, March 29

- Bypass switched from emergency to primary at 9:15
- Screens installed in Units 1, 3, and 5
- All flow in excess of what can be passed through screened units will be spilled (**SOR 2018-2**)

Sunday, April 1

- Bypass switched from primary to secondary at 0700, and 24-hr collection of fish for condition sampling begins

Monday, April 2

- First 24-hr condition sample completed
- Screens installed in Units 4 and 6

Tuesday, April 3

- Spill to the gas cap starts 00:01
- Screens installed in Unit 2 (all six units fully screened)

Primary and secondary dewatering velocity testing is anticipated to begin the week of April 2nd and occur on a five-day work week until completed.

The post-construction evaluation by PNNL is planned to begin later this week and anticipated to take approximately one week (4-8 days).