ID	0	Task Name	% Complete	Duration
1	<b>■</b>	Unit 4 Overhaul - August 13 - September 21, 2012	5%	74.66 days
2	<b>√</b> 🙉	Spin Unit/Fish flushing	100%	2.25 hrs
3	<b>√</b> 🙆	Start mechanical clearance	100%	1 hr
4	<b>√</b> 🙉	Install headgates	100%	8 hrs
5		Pull STS in slot	0%	0 hrs
6	<b>√</b> < ∅	Open wicket gates & drain to tailwater	100%	1 hr
7	<b>√</b> <	Install draft tube stoplogs	100%	3 hrs
8	<b>√</b> <	Continue placing mechanical clearance	100%	4 hrs
9		Install scroll case tugger	75%	3 hrs
10	<b>√</b> 🙉	Drain unit & monitor scroll case water elevation (dip basket)	100%	4 hrs
11	<b>√</b> 🙉	Fish rescue	100%	2 hrs
12	<b>√</b> 🙉	Start placing electrical clearance	100%	1 day
13	<b>√</b> 😥	Place grounds	100%	0.13 days
14	<b>(</b>	Pull 4 pie sections/deck plates & 8 air baffles/shrouds, establish FME perimeter	13%	1 day
15	<b>(</b>	Generator PM - electricians	0%	7.5 days
16	<b>(</b>	Remove and Clean Surface Air Coolers - mechanics	0%	12 days
17	<b>(</b>	Start cleaning rotor, stator and upper bearing bracket - combined crew	12%	10 days
18	<b>(</b>	Drain water in scroll case, draft tube to water cushion at el. 367	0%	5 hrs
19	<b>(</b>	Wash down scroll case	0%	4 hrs
20	<b>(</b>	Install/stage scroll case lights, safety lines, access ramps, power supplies, Jacob's ladders, inspection cover, etc.	0%	0.5 days
21	<b>(</b>	Perform wicket gate clearance readings & pinch test - mechanics	0%	7 hrs
22	<b>(</b>	Open & block wicket gates	0%	2 hrs
23	<b>(</b>	De-pressurize governor & continue placing mechanical & finish placing electricial clearances	0%	4 hrs
24	<b>(</b>	Install draft tube platform	0%	0.75 days
25	<b>(</b>	Pressurize hub (SSG must be off?)	0%	0.5 days
26	<b>(</b>	Start to raise platform & Drain hub cone oil	0%	1 day
27	<b>(</b>	Finish raising and welding platform to pad eyes	0%	2 days
28	<b>®</b>	Pole drop test - electricians	0%	4 days
29	<b>(</b>	Install water level monitor system, lights & remove 2 inspection hatches in inner headcover	0%	3 hrs
30	<u> </u>	Drain oil in governor sump actuator tank & 3 bearing sumps (not thrust bearing)	0%	1 day
31	<b>(</b>	Governor PM - electricians	0%	18 hrs
32	<b>®</b>	XJ Breaker PM - electricians	0%	70 hrs
33	<b>(</b>	Clean/filter turbine oil	0%	1 day
34	<b>(2)</b>	Shaft and Oil Pipe PM - mechanics	0%	1 day
35	<b>(</b>	Farval Unit	0%	1 day
36	<b>(2)</b>	Install exhaust fans	0%	2 hrs
37	<b>(</b>	Install draft tube entry system	0%	3 hrs
38	<b>(%)</b>	Drain draft tube completely (overnight)	0%	6 hrs
39	<b>(%)</b>	Turbine PM - electricians	0%	11 hrs
40	(B)	Cooling Water Strainers PM - mechanics	0%	3 days
41		Clean out weep holes & record depth & flow	0% 0%	0.5 days
42		Dam Safety inspection	0%	6 hrs
43	<b>(</b>	Draft Tube Drain Valves/Mud Valves	0%	1 day
44		Remove main shaft packing	0%	4 hrs
45		Remove bearing sump covers		1 day
46	<b>(</b>	Install lighting on inside of unit	0%	2 hrs

ID	0	Task Name	% Complete	Duration
47	<b>(</b>	Thrust & Guide Bearings PM	0%	2 days
48		Oil Catcher Pumps on Blade Servo	0%	0.5 hrs
49		Begin/start headcover pumps (needs to be dry) - mechanics	0%	0.5 days
50		Stay Ring Followers	0%	1 day
51		Vacuum Breaker	0%	0.5 days
52		Begin/start Wicket Gates	0%	3 days
53		Take unit measurements - mechanics	0%	7 days
54		Replace 2 pie sections/deck plates & 7 air baffles/shrouds	0%	1 day
55	<b>(</b>	Megger test	0%	3 hrs
56	<b>(</b>	Blade cavitation inspection	0%	2 hrs
57		Cavitation Repair	0%	0 days
58	<b>(4)</b>	Replace blade packing (if needed)	0%	0 days
59	<b>(</b>	Replace bearing sump covers	0%	2 days
60	<b>(</b>	Fill governor sump actuator tank and 3 bearing sumps	0%	1 day
61	<b>(2)</b>	Brakes - mechanics	0%	2 hrs
62	<b>(4)</b>	Perform headcover bolt inspection	0%	1 day
63		Replace main shaft packing	0%	1 day
64	<b>(</b>	Begin/start governor work - mechanics	0%	7 days
65	<b>(</b>	Water, Air, Oil Distribution PM - mechanics	0%	1.5 days
66	<b>(</b>	Drain thrust bearing sump	0%	3 hrs
67	<b>(</b>	Fill hub cone oil through tap	0%	1 day
68	<b>(</b>	Bring water cushion up to man door	0%	0.25 days
69		Remove scroll case lights, safety lines, Jacob's ladders, etc.	0%	0.5 days
70		Remove draft tube entry system	0%	3 hrs
71		Remove draft tube platform	0%	2 days
72		Split thrust bearing tub	0%	7 days
73	<b>(</b>	Fill thrust bearing sump with oil	0%	2 hrs
74	<b>(</b>	High Pressure Thrust Bearing Oil Pump PM - mechanics	0%	0.5 days
75	<b>(</b>	Begin/start governor calibrations - mechanics & electricians	0%	1 day
76	<b>(</b>	Prepare to water up	0%	1 day
77		Start removing mechanical & electrical clearances	0%	0.5 days
78	<b>(</b>	Remove stoplogs and headgates	0%	1 day
79	<b>(</b>	Finish headcover pumps (timing tests & leak checks) - mechanics	0%	0.5 hrs
80	<b>(</b>	Finish wicket gates	0%	0 days
81		Cooling Water Flow meters PM - mechanics	0%	0.5 days
82		Finish governor calibrations - mechanics & electricians	0%	1 day
83	<b>(</b>	Annunciation system PM - electricians	0%	1 day
84	<b>(A)</b>	Relocate and replace headcover pumps	0%	0 days
85		Finish governor work - mechanics	0%	0.5 days
86		33 & 65 Switches PM - electricians & electronics technician	0%	0.5 days
87		3D CAM PM - electronics technician	0%	1 day
88	1	Remove scroll case tugger	0%	3 hrs
89	1	Remove exhaust fans in intake slot	0%	2 hrs
90		Finish removing mechanical clearance	0%	0.5 days
91		Finish removing electrical clearance & grounds	0%	0.5 days
92	\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\	4 day test run and thermography inpsection	0%	4 days

0	Task Name	% Complete	Duration
3	Prep for Doble test	0%	2.5 hrs 1 day
3 <u>%</u> 4 <b>=</b>	Prep for Doble test Doble test from PPT to XJ breaker	0%	1 day
		· · · · · · · · · · · · · · · · · · ·	,
	Page 3		