D 6	Task Name	% Complete	Duration	
	Unit 4 Overhaul - August 13 - October 5, 2012	34%	74.66 days	
2 🗸	Spin Unit/Fish flushing	100%	2.25 hrs	
3 √€	Start mechanical clearance	100%	1 hr	
4 🗸	Install headgates	100%	8 hrs	
5	Pull STS in slot	0%	0 hrs	
6 🗸 🗐	Open wicket gates & drain to tailwater	100%	1 hr	
7 🗸 💆	Install draft tube stoplogs	100%	3 hrs	
8 🗸	Continue placing mechanical clearance	100%	4 hrs	
9 🗸 🍎	Install scroll case tugger	100%	3 hrs	
10 🏑 🅳	Drain unit & monitor scroll case water elevation (dip basket)	100%	4 hrs	
11 🗸 🍥	Fish rescue	100%	2 hrs	
12 🗸 💆	Start placing electrical clearance	100%	1 day	
13 🗸	Place grounds	100%	0.13 days	
14	Pull 4 pie sections/deck plates & 8 air baffles/shrouds, establish FME perimeter	100%	1 day	
15 5	Generator PM - electricians	70%	7.5 days	
	Remove and Clean Surface Air Coolers - mechanics	30%	12 days	
	Start cleaning rotor, stator and upper bearing bracket - combined crew	12%	10 days	
	Drain water in scroll case, draft tube to water cushion at el. 367	100%	5 hrs	
18 🗸 🗐		100%	4 hrs	
19	Wash down scroll case Install/stage scroll case lights, safety lines, access ramps, power supplies, Jacob's ladders, inspection cover, etc.	100%	0.5 days	
20		100%	7 hrs	
21 🗸 🗐	Perform wicket gate clearance readings & pinch test - mechanics	100%	2 hrs	
22 🗸 🛞	Open & block wicket gates	100%	4 hrs	
23 🗸 🕑	De-pressurize governor & continue placing mechanical & finish placing electricial clearances	100%	0.75 days	
24 🗸 🗐	Install draft tube platform	100%	0.75 days	
25 🗸 🥦	Pressurize hub (SSG must be off?)	100%	•	
26 🗸 🗐	Start to raise platform & Drain hub cone oil	100%	1 day	
27 🗸 🗐	Finish raising and welding platform to pad eyes	100%	2 days	
28 🗸 👰	Pole drop test - electricians		4 days	
29 🗸 😥	Install water level monitor system, lights & remove 2-inspection hatches in inner headcover	100%	3-hrs	
30 🗸 🗐	Drain oil in governor sump actuator tank & 3 bearing sumps (not thrust bearing)	100%	1 day	
31 🛞	Governor PM - electricians	0%	18 hrs	
32 🕼	XJ Breaker PM - electricians	0%	70 hrs	
33 😥	Clean/filter turbine oil	50%	1 day	
34 😥	Shaft and Oil Pipe PM - mechanics	5%	1 day	
35 🖄	Farval Unit	0%	1 day	
36 🗸 🍥	Install exhaust fans	100%	5 hrs	
37 🗸 🎉	Install draft tube entry system	100%	3 hrs	
38 🗸 🕉	Drain draft tube completely (overnight)	100%	6 hrs	
39	Turbine PM - electricians	0%	11 hrs	
40 🖔	Cooling Water Strainers PM - mechanics	0%	3 days	
41	Clean out weep holes & record depth & flow	90%	0.5 days	
42	Dam Safety inspection	0%	0 hrs	
43	Draft Tube Drain Valves/Mud Valves	0%	1 day	
	Remove main shaft packing	100%	3 hrs	
	Remove hearing sump covers	100%	1 day	
45 / 🚳	Nemovo bearing dump develo		- 1	
45 √ ∅ 46 √ ∅	Install lighting on inside of unit	100%	2 hrs	

ID 6	Task Name	% Complete	Duration		
47	Thrust & Guide Bearings PM	0%	2 days		
48 😥	Oil Catcher Pumps on Blade Servo	0%	0.5 hrs		
49 😥	Begin/start headcover pumps (needs to be dry) - mechanics	60%	0.5 days		
50 🗐	Stay Ring Followers	0%	1 day		
51 🐠	Vacuum Breaker	0%	0.5 days		
52	Begin/start Wicket Gates	0%	3 days		
53 ✓ 🗐	Take unit measurements - mechanics	100%	7 days		
54	Replace 2 pie sections/deck plates & 7 air baffles/shrouds	100%	1 day		
55 🕮	Megger test	0%	3 hrs		
56 🗸 🗇	Blade cavitation inspection	100%	2 hrs		
57	Cavitation Repair	0%	10 days		
58	Replace blade packing (if needed)	0%	0 days		
59 🗸 🕮	Replace bearing sump covers	100%	2 days		
60	Fill governor sump actuator tank and 3 bearing sumps	0%	1 day		
61 😥	Brakes - mechanics	0%	2 hrs		
62 🗸 🗐	Perform headcover bolt inspection	100%	1 day		
63	Replace main shaft packing	30%	1 day		
64	Begin/start governor work - mechanics	0%	7 days		
65	Water, Air, Oil Distribution PM - mechanics	0%	1.5 days		
66 🗸 🖾	Drain thrust bearing sump	100%	3 hrs		
67	Fill hub cone oil through tap	0%	1 day		
68 👰	Bring water cushion up to man door	0%	0.25 days		
69	Remove scroll case lights, safety lines, Jacob's ladders, etc.	0%	0.5 days		
70	Remove draft tube entry system	. 0%	3 hrs		
71 🔞	Remove draft tube platform	0%	2 days		
72	Split thrust bearing tub	- 0%	7 days		
73	Fill thrust bearing sump with oil	0%	2 hrs		
74	High Pressure Thrust Bearing Oil Pump PM - mechanics	0%	0.5 days		
75	Begin/start governor calibrations - mechanics & electricians	0%	1 day		
76	Prepare to water up	0%	1 day		
77	Start removing mechanical & electrical clearances	0%	0.5 days		
78	Remove stoplogs and headgates	0%	1 day		
79 <u>(s)</u> 80 (<u>s)</u>	Finish headcover pumps (timing tests & leak checks) - mechanics	0%	0.5 hrs		
Lancon Marian Control	Finish wicket gates	0%	0 days		
1	Cooling Water Flow meters PM - mechanics	0%	0.5 days		
82	Finish governor calibrations - mechanics & electricians	0%	1 day		
83	Annunciation system PM - electricians	0%	1 day		
84	Relocate and replace headcover pumps	0%	0 days		
85	Finish governor work - mechanics	0%	0.5 days		
86	33 & 65 Switches PM - electricians & electronics technician	0%	0.5 days		
87	3D CAM PM - electronics technician	0%	1 day		
88	Remove scroll case tugger	0%	3 hrs		
89	Remove exhaust fans in intake slot	0%	2 hrs		
90	Finish removing mechanical clearance	0%	0.5 days		
91	Finish removing electrical clearance & grounds	0%	0.5 days		
92	4 day test run and thermography inpsection	0%	4 days		

D 6 T	ask Name		% Complete	Duration
03 V (5) 04 V	Prep for Doble test Doble test isophase bus from Mair	unit to XJ breaker	100% 100%	2.5 hrs 1 day
	•			
	•			
		Page 3		