

ID	Task Name	Start	Finish	Duration	2013												2014				
					April	May	June	July	August	September	October	November	December	January	February	March	April	May	June	July	August
1	<b>BN2 Digital Governor Installation</b>	<b>Mon 4/29/13</b>	<b>Thu 3/20/14</b>	<b>261.44 days?</b>	<b>BN2 Digital Governor Installation</b>																
2	<b>Gov First Unit (16) and Four-Year Overhaul</b>	<b>Mon 4/29/13</b>	<b>Thu 6/20/13</b>	<b>43.05 days?</b>	<b>Overhaul</b>																
3	Five weeks Remove/Reinstall	Mon 4/29/13	Thu 5/30/13	4.38 wks	<b>First Gov Install</b>																
4	Air Gap	Mon 4/29/13	Mon 5/27/13	23.25 days?																	
5	Three weeks Commissioning	Thu 5/30/13	Thu 6/20/13	2.94 wks	<b>First Gov Commission</b>																
6	Install/Remove Tail Logs	Mon 6/3/13	Wed 6/12/13	8 days	<b>Install/Remove Tail Logs</b>																
7	<b>Gov Second Unit (13)</b>	<b>Fri 6/21/13</b>	<b>Fri 8/2/13</b>	<b>34.4 days</b>	<b>Gov Second Unit (13)</b>																
8	Obtain Outage of Unit LOTO	Fri 6/21/13	Sat 6/22/13	1 day	<b>LOTO</b>																
9	Four weeks Remove/Reinstall	Mon 6/24/13	Fri 7/19/13	21 days	<b>Four weeks Remove/Reinstall</b>																
10	Two weeks Commissioning	Fri 7/19/13	Fri 8/2/13	12 days	<b>Two weeks Commissioning</b>																
11	Remove Tail Logs	Mon 7/29/13	Mon 7/29/13	0.8 days	<b>Remove Tail Logs</b>																
12	<b>Gov Third Unit (14)</b>	<b>Wed 7/17/13</b>	<b>Fri 8/30/13</b>	<b>36.25 days</b>	<b>Gov Third Unit (14)</b>																
13	LOTO	Wed 7/17/13	Thu 7/18/13	1 day	<b>LOTO</b>																
14	Dewater and Inspect Blads	Mon 7/22/13	Mon 8/26/13	28 days																	
15	Four weeks Remove/Reinstall	Mon 7/22/13	Fri 8/16/13	21 days	<b>Four weeks Remove/Reinstall</b>																
16	Two weeks Commissioning	Fri 8/16/13	Fri 8/30/13	12 days	<b>Two weeks Commissioning</b>																
17	Remove Tail Logs	Mon 8/26/13	Mon 8/26/13	0.6 days	<b>Remove Tail Logs</b>																
18	<b>Gov Fourth Unit (15)</b>	<b>Wed 8/14/13</b>	<b>Fri 9/27/13</b>	<b>36.25 days?</b>	<b>Gov Fourth Unit (15)</b>																
19	LOTO	Wed 8/14/13	Thu 8/15/13	1 day?	<b>LOTO</b>																
20	Four weeks Remove/Reinstall	Mon 8/19/13	Fri 9/13/13	21 days	<b>Four weeks Remove/Reinstall</b>																
21	Two weeks Commissioning	Fri 9/13/13	Fri 9/27/13	12 days	<b>Two weeks Commissioning</b>																
22	Remove Tail Logs	Mon 9/23/13	Mon 9/23/13	0.6 days	<b>Remove Tail Logs</b>																
23	<b>Gov Fifth Unit (17)</b>	<b>Wed 9/11/13</b>	<b>Fri 10/25/13</b>	<b>36.25 days?</b>	<b>Gov Fifth Unit (17)</b>																
24	LOTO	Wed 9/11/13	Thu 9/12/13	1 day?	<b>LOTO</b>																
25	Air Gap (Need Tail Logs)	Wed 9/11/13	Fri 10/18/13	30 days																	
26	Four weeks Remove/Reinstall	Mon 9/16/13	Fri 10/11/13	21 days	<b>Four weeks Remove/Reinstall</b>																
27	Two weeks Commissioning	Fri 10/11/13	Fri 10/25/13	12 days	<b>Two weeks Commissioning</b>																
28	Remove Tail Logs	Mon 10/21/13	Mon 10/21/13	1 day?	<b>Remove Tail Logs</b>																
29	<b>Unit 18 Governor</b>	<b>Wed 10/16/13</b>	<b>Thu 12/5/13</b>	<b>40.25 days</b>	<b>Unit 18</b>																
30	LOTO	Wed 10/16/13	Fri 10/18/13	2 days	<b>LOTO</b>																
31	Four weeks remove/reinstall	Mon 10/21/13	Fri 11/15/13	21 days	<b>Four weeks Remove/Reinstall</b>																
32	Two weeks commissioning	Fri 11/15/13	Thu 12/5/13	16 days	<b>Two weeks Commissioning</b>																
33	Remove Tail Logs	Mon 12/2/13	Mon 12/2/13	0.8 days	<b>Remove Tail Logs</b>																
34	<b>Governor First Fish Unit</b>	<b>Sat 11/23/13</b>	<b>Thu 1/9/14</b>	<b>37.75 days?</b>	<b>Gov First Fish Unit</b>																



**1 BN2 Digital Governor Installation**

During BN2 governor installation. Install oil filters. Install Air Gap on Units 16 and 18

**2 Gov First Unit (16) and Four-Year Overhaul**

Unit 17 was originally meant to be OOS for its 4-year overhaul from 2/25/13 to 4/25/13. It was scheduled to be aligned and balanced. Due to water flows, the inability to spill because of apron work at the spillway, and installation of lamprey flume, the overhaul will be accomplished during Unit 17 digital governor installation.