

**USACE Portland District (NWP) FFDRWG Update Form
October 5, 2017**

PROJECT INFORMATION

Project Title	Lamprey Passage Structure (LPS) Development and Improvements
SCT Reference Number	
Project Manager (PM)	Mike Turaski (NWP, 503-808-4704)
Technical Lead (TL)	James Schroeder (NWP 503-808-4930)
Biologist/Coordination	Ricardo Walker (NWP, 503-808-4709)

PROJECT DESCRIPTION

This project consists of the design, construction, and modification of LPSs at BON and JDA.

Specific tasks (pending funding availability and prioritization) include the following:

1. Design, build, and or modify LPSs that address known problem areas:

Phase 1: Complete

- a. WA shore LPS Installation*

Phase 2: Awarded August 2017

- a. BON Bradford Island Fish Ladder – Upgrade to LPS exit chute (construction IWW 17/18)
- b. BON Cascades Island Fish Ladder – Only minor modifications to the LPS (Construction IWW 17/18)
 - i. Add FDX antenna to exit

Phase 3: Planning / Design Phase

- a. JDA North Fish Ladder – Only minor modifications to the LPS as proposed below. (Design late FY17 and early FY18; Construction IWW 18/19).
- b. BON WA shore LPS retrofits to include modifications to the counting system and exit chute.

PROGRESS AND KEY ISSUES (List)

Phase 3: JDA LPS water supply and WA shore LPS retrofits

- JDA water supply concept level ideas have been developed for discussion.
- WA shore LPS retrofits to address counter flaws.
 - Miscommunication with data logger
 - Paddle not returning to neutral position
 - Paddle not triggering counter when actuated
- WA shore LPS retrofit to address potential for lamprey to collide with concrete walls when exiting the LPS chute.

CURRENT SCHEDULE

Phase 2: BON Bradford Island and Cascades Island

- Awarded August 2017.
- Schedule for installation is 17/18 winter maintenance period.

Phase 3: JDA North Fish Ladder LPS and WA Shore LPS Retrofits

- Plans are in the early phase of development.
- Schedule for installation is 18/19 winter maintenance period.


FFDRWG REVIEW NEEDED AT MEETING? (If YES, list discussion topics below)

- Yes, discuss concepts for providing gravity water supply to LPS.

LPS DEVELOPMENT & IMPROVEMENTS PROJECT JOHN DAY NORTH FISH LADDER ENTRANCE LPS

ISSUE: GRAVITY WATER SUPPLY ALTERNATIVES


Ricardo Walker
Portland District FFDRWG Meeting
05 October 2017



US Army Corps
of Engineers®
Portland District



JOHN DAY DAM NORTH FISH LADDER ENTRANCE LPS



NOTES:

- 1.) SEE SHEET G-001 FOR DRAW
- 2.) SEE SHEET G-002 FOR ABRE
- 3.) SEE SHEET G-003 FOR GREN
- 4.) SEE SHEET S-001 FOR GENI AND SPECIFICATIONS.
- 5.) NORTH ARROW SHOWN IS LG CRD NORTH (SEE FIGURE 1)
- 6.) HANDRAIL SHOWN ONLY IN V BOXES WHERE IT WILL BE US



**US Army Corps
of Engineers**®
Portland District



CONCEPT

Minimize long-term O&M requirements and increase system reliability by installing a gravity water supply system for the LPS.

DESIGN FACTORS

- Gravity water supply (from North Fish Ladder) must meet LPS flow requirements:
 - 150 gpm design flow; 124 gpm down flume; 15 gpm for the outfall; ~11 gpm to provide adjustability
- Screening for water supply must meet NOAA fry criteria:
 - ‘Active debris cleaning’ velocity maximum 0.4 ft/s
 - ‘Passive debris cleaning’ velocity maximum 0.2 ft/s
 - Note: An active system within the fishway is likely not acceptable
- Location and shape of water supply intake and screen must minimize potential salmonid and lamprey interaction/entrainment risks and risks associated with debris.



US Army Corps
of Engineers®
Portland District






ALTERNATIVE 2

- Add a second valve to existing 12-in fishway drain pipe (near count station)
- Run PVC pipe with UV protective coating to LPS
- **Concerns**
 - Inlet to drain is only screened by $\frac{3}{4}$ inch diffuser grating
 - Potential for small fish to enter drain



US Army Corps
of Engineers®
Portland District



SCHEDULE

- Design – when will PDT have a design for review?
 - 30%, 60%, 90%, Final
- 2018-19 IWW period construction

