The I	Dalles Dam	THE DALLES DAM The Dalles Project-Fisheri P.O. Box 564					
		3/31/2018			US Army Corp of Engineers Portland District	The Dai	lles, OR 97058-9998 541-506-3800
li	nspection Perio	d: 03/25/201	8-03/31/2018		r oniana bisiner		
The Dalles Dam	Inspections	Criteria	Total Number of Ins	pections:		erature:	44.7 °F
	Out of Criteria	Limit	Comments		Secchi	: 3.6	feet
			NORTH FI	SHWAY			
Exit differential	0	≤ 0.5'					
Count station differential	0	≤ 0.3'					
Weir crest depth	0	1.0' ± 0.1'					
Entrance differential	0	1.0' - 2.0'	1.3				
Entrance weir N1	0	depth (≥ 8')	9.5				
Entrance weir N2	0	Closed					
PUD Intake differential	0	≤ 0.5'	0				
			EAST FIS	SHWAY			
Exit differential	0	≤ 0.5'					
Removable weirs 154-157	12	Per forebay		Weir 156	drive failure. Mai	ntenance rep	airing.
Weir 158-159 differential	9	1.0' ± 0.1'	<0.9	I			0
Count station differential	0	≤ 0.3'					
Weir crest depth	0	1.0' ± 0.1'					
Junction pool weir JP6	0	0.0					
East entrance differential	0	1.0' - 2.0'	1.5				
Entrance weir E1	0	No criteria					
Entrance weir E2	0	depth (≥ 8')	12.4				
Entrance weir E3	0	depth (≥ 8')	12.4				
Collection channel velocity	0	1.5 - 4 fps	2.8 fps				
Transportation channel velocity	0	1.5 - 4 fps	2.6 fps				
North channel velocity	0	1.5 - 4 fps	2.7 fps				
South channel velocity	0	1.5 - 4 fps	3.8 fps				
West entrance differential	0	1.0' - 2.0'	1.5				
Entrance weir W1	0	depth (≥ 8')	8.2				
Entrance weir W2	0	depth (≥ 8')	8.2				
Entrance weir W3	0	No criteria					
South entrance differential	0	1.0' - 2.0'	1.4				
Entrance weir S1	0	depth ($\geq 8'$)	8.5				
Entrance weir S2	U	depth (≥ 8')	8.5 JUVENILE F				
Sluicegate operation	0	Units 1, 21		and endgate open, 21-	1 closed 3/30		
Turbine trashrack drawdown	0	<1.5', wkly	range: 0.1-0.8	and enugate open, 21-	1 00360 3/30		
Spill volume/pattern	0	None					
Turbine Unit Priority	0	per FPP	MU4 FOOS				
Turbine 1% Efficiency	0	per FPP					

OTHER ISSUES:

Birds and Sea lions:

gull and cormorant numbers and activity increasing. One sea lion spotted.

Operations

PUD performed a load reject test 3/20/18 to review actual plant responses. Turbine tripped at 0900 and bypass failed to open. Operator opened bypass at ~1000. PUD correcting the automation system which was supposed to open bypass. They plan to test the sytem the week of Apr2.

North and east fishways in full operation.

Sluiceway open with 4 gate operation. Six gate operation will start Apr 1.

Current Outages;

MU4 OOS 0001 3/19/2018 - 1700 4/5/2018 for Annual, Blade Seal Replacement and T2 Doble testing MU5 Forced OOS 1135 3/22/2018 - 1700 4/17/2018 for blade seal inspection . MU9 OOS 0001 3/5/2018 - 1700 4/12/2018 for Annual MU10 OOS 0730 3/5/2018 - 1700 5/3/2018 for O/H MU15 Forced OOS through 1700 6/29/2019 GSU transformer replacement MU16 Forced OOS through 1700 6/29/2019 for GSU transformer, Exciter, Head Cover Upgrade & Strainer MU17 OOS 0630 9/11/2017 - 1700 4/12/2018 for O/H MU18 OOS 0630 1/8/2018 - 1700 4/12/2018 for O/H MU19 Forced OOS 1708 2/12/2018 - 1700 5/31/2018 for transformer acetylene production MU20 Forced OOS 1708 2/12/2018 - 1700 5/31/2018 for transformer acetylene production

Maintenance;

Adjustable weir 157 bottom dragged on water surface, TDE corrected

East exit weir 156 malfunction addressed and corrected

East exit weir electrical panel FCQ7 installation completed. Demo of old FCQ7 near complete.

East exit oil boom anchor installation with John Day boat. Date to be determined.

Collection channel stuck dewatering pump removed. Repair underway.

Long term repair items; 154 -157 rehab/weir wheel replace, diffuser valve overhaul (rehab and decommission).

Fish related /non-fish funded items; Spillway assessment, spillway crane replace and spillgate 9. All awaiting funding.

All spillway items on Critical Infrastructure. Spillgate 9 on large cap list, projected for 2022. Charter in place for comprehensive spillway assessment.

Research/Construction/Contractors:

AWS construction - Construction progress continues. Commissioning testing date TBD

Fish Counters - Started April 1

Pikeminnow dam angling - To resume with higher water temps. Highest walleye by-catches 2017 do date. **Release of non native predators review at FPOM.** ODFW resumed monthly fishway inspections. Annual report for 2017 showed no deficiencies.

Lamprey minor mods - Rounded entrance weir caps installed south, west and north entrances. East next winter.

Lamprey counterbalance hoist being negotiated with project and end-user to expedite trapping

Railroad track removal - Tailrace deck rail completed.


Fish unit breaker replace .- Prep work in progress. Installation delayed to next winter outage.

Fish unit rehab - Development plan continues.

Transformer replacement - Install start delayed. Date to be determined.

Approved by: Ron Twiner

Operation Project Manager The Dalles Dam




Red lines = avian zones


Yellow lines = current wires

Orange lines = down or missing wires

								Piscivo E=foragin	g, NF=non								
				G	ull	Corm	norant	-	an tern		ebe	Pel	ican	Ot	her		Notes
Date	Observer	AM/PM	Zone	F		NF F NF F NF F NF F NF F NF	Total birds in zone	Notes									
			FB	0	1	1	16	0	0	0	0	0	0	0	0	18	
			PH1	0	0	0	0	0	0	0	0	0	0	0	0	0	
			PH2	0	0	0	0	0	0	0	0	0	0	0	0	0	
3/25	JWR	AM	SW1	0	0	0	0	0	0	0	0	0	0	0	0	0	
			SW2	0	0	0	0	0	0	0	0	0	0	0	0	0	
			SW3	0	0	0	4	0	0	0	0	0	0	0	0	4	
			SW4	0	0	0	2	0	0	0	0	0	0	0	0	2	
			FB	0	0	0	0	0	0	0	0	0	0	0	0	0	
			PH1	1	0	0	0	0	0	0	0	0	0	0	0	1	
2 /2 6			PH2	0	0	0	0	0	0	0	0	0	0	0	0	0	
3/26	JWR	PM	SW1	0	0	0	0	0	0	0	0	0	0	0	0	0	
			SW2	0	0	0	0	0	0	0	0	0	0	0	0	0	
			SW3	0	0	0	26 4	0	0	0	0	0	0	0	0	26	
			SW4 FB	5	22	-	4 27	-	-	-	Ţ	-	-	-	÷	31	
			PH1	0	0	0	0	0	0	0	0	0	0	0	0	27 0	
			PH1 PH2	0	0	0	0	0	0	0	0	0	0	0	0	0	
3/27	JWR	AM	SW1	0	0	0	0	0	0	0	0	0	0	0	0	0	
5/2/	30010		SW2	0	0	0	0	0	0	0	0	0	0	0	0	0	
			SW3	0	0	0	2	0	0	0	0	0	0	0	0	2	
			SW4	2	24	0	1	0	0	0	0	0	0	0	0	27	
			FB	0	0	0	0	0	0	0	0	0	0	0	0	0	
			PH1	0	0	0	0	0	0	0	0	0	0	0	0	0	
			PH2	0	0	0	0	0		0	0	0	0	0	0		
3/28	JWR	PM	SW1	0	0	0	0	0	0	0	0	0	0	0	0	0	
			SW2	0	0	0	0	0	0	0	0	0	0	0	0	0	
			SW3	0	0	0	1	0	0	0	0	0	0	0	0	1	
			SW4	0	0	0	0	0	0	0	0	0	0	0	0	0	
			FB	0	0	0	0	0	0	0	0	0	0	0	0	0	
			PH1	0	0	0	0	0	0	0	0	0	0	0	0	0	
			PH2	0	0	0	0	0	0	0	0	0	0	0	0	0	
3/29	JED	AM	SW1	0	0	0	0	0	0	0	0	0	0	0	0	0	
			SW2	0	0	1	0	0	0	0	0	0	0	0	0	1	
			SW3	0	0	2	0	0		0	0	0	0	2	_		
			SW4	0	18	0	7	0	0	0	0	0	0	0 0 25			
			FB	1	0	2	0	0	0	0	0	0	0	0	0	3	
			PH1	0	0	3	0	0	0	0	0	0	0	0	0	3	
2/20	CEA	PM	PH2	0	0	0	0	0	0	0	0	0	0	0	0	0	Overcast, bree
3/30	GEA	FIN	SW1 SW2	0	0	1	0	0	0	0	0	0	0	0	0	1	1
			SW2 SW3	0	0	1	17	0	0	0	0	0	0	0	0	18	
			SW3 SW4	0	5	0	17	0	0	0	0	0	0	0	0	10	
	+		5W4 FB	0	5	0	41	0	0	0	0	0	0	0	0	41	
			PH1	0	1	0	0	0	0	0	0	0	0	0	0	1	Overcast, caln
			PH2	0	0	0	0	0	0	0	0	0	0	0	0	0	Overcasi, Call
3/31	CEA	AM	SW1	0	0	0	0	0	0		0	Osprey w/ fish					
-/			SW1 SW2	0	0	0	0	0	0	0	0	0	0		0	ladder	
			SW3	0	0	0	0	0	0	0	0	0	0	0	0	0	
			SW4	0	4	0	0	0	0	0	0	0	0	0	1	5	BLHE
			-			Bald Ea		-								-	



				USGS:	USGS ri	ver temp								
		Secchi:		Temperatures										
	3/25	4.0	Sun	44.1										
	3/26	4.0	Mon	44.1			The Da	alles Dam Da	ulv Reading	s and Averac	ies for			
	3/27	4.0	Tue	44.2			inc be		iny reading.					
	3/28		Wed	44.6			Tei	nperatures,	Secchi. Entr	ances, and	Spill			
	3/29	3.5	Thurs	44.8					,					
	3/30		Fri	45.1										
	3/31	3.5	Sat	45.3				·			1			
		3.6	AVG	44.6				-	= Out of criteria	а				
	North	Ladder						East L	.adder					
Date:	North E	Intrance	East Entrance						West E	ntrance	South Entrance			
	Differential	N1 Depth	Differential	E1 Depth	E2 Depth	E3 Depth	JP 6	Differential	W1 Depth	W2 Depth	W3 Depth	Differential	S1 Depth	S2 Depth
		ADA	1.4		12.1	12.1	11.9	1.3	8.3	8.3		1.4	8.7	8.7
3/25	1.2	9.4	1.6		11.9	11.9	11.7	1.4	8.3	8.3		1.5	8.3	8.3
	1.2	9.5	1.6		11.9	11.9	11.7	1.4	8.3	8.3		1.5	8.3	8.3
			1.8		11.9	11.9	13.0	1.6	8.2	8.2		1.6	8.3	8.3
3/26	1.3	9.4	1.4		12.4	12.4	12.5	1.4	8.2	8.2		1.5	8.4	8.4
	1.3	9.6	1.5		12.4	12.4	12.3	1.4	8.3	8.3		1.4	8.6	8.6
	1.2		1.5		12.5	12.5	12.9	1.5	8.3	8.3		1.5	8.5	8.5
3/27	1.3 1.3	9.4 9.5	1.5		12.5 12.6	12.5	12.8 13.1	1.4 1.6	8.3 8.2	8.3 8.1		1.4 1.5	8.5 8.4	8.5 8.4
	1.3	9.5	1.6		-	12.6	-	-		-	ļ	-	-	-
2/20	1.4	0.2	1.6		12.5 12.5	12.5 12.5	12.6	1.6	8.2 8.1	8.2		1.5	8.5 8.7	8.5
3/28	1.4 1.3	9.3 9.5	1.5 1.5		12.5	12.5	12.9 13.2	1.6 1.7	8.1	8.1 8.3		1.4 1.4	8.7	8.5 8.7
	1.5	9.5	1.5		12.8	12.8	13.2	1.7	8.2	8.2		1.4	8.6	8.6
3/29	1.3	9.5	1.6		12.4	12.6	12.4	1.7	8.2	8.2		1.5	8.4	8.4
5123	1.5	9.5	1.6		12.5	12.5	12.0	1.0	8.1	8.1		1.0	8.7	8.7
	±•••	5.5	1.0		12.5	12.4	11.6	1.6	8.2	8.2		1.5	8.6	8.6
3/30	1.2	9.5	1.4		12.5	12.6	11.6	1.5	8.2	8.2		1.4	8.5	8.5
0,00	1.3	9.4	1.4		12.4	12.5	11.5	1.5	8.2	8.2		1.4	8.5	8.5
	_	I	1.4		12.6	12.5	11.4	1.6	8.3	8.3		1.3	8.6	8.6
3/31	1.2	9.4	1.5		12.5	12.4	11.5	1.6	8.2	8.2		1.5	8.4	8.4
	1.3	9.5	1.5		12.6	12.5	11.7	1.6	8.2	8.2		1.4	8.6	8.6
	1.3	9.5	1.5		12.4	12.4	12.2	1.5	8.2	8.2		1.4	8.5	8.5



AWS 10' valve room progress. The halo means its close to the end.