The Dalles Dam Fishway Status Report

06/02/19

Inspection Period: May 26 - June 01, 2019

THE DALLES DAM



The Dalles Project-Fisheries P.O. Box 564 The Dalles, OR 97058-9998 Phone: 541-506-3800

The Dalles Dam	Inspections		Total Number of Inspections: 21	Temperatur		57.6	°F
o Danos Dani	000	Limit	Comments: Repair to Weir 158 motor/brake.	Secchi:	3.4	feet	
			NORTH FISHWAY				
Exit differential	0	≤ 0.5'					
Count station differential	0	≤ 0.3'					
Weir crest depth	0	1.0' ± 0.1'					
Entrance differential	0	1.0' - 2.0'	1.4				
Entrance weir N1	0	depth (≥ 8')	10.0				
Entrance weir N2	0	Closed					
PUD Intake differential	0	≤ 0.5'					
			EAST FISHWAY				
Exit differential	0	≤ 0.5'					
Removable weirs 154-157	0	Per forebay					
Weir 158-159 differential	0	1.0' ± 0.1'	Motor and brake repaired.				
Count station differential	0	≤ 0.3'					
153 Weir crest depth	0	1.1' ± 0.1'					
Junction pool weir JP6	0	0.0					
East entrance differential	0	1.0' - 2.0'					
Entrance weir E1	0	No criteria					
Entrance weir E2	0	depth (≥ 8')					
Entrance weir E3	0	depth (≥ 8')					
Collection channel velocity	0	1.5 - 4 fps	2.01fps on 5/26 range; 1.54fps at MU13, to 2.46fps a	at MU4			
Transportation channel velocity	0	1.5 - 4 fps	2.12 fps on 5/26.				
North channel velocity	0	1.5 - 4 fps	1.73 fps on 5/27.				
South channel velocity	0	1.5 - 4 fps	2.52 fps on 5/26.				
West entrance differential	0	1.0' - 2.0'					
Entrance weir W1	0	depth (≥ 8')					
Entrance weir W2	0	depth (≥ 8')					
Entrance weir W3	closed	No criteria					
South entrance differential	0	1.0' - 2.0'					
Entrance weir S1	0	depth (≥ 8')					
Entrance weir S2	0	depth (≥ 8')					
		· · · · ·	JUVENILE PASSAGE				
Sluicegate operation	0	Units 1, 8, 18;					
Turbine trashrack drawdown	0	<1.5', biwkly	Gatewells inspection 5/16/19.				
Spill volume/pattern	0	None	Gates 1 through 8 open to flex spill pattern.				
Turbine Unit Priority	21	per FPP	MU 5 and 6 OOS for maintenance				
Turbine 1% Efficiency	0	per FPP					

OTHER ISSUES:

Operation:

East & North fish ladders in full operation.

Sluiceway open with 6 gates

Spillway open for juvenile passage.

Inspection Period: May 26 - June 01, 2019

MU5 FOOS bladeseals and T3 GSU transformer replacement and Overhaul. RTS 8/29/19

MU6 OOS T3 GSU transformer replacement. RTS 8/29/19

T10(MU19 & 20) FOOS through 10/28/21 due to acetylene levels

Maintenance:

East count station window/crowder brush repaired and functioning.

Calibration check 5/21: East entrance tailwater off by 0.4'. Some entrance weirs off but not affecting crtieria. Maintenance notified.

Collection channel dewatering pumps 5 and 6 rehab in progress.

Fishway automation parts purchase ongoing. Labor for assumbly and install FY20.

Engineering evaluation of east fishway diffuser valve status to resume.

Fish related /non-fish funded items; Spillway assessment underway. Spillway crane replace and spillgate 9 repair included.

Predators;

USDA hazing from boat and shore. Increase in gull numbers in powerhouse tailrace and within spillway avian lines.

Cormorant nesting on forebay towers increasing from previous years. Evaluating if results in increased near dam foraging.

No sea lion sightings reported this week.

Research/Construction/Contractors:

Fish counting contractors (Four Peaks) on site and counting.

For fish count data and ladder passage splits, refer to; http://www.fpc.org/adults/adult_queries/Q_adultcoequeries_adultrunsum_queryv2.php

AWS backup - All deficiencies corrected by contractor. Compiling list for follow on contract items and spare parts.

Transformer replacement - T3 ongoing. Testing after august completion.

PSMFC weekly sampling for North Wasco County PUD continues. Refer to PCMFC weekly sample report.

PITAGS north and east fishladder data collection at count stations continues.

Pikeminnow dam angling - 23 Pikeminnow for the week and 84 YTD. Bass/Walleye release continues, unlike dam angling conducted at PUD projects.

ODFW monthly fishway inspections ongoing.

Lamprey minor mods - Planning for potential LPS in junction pool.

Univ of Idaho lamprey radiotelemetry - Second season of lamprey passage night flow reduction test to resume in May.


Tribal lamprey trapping - Materials and plans on hand for new hoist system. Install next week.

Fish unit breaker replace .- Fish units returned to service. Substantial cleanup likely next winter. Determining affect to winter maintenance planning.

Fish unit rehab - Ongoing for phase 1A.

Approved by: Mike Colesar acting for Ron Twiner

Operation Project Manager The Dalles Dam





Red lines = avian zones

Yellow lines = current wires

Orange lines = down or missing wires

Additional avian lines installed 9/2018







USGS: Secchi: 3.5 Sun 56.6 5/27 3.5 57.0 Mon 3.5 57.1 Tue 3.5 Wed 57.4 3.5 58.1 5/30 Thurs 5/31 58.2 3.0 Fri 58.8 3.0 Sat 3.4 AVG 57.6

May June

> The Dalles Dam Daily Readings and Averages for Temperatures, Secchi, Entrances, and Spill

SCADA INSPECTION

= Out of criteria

Date:	North Lodd	North Loddor Entrops		East Ladder										
	North Ladder Entrance		East Entrance- open				West Entrance				South Entrance			
	Differential	N1 Depth	Differential	E1 Depth	E2 Depth	E3 Depth	JP 6	Differential	W1	W2	W3	Differential	S1	S2
5/26			1.8		13.8	13.9	14.6	1.5	8.5	8.5		1.3	8.7	8.7
	1.4	10.0	1.8		13.7	13.7	14.5	1.5	8.5	8.5		1.4	8.5	8.5
	1.3	10.0	1.8		13.8	13.8	14.6	1.4	8.5	8.5		1.4	8.5	8.5
5/27			1.7		13.8	13.9	14.1	1.5	8.5	8.5		1.3	8.6	8.5
	1.3	10.0	1.7		13.6	13.8	14.0	1.5	8.5	8.5		1.4	8.4	8.4
	1.4	10.0	1.7		13.8	13.7	14.4	1.6	8.4	8.4		1.4	8.4	8.5
5/28			1.9		13.8	13.7	14.7	1.5	8.6	8.6		1.4	8.4	8.5
	1.4	10.0	1.8		13.9	13.8	15.2	1.5	8.9	8.9		1.3	9.0	8.9
	1.4	10.0	1.8		13.8	13.9	15.3	1.5	8.9	8.9		1.3	9.1	9.1
5/29			1.8		13.9	13.9	14.8	1.4	8.6	8.6		1.3	8.5	8.5
	1.4	10.0	1.7		13.9	13.9	14.9	1.4	8.9	8.9		1.3	9.0	9.0
	1.3	10.0	1.8		13.8	13.9	15	1.3	9.2	9.2		1.2	9.0	9.0
5/30			1.8		13.8	13.8	15	1.4	9	9		1.3	9.0	9.0
	1.3	10.0	1.8		13.9	13.9	15.1	1.3	9.1	9.1		1.3	9.0	9.0
	1.3	10.0	1.9		13.8	13.8	15.4	1.5	9.1	9.1		1.3	9.0	9.0
5/31			1.9		13.7	13.7	15.5	1.5	9.1	9.1		1.4	8.9	8.9
	1.4	10.0	1.9		13.9	13.9	16.1	1.5	9	9		1.3	9.0	9.0
	1.4	10.0	1.8		13.8	13.8	16.2	1.4	9.1	9.1		1.3	9.1	9.1
6/1			1.9		13.9	13.7	16.6	1.4	9	9		1.3	9.0	9.0
	1.4	9.9	1.8		13.9	13.8	16.2	1.4	9.1	9.1		1.4	9.0	9.0
	1.4	10.0	1.9		13.8	13.8	16.1	1.4	9.1	9.1		1.3	9.0	9.0
AVG:	1.4	10.0	1.8		13.8	13.8	15.2	1.4	8.8	8.8		1.3	8.8	8.8

Fishways are inspected twice daily plus one SCADA inspection.