
The Dalles Dam Fishway Status Report

Date: 02/17/2014

Inspection Period: 02/09/2014-02/15/2014

THE DALLES DAM



The Dalles Project-Fisheries P.O. Box 564

Fishways are inspected once dail	y during the win										
The Dalles Dam	Inspections	Criteria	Total Number of Inspections:	14	Temperature:	#DIV/0! F					
	Out of Criteria	Limit	Comments		Secchi:	5.5 feet					
NORTH FISHWAY			North fishladder dewatered Feb	4 for ann	ual maintenance						
Exit differential		≤ 0.5'									
Count station differential		≤ 0.3'									
Weir crest depth		1.0' ± 0.1'									
Entrance differential		1.0' - 2.0'	Average #DIV/0!								
Entrance weir N1		depth (≥ 8')	Average #DIV/0!								
Entrance weir N2		Closed	Bulkhead installed.								
PUD Intake differential		≤ 0.5′									
EAST FISHWAY			East Fishway dewater	ed for ann	ual maintenance	. Returned Feb 3.					
Exit differential		≤ 0.5'									
Removable weirs 154-157	0	Per forebay									
Weir 158-159 differential	0	1.0' ± 0.1'									
Count station differential	1	≤ 0.3'	out at 0.8'. Automation PLC	reset.							
Weir crest depth	1	1.0' ± 0.1'	out at 1.2'.								
Junction pool weir JP6	0	depth (≥ 7')									
East entrance differential	1	1.0' - 2.0'									
Entrance weir E1	none	No criteria									
Entrance weir E2	none	depth (≥ 8')									
Entrance weir E3	closed	depth (≥ 8')									
Collection channel velocity		1.5 - 4 fps									
Transportation channel velocity		1.5 - 4 fps									
North channel velocity		1.5 - 4 fps									
South channel velocity		1.5 - 4 fps	000	fich ur	sit aparation	2					
West entrance differential	1	1.0' - 2.0'	one	iisii ui	nit operatio	1					
Entrance weir W1	4	depth (≥ 8')									
Entrance weir W2	10	depth (≥ 8')									
Entrance weir W3	closed	No criteria									
South entrance differential	5	1.0' - 2.0'									
Entrance weir S1	12	depth (≥ 8')									
Entrance weir S2	14	depth (≥ 8')									
JUVENILE PASSAGE											
Sluicegate operation	0	units 1 & 18	End gate clo	sed; 2 slui	cegates open to fo	orebay.					
Turbine trashrack drawdown		<1.5', wkly			starts Mar1.	-					
Spill volume		40%, 24hr									
Spill Pattern		per FPP									
Turbine Unit Priority		per FPP									
Turbine 1% Efficiency		per FPP									

OTHER ISSUES:

Birds/Sea lions:

Bird observation data collected once daily. Few eagles foraging/roosting at Westick park.

See avian zones map and distribution details.

Operations:

North fishway dewatered.

East fishway in service with 1 fish unit.

Sluiceway closed through Feb 28.

Current Outages:

Transformer 8 (MU15 & MU16) de-rated to single unit full load ops.

Fish unit F2 out Feb 11-13 and F1 out Feb 18-20 for as built documentation/future upgrade planning. One fish unit operation during these outages.

TA out Jan13 to Feb3 '14 for Doble testing.

Station Service 02 out Jan21 to Feb27 '14 for Digital Governor Upgrade

Main Unit 4 out Jan21 to Feb27 '14 for overhaul.

Maintenance:

East fishway work completed; west diffuser grating attachment, exit weir 159 rehab, count station window brush repair, exit deck drains/leak repair, and all routine preventative maintenance on entrance weirs, exit weirs and count station equipment.

Plans underway to build new weir to replace 158 or 159 next year pending funding, east fishway dewatering pump repairs and modify east entrance dewatering bulkheads for better fit.

North fishway planned maintenance; vegetation removal from fishladder walls, assess fishladder rock wall integrity and preventative maintenance of count station and entrance weirs. Entrance dewatering below tailwater postponed to next winter due to pump motor problems.

Items on list pending fish funds; Upgrade east exit weirs 154-157, stabilize north ladder rocks, remove collection channel diffusers.

Items fish related but not fish funded; spillway evaluation to prioritize upgrades, one which is spillgate 10/11 wire rope replacement. Both on Critical Infrastructure list and Unfunded Requirement list

Studies:

PIT - North out for dewatering. East functioning. PSMFC investigating possible sluiceway anntena options. Awaiting BPA comment.

EFL - Plan involves 10' dia. pipe through dam, under roadway and into AWS conduit under east fishladder. Construction start winter '15.

Onsite management inquiring possible introduction into fishlock approach channel directly into junction pool from side.

PUD - FERC license modification request submitted for additional north turbine, known as 'freedom' turbine.

Lamprey - Plating mods in lower east weirs completed. No additional fishladder mods planned for this winter. Toured Bonneville lamprey structures.

Research/Contractors:

USFWS lamprey camera equipment removed from both count stations by project fisheries staff.

University of Idaho installed maintaining anntenas.

Dive removal of remaining pier nose USGS antennas leftover from mid 1990s to occur Feb19-21 (Feb25-26 backup). JSAT pipes removal next year. Cahnge of plan for USGS peirnose plates; to be removed with next year JSAT pipe removal contract.


Removal last set of 3 derelict Vertical Barrier Screens (VBS) from MU 12 gatewell slot scheduled week of Aug11. Pending CRFM funding. Approval letters forwarded for; ODFW forebay pikeminnow survey, PSMFC fish sampling at PUD, Univ Idaho adult radiotelemetry.


Approved by;

Ron D. Twiner


Operation Project Manager

The Dalles Dam





BAEA - Bald Eagle; COME - Common Merganser; DCCO - double crested cormorant; GBHE - Great Blue Heron; GREBE - Grebe; Gull- Gull (all species)



 Temp:
 Secchi:

 SUN
 5.5

 MON
 5.5

 TUES
 5.5

 WED
 5.5

 THUR
 5.5

 FRI
 5.5

 SAT
 5.5

 #DIV/0!
 AVG:
 5.5

AVG:

The Dalles Dam Daily Readings and Averages for Temperatures, Secchi, Entrances, and Spill

= out of criteria

	North Fish La	adder	East Fish Ladder												
North Entrance			East Entrance				West Entrance			South Entrance					
Date:	Differential	N1 Depth	Differential	E1Depth	E2 Depth	E3 Depth	JP 6	Differential	W1Depth	W2 Depth	W3 Depth	Differential	S1 Depth	S2 Depth	j
9-Feb-14			1.2		8.3	8.5	8.0	1.3	8.2	0.0		0.8	7.1	0.0	
			1.2		8.3	8.3	8.4	1.5	8.0	0.0		1.0	7.1	0.0	
															l
10-Feb-14			1.1		8.3	8.3	9.0	1.5	8.1	0.1		0.9	7.6	0.0	
			1.2		8.2	8.2	8.9	1.5	8.0	0.0		1.2	5.9	0.0	l
															ļ
11-Feb-14			1.7		8.2	8.2	8.4	1.5	8.3	2.7		1.3	6.0	0.0	Á
			0.0		8.2	5.9	8.5	0.4	8.3	0.1		0.4	5.4	0.0	Ì
42.5.1.44			1.2		0.4	0.0	0.6	1.1	0.4	4.0		4.2		0.0	ĺ
12-Feb-14			1.2		8.4	8.3	8.6	1.1	8.4	4.0		1.2	5.5	0.0	l
			1.2		8.4	8.3	7.7	1.0	8.3	3.9		1.1	5.4	0.0	ĺ
13-Feb-14			1.3		8.4	8.6	7.9	1.3	8.5	0.0		1.1	5.9	0.0	
			1.2		8.6	8.6	8.0	1.3	8.6	0.1		1.1	6.6	0.0	
14-Feb-14			1.3		8.2	8.2	9.0	1.2	3.0	8.2		1.0	6.1	0.0	
			1.4		8.2	8.1	9.4	1.4	3.0	8.2	,	1.1	6.0	0.0	
															4
15-Feb-14			1.3		8.2	8.2		1.1	5.1	8.2		0.7	8.1	0.1	ĺ
			1.3		8.3	8.3	10.5	1.2	5.1	8.3		0.9	8.1	0.0	4
A\/C-	#DD//01	#DD//01	1.3	#D1//01	0.2	0.1	0.6	1.3	7.4	2.4	al a a a al	1.0	C.F.	0.0	ĺ
AVG:	#DIV/0!	#DIV/0!	1.2	#DIV/0!	8.3	8.1	8.6	1.2	7.1	3.1	closed	1.0	6.5	0.0	1



Display for newly installed digital governors on both fish units, replacing original mechanical ones. This upgrade was completed on all powerhouse units and will increase the reliability. It will also provide better control on discharge with changing net head.