

MEMORANDUM FOR THE RECORD

Subject: FINAL Minutes for the 12 June 2008 FPOM meeting.

The meeting was held in the 8th floor conference room at John Day Dam, NWP. In attendance:

Last	First	Agency	Office	Email
Askelson	Sean	USACE	503-808-4882	Sean.K.Askelson@usace.army.mil
Benner	David	FPC	503-230-7564	dbenner@fpc.org
Bettin	Scott	BPA	503-230-4573	swbettin@bpa.gov
Boyd	Scott	USACE	503-808-3995	Scott.w.boyd@usace.army.mil
Chockley	Brandon	FPC	503-230-5362	
Cordie	Bob	USACE	541-298-7406	Robert.p.cordie@usace.army.mil
Fraver	Matt	USACE	503-808-4855	
Fredricks	Gary	NOAA	503-231-6855	Gary.fredricks@noaa.gov
Fryer	Jeff	CRITFC	503-731-1266	FRYJ@critfc.org
Ghanuni	Heiten	USACE		
Hausmann	Ben	USACE	541-374-4598	Ben.j.hausmann@usace.army.mil
Hevlin	Bill	NOAA	503-230-5415	Bill.hevlin@noaa.gov
Klatte	Bern	USACE	503-808-4318	Bernard.a.klatte@usace.army.mil
Lorz	Tom	CRITFC	503-238-3574	lort@critfc.org
Mackey	Tammy	USACE	503-808-4305	Tammy.m.mackey@usace.army.mil
Martinson	Rick	PSMFC	541-296-8989	rickdm@gorge.net
Moody	Greg	USACE	509-527-7124	Gregory.p.moody@usace.army.mil
Richards	Steven	WDFW	509-545-2050	richaspr@dfw.wa.gov
Scott	Shane	NWRP	360-576-4830	Sscott06@earthlink.net
Stephenson	Ann	WDFW	360-906-6769	stephaes@dfw.wa.gov
Swenson	Larry	NOAA	503-230-5448	Larry.swenson@noaa.gov
Wertheimer	Robert	USACE	503-808-4777	Robert.h.wertheimer@usace.army.mil
Wills	David	USFWS	360-604-2500	David_wills@fws.gov
Zyndol	Miro	USACE	541-506-7860	Miroslaw.a.zyndol@usace.army.mil

Ben Hausmann and Scott Boyd called in.

1. The May meeting minutes were approved and the June meeting agenda was reviewed and added to. Introductions were made. B. Klatte tried to explain that T. Mackey would be returning to her office at Bonneville Dam in September. When she returns to the dam, she would be retaining the Columbia River coordination duties. She will continue to do coordination for BON, TDA and JDA as well as take FPOM meeting minutes and all other duties she has been doing for the last 18 months. The only difference the Region should notice is a change in her phone number. When this change occurs, a reminder of her contact information will be sent to the Regional reps.
2. Action Items (Klatte)
 - 2.1.[long time ago] Switchgate seals at BON and JDA. **ACTION:** JDA will move forward with the airbladder seals. NOAA worries about fish being able to access areas under the gate. BON will continue moving forward with reducing leakage around and under the gate. **STATUS:** JDA has turned the task over to the small projects team at RDP.
 - 2.2.[May 08] Shad Fishery Task Group. **ACTION:** Cordie will contact Roger and inform him we need the guidelines by 12 May. Cordie will send the draft to Klatte or Mackey. **STATUS:** Draft was revised and sent to the task group on 5 June. See section 14.4.
 - 2.3.[Jun 08] Shad Fishery. **ACTION:** Cordie will provide an update on the shad fishery results at the July FPOM.

- 2.4.[May 08] TDA grating replacement. **ACTION:** N. Richards will look into the possibility of painting galvanized grates. **STATUS:** *Please see the compilation of information attached to the minutes. S. Richards recommended talking with John Johnson at NOAA.*
- 2.5.[May 08] TDA grating replacement. **ACTION:** Cordie will look at the cost of water chemistry testing. **STATUS:** *cost for equipment is \$140. Two and six year grating will be tested and compared at TDA. Results may be available for the July FPOM. If no significant amount is found, then this will be a dead issue. T.Lorz would like to see an alternatives study for the different materials available. S. Askelson reminded the group to think about the metal compatibility between the grates and the supports.*
- 2.6.[May 08] ICH U1-6 1% tables. **ACTION:** Moody to send clean tables to FPOM. **STATUS:** *Sent on 12 May for inclusion in the May minutes.*
- 2.7.[May 08] McNary dewatering screen monitoring. **ACTION:** Swenson will provide some ideas about potential solutions to NWW bios. **ACTION:** Dykstra will set up a meeting for an ad-hoc discussion with engineers and the Project. Dykstra will also make sure Swenson gets electronic copies of the channel and screen drawings. **STATUS:** *In progress. Swenson has received copies. Carry over to July.*
- 2.8.[May 08] B2CC end of season closure date. **ACTION:** Fredricks will do a SIMPAS analysis for 29 August and 2 September. That will be presented at the June FPOM. **STATUS:** *Please see the discussion under agenda item number 7.*
- 2.9.[Jun 08] B2CC end of season closure date. **ACTION:** Fredricks will get his analysis into a memo and sent to FPOM.
- 2.10. [May 08] PIT tag detection needs at JDA. **ACTION:** D. Benner will get the query information into a memo and send it to FPOM. **ACTION:** D. Benner (FPC) will explore the significance of the detected fish. If they run into any roadblocks, FPOM will provide assistance as necessary. **ACTION:** D. Wills will inquire about the Entiat releases in September 2006. **STATUS:** *FPAC provided a memo. This is covered under agenda item #11.*
- 2.11. [May 08] NWW fish release site at BON. **ACTION:** Dykstra will draft up the SOP for draining the flushing water line after each fish release. The flushing will be done by the truck drivers. **STATUS:** *Carried over to July.*
- 2.12. [Jun 08] BON FOG lifting beam status. **ACTION:** B. Hausmann will check on the repair status of the FOG lifting beam and forward the schedule to Mackey.
- 2.13. [Jun 08] BON AFF summer sampling. **ACTION:** Lorz will provide a detailed change form explaining what CRITFC is asking for with regards to sampling during elevated water temperatures.
- 2.14. [Jun 08] BON AFF picket lead protocols. **ACTION:** Mackey will schedule a conference call for 19 June to discuss CRITFC sampling needs and for BON Fisheries and CRITFC to come to a picket lead deployment agreement. **STATUS:** *A face-to-face meeting was held on 19 June from 1000-1100 in the BON Project Fisheries Office. CRITFC and BON Fisheries came to an agreement as to how the picket leads will be positioned and what triggers will be used to open or close more leads. A follow up call is scheduled for 1400-1500 on 25 June to determine if the protocols are sufficient to meet CRITFC sampling needs and BON Project fish passage and fishway criteria needs.*
- 2.15. [Jun 08] BON PH2 VBS/STSS. **ACTION:** Lorz says he will send the FPAC letter regarding the screens and how the issue was handled.
- 2.16. [Jun 08] BON PH2 VBS task group. **ACTION:** Hausmann will convene the task group to discuss the PH2 VBS cleaning SOP, possible criteria for pulling screens, etc.
- 2.17. [Jun 08] BON spill gate 15. A special FFDRWG is required to discuss the options and develop a new spill pattern incorporating the dogged gates. **ACTION:** Schwartz will

be tasked with pulling together the FFDRWG. Hausmann will find out how often the Project can adjust dogged gates and what it takes to move them. **STATUS:** Mackey set up a conference call for 1100 -1200 on 16 June. BON Chief of Maintenance Jerry Carroll, D. Schwartz, D. Wills, E. Meyer, G. Fredricks, B. Klatte, T. Mackey, B. Hausmann, and J. Duffus were on the call. The options were discussed and a plan of action was agreed to. Schwartz was tasked with developing the spill pattern. He determined the appropriate dog level and let GDACS adjust the non-dogged gates as appropriate. The Project sent out a detailed timeline on 30 June. Per that timeline, all but bay 18 will be back in service by 31 July.

- 2.18. [Jun 08] JDA PIT tag detection in the SMF bypass flume. **ACTION:** JDA Project will establish criteria for shutting down the facility. This will be presented to the NWP engineers. Klatte will send that information to the appropriate people. **STATUS:** Cordie sent the criteria used to determine the closure date on 18 June. He explained the criteria was based on the record lows, not the mean temps and it isn't the flume but the flushing water plumbing, consisting of steel pipes, that are of concern. The Project will look at winterizing those components while keeping the rest of the system in operation. If JDA Project management concurs, there is the possibility of operating through 30 November with the condition that the system will be shutdown if the forecast if for temps below 32°F.
- 2.19. [Jun 08] LGO back flushing of orifices. Hevlin would like to work out a plan, based on debris criteria, to have the project personnel manually back flush the orifices every hour. **ACTION:** Moody and Hevlin will continue to work on this.
- 2.20. [Jun 08] FPP changes. **ACTION:** FPOM will review the changes and provide comments at the August FPOM.

3. Updates.

- 3.1. Pinnipeds at Bonneville. Observations ended 31 May. Reports are available at: www.nwd-wc.usace.army.mil/tmt/documents/fish/2008/sea_lion_hazing2008.html
- 3.2. BON SLED removal. SLEDs were removed from Washington Shore. The Main Dam fishway SLEDs will be pulled as soon as the new crane arrives and has been load tested. PH1 SLEDs will be removed the week of 16 June. **ACTION: B. Hausmann will check on the repair status of the FOG lifting beam and forward the schedule to Mackey.**
- 3.3. BI exit dredging during winter maintenance. It is the intention of BON to dredge the area outside the Bradford Island fishway exit in FY10 and then attempt to budge and schedule maintenance dredging every six years after that. This work will be done while the fishway is out of service for winter maintenance. **FPOM says ok.**
- 3.4. BON spillway exploratory drilling. As part of the spillway comprehensive study, geotechs will need to drill about six 150' deep holes around the north end of the spillway. Every effort will be made to keep these holes out of the 50' buffer for the fishway; however, there may be a need to go within 50' of the fishway. This is just a heads up for now. More details will be available by the July FPOM. This will also be discussed at the 26 June FFDRWG.

4. BON AFF.

- 4.1. Memo from TAC requesting more sampling through the summer. Jeff Fryer attended the meeting to discuss the need for increased sampling through the higher summer temps. Fredricks asked what is required by TAC. Bettin wanted to know how many fish were needed for sampling. Fryer said TAC wants 1% of the steelhead and fall chinook run. Fall chinook are particularly tough due to the high temps and reduced sampling protocols. It was suggested Portland District USACE needs to recognize the long term

use of the AFF. The facility needs to be upgraded. The questions of who is using it and who will pay for the upgrades were not answered. Are there other ways TAC can get the information they need? Lorz indicated he is being leaned on by TAC to take the issue to FPOM and figure out how TAC can get the information they need for harvest management. Fredricks summarized the situation with “the problem is we’ve agonized over this for years. We’ve developed the criteria we think are protective of the fish passing Bonneville Dam and what you’re asking for is to reduce those protections for the sake of harvest management...that’s a legitimate reason...the way to get back to where we are now is to fix the system so there is less impact on salmon”. This is an issue FPOM won’t be able to solve right now. D. Wills suggested NOAA biologists meet to discuss the FCRPS and harvest BiOps. NOAA needs to offer a unified position and determine how the harvest BiOp impacts the FCRPS BiOp. CRITFC would like to suggest using the LGR protocols. Fredricks asked Lorz to write down exactly what is being asked for so the group can evaluate the request. **ACTION: Lorz will provide a detailed change form explaining what CRITFC is asking for with regards to sampling during elevated water temperatures.**

- 4.2. Shad numbers and picket leads. BON Project Fisheries suggested putting numbers of shad that trigger picket leads opening in the FPP. They would also like to know more about how many fish are needed and how many fish shy of that goal the crew is each day. It would help Project Fisheries make more intelligent decisions about picket lead deployment. FPOM didn’t have much to say other than CRITFC and BON Fisheries could work it out. Lorz commented that he would like to see fewer AFF trapping days as opposed to two leads down for seven days a week. The FPP currently allows seven day a week trapping with two leads down. He wanted to know what USACE is looking for to allow more leads down. Further discussion about streamlining the communication with the Project Fisheries to allow more leads down. Hausmann explained that the season was started right off with a request for more leads down without having tried two leads first. Hausmann didn’t think that was the intent of the protocols and would prefer to try two leads before dropping more. Lorz and Fryer talked about how fish would find the open hole pretty quickly and, with the temperatures and numbers of fish, four picket leads didn’t seem unreasonable. CRITFC wasn’t keen on changing the FPP protocols, just in improving communication between the researchers and Project Fisheries. Lorz was told he would need to submit a change form but Hevlin commented that it seemed to him that Project Fisheries was progressing through the FPP in a logical manner. In the end it was determined that communication needed to be improved and a meeting will be scheduled to further discuss this issue. **ACTION: Mackey will schedule a conference call for 19 June to discuss CRITFC sampling needs and for BON Fisheries and CRITFC to come to a picket lead deployment agreement.**

5. BON PH2 VBSs.

- 5.1. VBS drawdown transducer re-calibration update. This cannot be done until the screens are reinstalled.
- 5.2. Proposed plan for re-installing screens. There was discussion of the memo (attached to the minutes) written by BON Fisheries. Fredricks recommends some mechanical modifications to address higher flows. He has some ideas but those can be discussed in another forum. Until those modifications can be made, does FPOM need to approve criteria for pulling STSs when flows or debris loads get high? **ACTION: Lorz says he will send the FPAC letter regarding the screens and how the issue was handled.**
- 5.2.1. FPOM approves the screen re-install memo.

5.2.2. A PH2 VBS task group was formed. Task group members include: Hausmann (chair), Benner, Fredricks, Klatte, Lorz, Mackey, Meyer, Schwartz, and Wills.

ACTION: Hausmann will convene the task group to discuss the PH2 VBS cleaning SOP, possible criteria for pulling screens, etc.

5.3. Bonneville PH2 VBS cleaning SOP change. **This will be discussed by the task group.** The TIE crane will remain OOS until March 2009. Until that time, the PH2 VBSs will need to be cleaned using the +90' deck gantry crane. The gantry crane has height restrictions that prevent the VBSs being cleaned in the same manner as when done with the TIE crane. To accommodate those restrictions, the following procedures are recommended for cleaning VBSs with the gantry crane.

1. Do not install the spare screen.
2. Pull the main VBS up as far as the gantry crane allows, spray the debris off the screen.
3. Wait a few minutes to allow debris to circulate and go through the turbine intake slot.
4. Re-seat the screen and move to the next gatewell.

This process will cut cleaning time in a third and hopefully reduce the amount of debris remaining in the gatewell. It is understood this isn't to be the SOP when the TIE crane returns to service and the VBS can be cleaned more effectively and efficiently.

6. BON Main Dam spillbay 15. (memo attached to the minutes)

6.1. BON Project needs approval to dog off several spillbays to get bay 15 operable. Timing and dogged bays will need to be discussed and approved.

6.1.1. Fredricks prefers having a workable pattern for summer spill with no closed bays.

Earlier was preferred over later for starting the work. How long will the gates be dogged? What happens with bay 18 at the end of spill season? As the discussion progressed, members realized that multiple gates would be dogged for weeks. It was decided that a special FFDRWG would be needed to discuss the options and develop a spill pattern. FPOM asked if the dogged gates be adjusted by the operators. Fredricks explained that as long as there is flow coming out of the bays there is less of a problem than if there is a hole in the pattern. He preferred getting more done with the higher flows to help minimize the impacts of a hole in the pattern. **ACTION:** Schwartz will be tasked with pulling together a special FFDRWG. **ACTION:** Hausmann will find out how often the Project can adjust dogged gates and what it takes to move them.

7. BON B2CC Closure. The new crane arrived several months early. There is still a problem with getting volunteers to come in on the holiday weekend. The Project's preferred date is 2 September, followed by 29 August (only if volunteers are available).

7.1. FPAC sent a memo to the FPOM chairs. D. Wills indicated it was just an FPAC recommendation. No further action is needed on it.

7.2. Fredricks pulled together an analysis. **ACTION:** He will put it into a memo for FPOM distribution. According to the analysis, there are few fish in the river. There will be some loss of salmonids due to the eddy created by the B2CC flowing back into the main dam tailrace. Unless that loss is greater than 8%, the risk of leaving the B2CC open is less than the risk of fish going through the turbines. **Based on Fredricks' analysis, FPOM agrees that BON Project will close the B2CC as soon as possible after midnight on 31 August 2008 and no later than 2 September 2008. Adult attraction flow from spill bays 1 and 18 will remain set at 6" for 24 hours a day until the B2CC is closed.**

- 8. TDA Unit 22 and the east fishway.** The Project would like to place Unit 22 tail logs on 23 June. To safely place tail logs, and get a good seal, the fishway entrance flow will need to be reduced. This reduction in flow will also reduce the turbulence around the tail log slot and provide for easier tail log installation. The fishway entrance would be out of FPP criteria for a couple of hours to facilitate the tail log placement. The coordination e-mail went out last week with a 9 June deadline for commenting. IDFG and CRITFC would prefer not to impact the fishway at all but the Project needs to get the work done. The Project proposes doing the work, and impacting fishway entrance flow, from 0400-0600, with a biologist on-site. There was discussion about whether or not the early hours would be most appropriate since that is when fish start to move through the ladders. It was decided later in the morning would be better. **FPOM says ok, but wants the work to be done after 0900 since the early hours are when fish tend to move most.**
- 9. TDA spill pattern change.** (See documents attached to the agenda).

 - 9.1.** On the agenda for full disclosure purposes. Bays tagged out were in the old pattern, the new pattern wasn't finished before the FPP went to press. The correction is now made.
- 10. JDA Avian abatement for the TSWs.** Wertheimer explained the predation problems seen earlier this season. He would like to get more lines with streamers and would like to find ways to deploy replacement streamers on the lines in-season. He said NWP is working with JDA to look at new configurations, especially since the TSWs may move to a different location next year. He will be showing those interested the long range katoosh rocket now being used. Klatter confirmed that JDA hazing occurs seven days a week for 12 hours a day, TDA hazing occurs five days a week, and BON is five days a week. Pinniped hazers were moved upstream to assist with avian hazing.

 - 10.1.** Hevlin suggested USACE explore alternative methods of distracting gulls. He thought enticing birds with bread in a parking lot might be something worth looking into. It has been done before for research purposes and might keep enough birds out of the tailrace to give juvenile salmonids a better chance for survival. Hevlin would like to discuss it as a pilot study. It was suggested it should be a one-pager for AFEP review.
- 11. JDA PIT tag sampling.** FPAC submitted a letter of recommendation that the PIT tag detection does not end until 30 November.

 - 11.1.** Lorz said that FPAC the closure looked good but Benner was sent to look at the information on fish passage. He suggested we do a test for two years to see what kinds of PIT tag detections we get. If numbers are low, then we revisit the closure date.
 - 11.2.** JDA Project requested, and received at the May FPOM meeting, permission to close the bypass flume on 17 November this year. The Project determined this date based on historic freezing temperatures. JDA engineers indicated the system was not designed to operate during winter and the system would need further evaluation before the Project would be comfortable with extending operations.
 - 11.3.** Moody said that NWW ran the system at LWG until mid-December a couple of years ago. They did shut it down due to ice but then started it back up. The water wasn't freezing in the flume or the pipes but the problem was in the holding tanks. The only criterion for shutting down was ice.
 - 11.4.** This issue will need to go to FFDRWG. A JDA engineer is tasked with determining evaluation needs. Fredricks would also like JDA to come up with criteria rather than a hard date for closure. There was the question about shutting down and starting back up if weather allows. All of this will need to be in a write-up discussing criteria and potential operations in cold weather. FPC explained the memo sent by FPAC. The

analysis of what passes MCN and BON serves to indicate what is being missed at JDA during this timeframe. Researchers are planning to release tagged fish this fall/winter; they would like to detect them at JDA.

11.5. FPOM requests JDA establish criteria for shutting down the facility. This will be presented to the NWP engineers. ACTION: Klatte will send that information to the appropriate people.

12. McNary hoist modification. The work was completed by noon on 12 June. None of the bays needed to be closed for the work to be completed. Fredricks was concerned about the coordination. He said it seemed to go through TMT and not to FPOM first. Moody said it was attempted but no comments came back and the work had to get done. This will be discussed more in item 20.

13. MCN summer spill schedule. The summer spill schedule goes until 28 July. Spill after 28 July is still to be decided.

14. MCN transducer repair. USGS is ready to replace/repair the transducers as soon as possible. Moody would like to know when they should do the work. They need two hours to replace the forebay transducer. Brad Eby had sent an email recommending a three hour spill outage so researchers could get in and fix the transducers. FPOM recognized the need to get the work done and wanted the work to be done at the same time as barge loading (if there is barging). If there is not barging then CRITFC recommended 1300-1600. NOAA said there is 24 hour movement of juveniles and didn't think any particular time mattered. **FPOM recommends the work coincide with barge loading and if there is no barging, pick a three hour window and get it done.**

15. LGO back flushing of orifices. Hevlin would like to work out a plan, based on debris criteria, to have the project personnel manually back flush the orifices every hour. He is very concerned about debris and potentially impacting fish. **ACTION: Moody and Hevlin will continue to work on this.**

16. Shad counting at JDA. FPC wanted to know why shad were not counted at JDA. FPOM explained that there wasn't a need to and the shad counting may impact the accuracy of the salmon counts.

17. Task Group updates

17.1. Fishway velocity (*Chair-Cordie, Fredricks, Lorz, Meyer, Mackey*)

17.2. Lamprey (*Chair-Cordie, Clugston, Dykstra, Lorz, Mackey, Meyer, Moody, Moser, Peery, Rerecich, Zyndol*)

17.2.1. A meeting to discuss the allocation of research fish will be held on 26 June at the BON Auditorium.

17.3. Pinnipeds (*Chair-Stansell, Bettin, Benner, Brown, Fredricks, Hausmann, Kruger, Richards, Stephenson, Tackley, Wills*)

17.3.1. A task group meeting will be held on 7 July at RDP.

17.4. Shad fishery (*Chair-Cordie, Benner, Fredricks, Lorz, Mackey, R.Dick Jr., Welch, Wills*)

17.4.1. B. Cordie explained the fishery guidelines. Fishing may occur happen on Thursdays and Fridays depending on the gillnet season (usually Mon-Wed). The Shad Fishery task group has been disbanded until next year. **ACTION: Cordie will provide a fishery update at the July FPOM.**

17.5. TIES (*Chair-Klatte, Bettin, Benner, Fredricks, Kruger, Mackey, Schwartz, Wills*)

18. Water forecast. (RCC). www.nwrfc.noaa.gov/water_supply/ws_fcst.cgi

19. FPP proposed changes. ACTION: FPOM needed more time to review the changes and provide comments.

19.1. BON sturgeon language. (incorporates changes from May meeting)

19.2. BON 2.4.2.2.n.1 relocation.

19.3. TDA and JDA velocity measurement language.

19.4. TDA spill pattern change.

19.5. Voluntary v involuntary spill definitions. RCC recommended against including these definitions in the FPP.

20. FPOM process.

20.1. Klatte described how the pulling of STSs at BON came about. FPOM was sent a notice the same morning TMT decided to discuss the issue. Klatte said he coordinated with Dan Feil (RCC) and TMT on a daily basis. He was comfortable with the process and isn't sure how much more he could have done. He expressed some frustration with the apparent distrust by the region of USACE and the Project. He has been tasked with completing an After Action Review (AAR) on this issue.

20.2. Fredricks explained that the normal course of events for emergencies would be to convene the appropriate FPOM and engineer personnel, sit down and talk about the problem, and then develop a plan to move forward. If a consensus is reached, it goes to TMT. He said that if we had gotten together, the sense of distrust may have been avoided. He mentioned that this isn't just for the BON VBSs but also MCN. He would like to see more than just e-mail messages sent out. He would like to see more discussion take place on those issues that truly alter fish passage.

20.3. Part of the problem with the BON issue is that most people thought it would be a quick debris issue and be over. Unfortunately is just kept going and going. It was suggested that TMT just isn't the right forum for this sort of coordination. The technical expertise just isn't there. These issues really need to be discussed by the technical folks, such as the ones that are at FPOM; the ones that have a lot of experience with the projects and can understand the options available and make informed decisions.

20.4. What didn't happen was the remedial action. The emergency action was fine, the screens were pulled. What needed to happen next, or concurrently, was to have all the people in the room to work out the plan for getting screens back in.

20.5. Wills explained that RCC indicated that a plan would be discussed but when one never materialized, FPAC filled the void with their memo. Lorz said no one was talking about what was going to be used as the criteria for getting screens back in and that was frustrating. Klatte asked if anyone thinks the outcome would have been any different. Fredricks said he thought the level of comfort and trust in what USACE was doing would have increased if there had been better communication. Getting everyone talking about it makes the problem a group issue instead of just a USACE issue.

21. Finalized results from this meeting.

21.1. FPOM approved the plan to dredge the BI exit in FY10 and every six years after.

21.2. FPOM approved the BON screen re-install plan as detailed in the memo.

21.3. FPOM created a new PH2 VBS task group with Hausmann as the chair.

- 21.4. FPOM agreed that BON Project will close the B2CC as soon as possible after midnight on 31 August 2008 and no later than 2 September 2008. Adult attraction flow from spill bays 1 and 18 will remain set at 6" for 24 hours a day until the B2CC is closed.
- 21.5. FPOM approved the TDA fish unit outage on 23 June, but wanted the work to begin after 0900 instead of the early morning.
- 21.6. FPOM requested JDA establish criteria for shutting down the facility. This will be presented to the NWP engineers.
- 21.7. FPOM recommended the MCN transducer repair/replacement work coincides with a barge loading time, if there is no barging then pick a three hour window and get it done.

22. The following documents were provided or discussed at the FPOM meeting:

- 22.1. *Agenda, Fish Passage O&M Coordination Team*. Provided by B. Klatte.
- 22.2. *Information on painting galvanized steel*. Included in minutes.
- 22.3. *Entiat River Summary*. Provided by D. Wills. Sent with the minutes.
- 22.4. *TAC memo regarding AFF sampling at higher temps*. Included in the agenda.
- 22.5. *AFF sampling graphs and issues*. Provided by J. Fryer. Included in the minutes.
- 22.6. *Bonneville Dam Heavy Debris Monitoring/ plan for re-installing STSs*. Included in the agenda.
- 22.7. *BON spillbay 15 hoist failure plan*. Updated version in the minutes.
- 22.8. *B2CC closure memo from FPAC*. Included in the minutes.
- 22.9. *Spillway operations at TDA memo and spreadsheets*. Included in the agenda.
- 22.10. *JDA PIT tag sampling memo from FPAC*. Sent with the minutes.
- 22.11. *MCN summer spill treatment*. Provided by G. Moody. Included in the minutes.
- 22.12. *RCC forecast*. Included in the agenda.
- 22.13. *FPP change forms*. Included in the agenda.
- 22.14. *FPOM Calendar*. Included in the agenda.
- 22.15. *Shad Fishery Guidelines*. Included in the agenda.
- 22.16. *NWW handout*. Provided by G. Moody

23. Tour of TSWs

MEMORANDUM FOR THE RECORD

SUBJECT: Painting galvanized steel grates. Information found through an internet search.

From <http://www.finishing.com/220/99.shtml>

Unfortunately galvanized steel after it has been passivated is not a good surface to paint over. The passivation with dichromate solution gives a relatively inert surface that paint will not bond well too. If the passivation is removed (not easily done) the very active zinc will bond with the applied coating but any moisture that penetrates the coating will then readily oxidize the zinc turning the original problem of lack of adhesion with the passivation into loss of adhesion with the formation of zinc oxide under the coating.

When galvanized surface is intended to be painted the zinc coating is first coated with a pretreatment such as zinc phosphate, and then a passivation coating of dichromate applied. The paint is then applied over this. The pretreatments used are crystalline in nature and give very good mechanical bonding with the coating. If a passivated coil is received by our operation it is not painted even though we use a phosphate cleaner system. The passivation is very difficult to remove

From <http://www.thesheetmetalshop.com/PNphpBB2-printview-t-966-start-0.html>

I have painted galvanized with latex paint with great success. All I did was just make sure it was clean. The latex paint has something in it that will make it adhere very well. Keep in mind it takes quite awhile for the paint to fully cure. The latex will expand and contract with the metal also. They do make a product called GalvPrep and it is a diluted muriatic acid solution. If you are going to use lacquer or enamel paint you will need to prep it. There is also a product out there that I have used successfully in the past called GalvGrip. It is actually a primer that goes on a light translucent blue in color and sticks to the galvanized or any other metal. It remains slightly tacky and then you just paint over it. It works great. I have used it on metal doors, gutters, flashing, etc. I've used Jasco metal prep with pretty good results.

From http://findarticles.com/p/articles/mi_qa5355/is_200503/ai_n21369083

The processes used to galvanize steel lead to many potential challenges in achieving adequate surface preparation. Under certain storage and shipping conditions, unprotected zinc forms white, powdery deposits of zinc oxides, hydroxides, and carbonates, which are commonly referred to as "white rust," "zinc salts," or "zinc soaps." Under severe conditions, this corrosion can penetrate through the layer of zinc, and red rusting of the underlying steel may occur. In order to prevent the occurrence of white rust, some manufacturers apply a heavy coat of oil or wax to the galvanized surface. Protection is accomplished by isolating the zinc from moisture and air. This oil or wax must be removed or adhesion problems will result. Detergents or certain solvents such as naphtha and xylene are often used for this purpose. Mineral spirits should not be used, as they will leave an oily film on the surface.

Another method that manufacturers use to prevent the formation of white rust is to apply a stabilizer in the factory. This clear, glossy "passivation" film will cause the loss of coating adhesion if it is not removed prior to painting. The passivation film is often misidentified as a wax or oil. It is neither and cannot be removed by solvents. The film is a thin coating of an

alkaline liquid, similar to a curing compound used on concrete. This film can be removed by applying certain acid-based detergents or by brush blasting the surface.

Paints do not adhere well to smooth surfaces because no mechanical adhesion is established. Unweathered galvanized steel can be very smooth and glossy. Brush blasting can be an effective method of roughening the surface and will also remove any white rust that is present.

Since the zinc coating provides protection to galvanized steel, care must be taken when brush blasting to limit the amount of zinc removed. This galvanized coating damage may take the form of flaking off sections of the coating, chipping at sharp edges, or the formation of blisters in the galvanized coating. This damage is the result of a combination of the galvanized coating's chemical characteristics and the blasting technique used to prepare the surface. Correct brush blasting of galvanized surfaces should remove no more than 5 percent of the original zinc thickness. The selection of abrasive, blasting pressure, angle of blast, and nozzle distance from the surface are all important factors that must be considered.

Various tests can be performed to help determine if a galvanized steel surface is ready to paint. A drop of diluted hydrochloric acid may be placed on the surface. If a fizzing action occurs (Photo 3), it indicates that the acid is reacting with the steel and that there is no wax or oil present. The copper sulfate test is performed by applying one drop of a 10 percent copper sulfate solution to the prepared galvanized steel surface. If a black spot develops within five seconds of contact, there is no passivation film present and the surface is ready for painting. A water break test involves spraying water on the prepared galvanized steel. If the water beads or breaks, the surface is not ready for paint. If the water sheets over the surface, it is a good signal that wax, oil, or a passivation film has been removed.

Galvanized steel that has been allowed to weather will have a relatively rough surface that will promote better adhesion. Weathered surfaces will have a dark gray, matte appearance. White rust crystals should be removed by wire brushing or brush blasting prior to priming.

The selection of a primer to be applied to galvanized steel is also an important consideration. Some galvanized steel manufacturers treat their items with a cold phosphating pretreatment prior to shipment. This pretreatment improves the adhesion and performance of applied waterborne primers. Etching or wash primers are utilized by other galvanized steel manufacturers and are sometimes applied in the field. These products should be spray applied and must result in a very low film build.

U.S. v. Oregon Technical Advisory Committee
Memorandum

To: Tammy Mackey, COE
From: Robin Ehlke, TAC Chair
Date: May 20, 2008
Subject: Bonneville Dam Sampling


The *U.S. v. Oregon* Technical Advisory Committee (TAC) urges the Corps of Engineers to support sampling protocols at the Bonneville Dam adult trap that ensure appropriately high sample rates on Chinook and steelhead for the 2008 sampling season. The TAC rely on data from the sampling program for a variety of purposes including in-season harvest management and collecting data for use in making future run forecasts. The CRITFC sampling program at Bonneville collects ad-clip and age data on Chinook and length and age data for steelhead as well as other information. These data are not readily available from other sources for a wide spectrum of the runs especially for wild fish. TAC and IDFG also use data at Bonneville to compare to sampling data at Lower Granite dam in assessing Snake Basin returns. TAC understands that other agencies and scientists also utilize these data for a variety of purposes.

If sample sizes in the Bonneville trap are not high enough, there is increased uncertainty associated with applying the sampling data to the runs at large. TAC believes that there are often issues with in-appropriately low sample sizes even when the sampling crew is trapping as many fish as they can. When the sampling program is restricted due to water temperatures and or issues with other species such as shad the utility of the sampling data is decreased. Increased statistical uncertainty regarding the data collected at Bonneville adds to uncertainty in estimates TAC makes with the data. For example, Bonneville sampling data are used in the estimates of the B-Index steelhead run size. The run size at Bonneville is the basis of B-Index steelhead harvest management. Increased uncertainty in the steelhead sampling data has a direct impact increasing the uncertainty in harvest rate estimation for mainstem fisheries.

TAC understands that the sampling program has done a good job of minimizing handling mortality to wild fish at the trap and that currently there is little to any known mortality to wild fish at the trap. TAC also accepts that it is possible that handling mortality could increase somewhat if sample rates are kept high throughout the summer. However, TAC believes that the importance of the data collected warrants some level of flexibility in sampling protocols to ensure good sample sizes. These protocols include the number of picket leads, days sampled per week, hours sampled, and temperature criteria. Since the sampling program has a good history of handling fish carefully, the risk to wild fish should be minimal while the benefits of better quality data will be high. We request that COE work with the sampling program to resolve issues surrounding how to balance the sampling protocols with the need to collect data. The data collected are very important.

Please feel free to contact me if you have any questions regarding TAC's data needs.

Issue 1: Having any picket leads up drastically reduces our ability to sample fish at the Bonneville Dam AFF:



Note that the two lowest sample sizes with four picket leads were our first two days of sampling in April.


In the past week, run sizes, picket leads down, and sample sizes have been as follows:

Date	Picket Leads Down	Chinook Sample Size	Chinook Run Size
6/3	4	47	1669
6/4	4	46	2006
6/5	4	50	2459
6/9	2	10	1989
6/10	2	16	
6/11	2	19	


ISSUE 2: Insufficient sample sizes when temperatures are above 70F. Currently we are restricted to one day per week from 6 AM to 10 AM for steelhead only. In 2007, 78.2% of the steelhead run passed Bonneville during this period (July 16 to September 8). Percentages have been similar in previous years. Only 22.4% of our sample was during those weeks, averaging 55 fish per week, of which only 42 per week were ageable.

For fall Chinook, in 2007 49.6% of the run passed during this period, in which we were not allowed to sample any fish. This compares to 33.2% in 2006, 66.0% in 2005, 31.7% in 2004, and 64.7% in 2003.


Daily Chinook and steelhead run size and temperature at Bonneville Dam in 2007




Fall Chinook and Steelhead sample size by week



Fall Chinook weekly run proportion versus sample proportion



Steelhead weekly run proportion versus sample proportion



MEMORANDUM FOR THE RECORD

SUBJECT: Bonneville Dam Heavy Debris Monitoring/ plan for re-installing STSs.

On 21-23 May, Bonneville Project pulled STSs due to high debris loads on the VBSs. Screens have remained out since that time.

Currently, the Project is using drawdowns over AWS and Fish Unit trashracks as an indicator of debris levels in the river. It is the recommendation from Project Fisheries that the use of Fish Unit trashrack drawdowns be the main method for determining the feasibility of re-installing STSs and maintaining clean VBSs.

Drawdown is the difference in water level between the upstream side of a screen/trashrack and the downstream side. The FPP refers to trashrack drawdown as gateway drawdown. For trashracks, a drawdown of 1.5' results in either raking or nighttime floating of debris, as per the 2008 FPP. A drawdown of 3.0' or more will result in immediate cleaning. Cleaning of trashracks requires load reduction and the gantry crane. The cleaning criterion for the VBSs is 1.1' drawdown or .9' drawdown on Thursdays (in preparation for the weekend). If drawdown reaches 1.5', the unit will be forced out of service until the screens can be cleaned.

The use of the Fish Unit trashracks is justified based on the fact that these trashracks have 7/8" spacing and are located at the north end of PH 2. They have smaller spacing than any other trashracks and are closer in proximity to the STS/VBSs.

As per the FPP, the Project has been monitoring drawdowns at least once per week.. Due to the flows and debris loads, the Project has been measuring fish unit drawdown once per shift (twice a day). During this time, the fish units have been shut down nightly to float trash. To accomplish this, both units are shut down for 4 hours to allow debris to float off the trashracks and be pulled away by Unit 18 (or the nearest operating main unit). Floating trash is not a preferred operation and Bonneville would prefer to not have to float trash in this manner as it takes the adult ladder at Powerhouse 2 out of criteria. This past weekend, 6 June, when trash was not floated at night the resulting drawdown was 10'. This is an indication of a serious debris problem that would undoubtedly impact VBS clogging if we were to reinstall STSs.

The recommendation from Bonneville Fisheries is to allow the Project to continue to use the monitoring of the fish unit trashracks as an indicator of debris load. Once drawdown on the trashracks is no longer exceeding the FPP's 1.5' cleaning criteria within a 24 hour period, we would suggest returning STSs to two main units for 48 hours. When the VBS drawdown after 24 hours remains below 1.1', Bonneville project would proceed with the reinstallation of the remainder of the STSs.

Bonneville Fisheries

Main Dam Hoist Failure

27 May, 2008 at approximately 10:45.

With an approved CBT message (BON R 052708 0944) Operations was in the process of passing debris through the spillway. Spill was 150 kcfs at the time. Bay 15 was placed in local/manual control. Gate control was placed in the raise position and the operator moved upstream and south to visually insure debris was starting to pass through the gate. He heard a loud unusual noise and turned to see the gate stop raising then start descending. The gear box was starting to make a lot of noise so he moved to a safe distance. The gate was approximately six to seven dogs equating to about 13.3 feet off of sill. The gate impacted the sill with catastrophic loss of the brake assembly with components scattered around the hoist area and roadway deck. Shrapnel went through the steel brake cover. The gear box had apparent damage to the shaft and drum for the brake. The motor showed cracking on the opposite end bell housing from the gear box. Wire rope partially unraveled but remained on main drums and did not part. Visual of upper gate did not identify any damage from areas that could be visually inspected. No visual damage to drums, drum bearings, shafts, beams or sheave packs.

Failure of motor appears to have been the root cause resulting in loss of control of gear box and uncontrolled descent of gate. Eventually motor shorted out from damage as gate fell and tripped circuit breaker. Once voltage to the motor was lost the brake automatically set, but was unable to stop downward motion of gate. Brake is designed to hold gate in a static condition. Gate fell 13.3 feet in approximately one minute.

Failed Component Status:

Brake assembly is a total loss, with components on site to rebuild most but not all of brake assembly. Remainder of parts can be ordered. Date for brake assembly to be placed in service with estimate of 6-8 weeks for parts delivery and assembly. It may be in the projects best interest to purchase a new brake assembly and retain spare parts. Verification of delivery dates of repaired versus replacement components against lead time for new assembly will determine method.

Gear box experienced failure of shaft extension and gear to brake assembly. This is the same shaft and drive gear attached to the motor. That gear and shaft will have to be manufactured as there are no spares available on project or from vendor. Remainder of gears, shafts and bearings has experienced stresses from over speed and heating. Gear box will be shipped to Philadelphia gear shop in California for evaluation. Unknown return to service date for gear box; rebuild of brake shaft and gear, bearings may have long lead time and report of findings will determine time frame. Anticipate 2-3 months to have gear box placed in service, but could easily be as long as 6 months. There is no spare gear box on site.

Motor has been shipped to a local repair shop. Motor experienced catastrophic failure mostly resulting from over speed. It may still be possible to rebuild the motor. Style and frame type are obsolete so no replacements motors are available. Project does have one spare motor on site. Project is looking into purchase of a new motor with attached motor brake assembly identical to bays 1 and 18. Assume bed plate will require modifications for new style of motor. Installation of motor will be determined by gear box and brake installation. Spare motor could be installed now if all other components available.

Shafts and couplings attaching gear box to main drums appear to be in good condition with no repairs anticipated.

Main drums show no apparent damage.

Limit switches and transducer have not been evaluated yet, but should have replacement parts on site. Electrical panels show no evidence of damage, but will require controlled testing.

Bearings for main drums still need to be inspected for condition assessment resulting from over speed condition and possible excess heating.

Wire rope did not part, but is in poor condition and will require replacement. Old wire rope will need to be removed and new wire rope reeved onto drum and sheave packs.

Visual of gate 15 shows no signs of damage. An initial evaluation by structural engineers based on data from rate of descent over time and distance does not anticipate significant damage to gate or sill area. Full evaluation and engineering approval is still required prior to initial controlled testing or placing in service.

Gate main beam and sheave pack have not been inspected, but show no visual signs of damage. Unable to visually determine if pins or link beam attaching upper and lower gate assembly to beam is damaged or requires additional inspections.

Metal enclosure surrounding hoist was damaged. There are spare components on site and can be reinstalled at any time. Temporary cover was installed to eliminate potential fall protection issues.

Reviewed timing on and off cycle for south sump pump and have determined that cycle is the same as one week prior to failure of bay hoist 15. It does not appear that there is structural damage allowing additional water into tunnel and drainage system.

Longest lead time item is appears to be the gear box. Estimate 2-3 months to have gate and hoist fully operational, but could easily exceed 6 months.

Project has delayed scheduled maintenance on hoists until full evaluation is complete. Maintenance should resume within two weeks.

Plan to move forward:

In an effort to support the passage of juvenile fish and support summer spill program the project has developed a plan to restore spill pattern as close as possible and work towards fully restoring bay 15 to service. This method eliminates the necessity of accessing spare gates in north storage and repair pit. This method assumes engineering assessment will allow gate and sill to be placed back in service and no additional significant damage is encountered.

Project will look into purchasing new motors with secondary braking on the motor similar to bay 1 and 18 configuration.

Project has verified that bay 18 hoist can be placed at bay 15 or bay 11 location and electrically operate with only minimal modifications.

A bay hoist with components identical to bay 15 can be placed on dogged setting and drive train components moved to bay 15. Bays 14, 16 and 17 are the best choices for removal of components.

Bay 14 will best support spill requirements. Bay 14 gate will be placed on dogged setting (setting to be determined). Hoist components from bay 14 to include brake assembly, gear box and motor will be removed and installed on bay hoist 15.

10 working days

Bay 18 gate will need to be placed on dogged setting (setting to be determined), disconnected then moved to bay 11 location. Bay 11 gate will have to be set on dogged setting prior to moving gantry crane (setting to be determined).

2-3 working days

Bay hoist 15 will use borrowed drive train components to lift beam until cables are tight, but not to lift gate off of sill.

1 working day

Once cables are tight and project can verify cables are in proper alignment bay 15 beam will be disconnected from gate. It is assumed no significant damage is encountered to link mechanism. There are significant fall protection issues that will need to be addressed. I will not allow safety of personnel to be compromised to accomplish this evolution. I will not allow bay 15 gate to be lifted with old potentially damaged wire rope.

1-3 working days

Once separated, bay 15 hoist will be moved to bay 18 location.

2-3 working days

Gantry crane can lift bay 15 gate and place on dogged setting once engineering approval is granted (setting to be determined). Low tail water or upcoming ROV inspection may be best time to evaluate sill area and lower portions of gate. Time frame would be early July.

1 working day

At this time bay 18, 14, 15 and 11 will be on dogged setting, (settings to be determined).

Bay 18 will have concrete deck slabs installed over dogged off gate for safety of personnel to create a working platform for duration of repairs to bay hoist 15.

1 working day

Drive train components from bay hoist 15 will be reinstalled to original location of bay hoist 14. Not all of the components of damaged bay hoist 15 will have been fully evaluated (bearing, shafts and drum assemblies) to allow bay hoist 15 to lift any gate. Bay 14 gate and hoist can be removed from dogged setting and placed in service.

8-10 working days

Wire rope for bay 15 hoist will not be removed during this phase. This work will be contracted out. Bay 15 hoist at bay 18 location is the only location that wire rope replacement and repairs can be performed safely. Wire rope replacement will occur after spill season and new or refurbished components are in place and tested. Bay 18 gate will remain at dogged setting for 2 to 6 months. If required to support fish attraction; deck slabs can be removed, bay 15 hoist (at

bay 18 location) could be moved to bay 11 location, gantry could place bay 18 gate on new dogged setting, then place bay 15 hoist at bay 18 location and re-install deck slabs. Assuming this is after summer spill season bay 11 would remain on seal.

Hoist from bay 18 can be disconnected, moved from stored position at bay 11 and installed at bay 15, reconnected, then placed in service. Assumes engineering approval and additional inspections from project reveal no damage to bay 15 sill or bay 15 gate or gate link mechanisms.
3 working days

Gantry crane will be located back to bay 11 and placed in service. Bay 11 will then be removed from dogged position and returned to service.
1 working day

At this time only bay 18 gate will remain on dogged setting, and or bay 15 gate if additional damage is identified. Bay 18 is the only location to safely perform repairs and cable replacement. As components are received they will be installed.

Once installed and tested a reverse procedure will be required to place all bays back to original position. Time frame for bay 15 hoist to be placed in service could be as early as late August or September (after summer spill ceases) and could easily be into November. This will negate the requirement for having bays on dogged position to support spill.

Estimated time to complete repairs and return all bays to service is 2-3 months, but could easily go as long as 6 months if long lead time components require replacement. Assumes bay 15 gate and sill evaluation is sufficient to place back in service.

MEMORANDUM THRU CHIEF, CENWP-OD

FOR CENWP-OD-D (Operations Manager)

Subject: Spillway Operations at The Dalles

1. Relatively high seasonal Columbia River flow may require the use of red-tagged spillway gates. This memorandum provides recommendations for when red tagged bays should be operated and the sequence in which they should be opened. Currently, spillway gates 10 through 23 are red tagged because of concerns related to trunnion friction. In addition, spillway gates 10, 11 and 13 are further red tagged due to wire rope condition and spillway gate 20 is red tagged due to delamination of the trunnion anchor. In 2005/2006 the wire ropes on gates 1 through 9 were replaced and each gate was greased and exercised through its full operating range. Gates 1 through 9 are fully operational.
2. The goal during the original design work on the spillway, stilling basin and spillway shelf was to keep the depth average velocity on the basalt at 20 fps or less. This was achieved by spilling uniformly over all 23 bays. Thus as the spill volume increased the total river and tailwater elevation increased keeping the depth average velocity at 20 fps or less. With the construction of the 6/7 spillwall in 2003 new spill patterns were developed that concentrated the spill in the northern 6 bays. This increased the depth average velocity on the spillway shelf to a value closer to 25 fps with some instances where the depth average velocity reached 30 fps. Erosion has occurred on the spillway shelf but not at a rate that has been alarming or raised any dam safety concerns.
3. Given the condition of the spillway gates and risk of failing a gate on demand, the decision was made to maximize the spill through bays 1-9 during periods of high river flow. Erosion will occur but the consequences can be mitigated whereas the consequences and mitigation of a failed tainter gate or tainter gate component are less certain.
4. The 2008 spring runoff season has provided some high flows but all indications are the project can safely pass these flows through the project without opening a red tagged bay. However, if the powerhouse is shut down for any reason, red tagged bays will need to be opened at a total river discharge of approximately 375 Kcfs. For this condition, when red tagged bays need to be opened, they should be opened incrementally to a maximum of 6 feet prior to the next gate being operated. The priority sequence of opening is: Bay 16, Bay 17, Bay 18, and Bay 19. These bays will be open to the maximum allowable as discussed in paragraph 4. If additional bays are needed the order is: Bay 14, Bay 12 and Bay 21.
5. The 1:25 spillway model at ERDC was used to identify when sheet flow would be expected at the vertical end sill. Sheet flow at the end sill is considered to be a hydraulically un-acceptable condition and therefore is the limiting criteria for maximum flow through the spillway gates.


CENWP-EC-H
SUBJECT: Spillway Operations at The Dalles

The model suggested that the maximum flow through a single bay was 55 Kcfs to 65 Kcfs at a forebay elevation of 168 feet. Since the forebay elevation cannot exceed elevation 160, the unacceptable hydraulic condition does not limit the spill per bay. Thus, spill per bay will be limited to the maximum gate opening while maintaining a controlled flow condition. The original model reports suggest that the maximum gate opening is 28 feet with a forebay elevation of 160 feet. If the forebay elevation is less than 160 feet, the maximum gate opening will be less. (The spillway gates are currently equipped with limit switches that reduce the maximum gate opening that can be executed from the control room. To override the limit switch the gate has to be operated from the spillway deck. Thus the operator will be able to verify that flow is being controlled by the gate and uncontrolled flow has not been initiated.)

6. Table 1 is the revised spill table to account for red tagged bays. Between spill volumes of 24 Kcfs and 180 Kcfs fish passage criteria is being met, however, it is not clear how greater flows per bay will impact total dissolved gas. Table 2 provides estimated depth average velocities assuming 0 Kcfs, 100 Kcfs, 150 Kcfs, 200 Kcfs and 250 Kcfs through the powerhouse. Depth average velocities of 30 fps should not be exceeded unless an emergency is declared and gate openings can approach the uncontrolled level. Table 3 identifies the maximum powerhouse load necessary to pass different spill volumes.

7. If spill through gates 1 through 9 is expected to exceed the fish passage criteria of 180 Kcfs, or if depth average velocities of 30 fps are anticipated to be exceeded for more than 4 hours, project staff are requested to contact Laurie Ebner at 503-250-3404. A multi-beam hydrosurvey of the basalt shelf and a dive survey to measure undercutting should be performed at the end of the 2008 spill season.

Encl



DONALD R. CHAMBERS, P.E.
Chief, Engineering and Construction Division

CF:
CENWD-PDW-R (Buchholz)
CENWP-PM-E (Langsley)
CENWP-PM-PM (Helwig)

The Dalles Lock and Dam Spillway

The far right column identified the minimum powerhouse flow required to maximize the spill through bays 1-9 and maintain a depth average velocity on the spillway shelf of 30 fps. For example at a 409,500 cfs total river you need a minimum of 134,100 cfs through the powerhouse and you can put 275,400 cfs through the spillway (bays 1-9).

Table 3 - Discharge Per Bay Given a Tailwater and 30 fps Depth Average Velocities on the Spillway Shelf

Tailwater Elevation	Total River Flow Based on Bonneville Forebay Elevation of 74 feet	Critical Depth (TW-68) Assuming critical depth occurring on apron downstream of end sill	Maximum Q per Bay given a depth average velocity of 30 fps	Q through spillway assuming bays 1-9 and 30 fps	Minimum Flow Through Powerhouse - Assuming Spill in Bays 1-9 to 30 fps
ft	cfs	ft	cfs	cfs	cfs
75	70,000	7	12,600	113,400	0
76	103,900	8	14,400	129,600	0
77	137,900	9	16,200	145,800	0
78	171,800	10	18,000	162,000	9,800
79	205,800	11	19,800	178,200	27,600
80	239,700	12	21,600	194,400	45,300
81	273,700	13	23,400	210,600	63,100
82	307,600	14	25,200	226,800	80,800
83	341,600	15	27,000	243,000	98,600
84	375,600	16	28,800	259,200	116,400
85	409,500	17	30,600	275,400	134,100
86	443,500	18	32,400	291,600	151,900
87	477,400	19	34,200	307,800	169,600
88	511,400	20	36,000	324,000	187,400
89	545,300	21	37,800	340,200	205,100
90	579,300	22	39,600	356,400	222,900

Table 1 - 2008 Spill Patterns

Note: The following is provided as the spill pattern at The Dalles, which acknowledges the fact that spillbays 10 through 23 are red tagged and can not be used.

The Dalles												
Discharge Distribution Patterns												40% Spill
Spillway Bay Number										Total	Total	Total
1	2	3	4	5	6	7	8	9	Feet	Spill	River	
vertical gate opening (ft.)										(ft)	Kcfs	Kcfs
4									4	6	15.0	
4	4								8	12	30.0	
6	6								12	18	45.0	
		4	4	4	4				16	24	60.0	
		4	4	4	4	4			20	30	75.0	
4	4	4	4	4	4				24	36	90.0	
4.5	4.5	4.5	4.5	4.5	4.5				27	41	101.3	
5	5	5	5	5	5				30	45	112.5	
5.5	5.5	5.5	5.5	5.5	5.5				33	50	123.8	
6	6	6	6	6	6				36	54	135.0	
6.5	6.5	6.5	6.5	6.5	6.5				39	59	146.3	
7	7	7	7	7	7				42	63	157.5	
7.5	7.5	7.5	7.5	7.5	7.5				45	68	168.8	
8	8	8	8	8	8				48	72	180.0	
8.5	8.5	8.5	8.5	8.5	8.5				51	77	191.3	
9	9	9	9	9	9				54	81	202.5	
9.5	9.5	9.5	9.5	9.5	9.5				57	86	213.8	
10	10	10	10	10	10				60	90	225.0	
11	11	11	11	11	11				63	95	236.3	
11	11	11	11	11	11				66	99	247.5	
12	12	12	12	12	12				69	104	258.8	
12	12	12	12	12	12				72	108	270.0	
13	13	13	13	13	13				75	113	281.3	
13	13	13	13	13	13				78	117	292.5	
14	14	14	14	14	14				81	122	303.8	
14	14	14	14	14	14				84	126	315.0	
14	14	14	14	14	14	4			88	132	330.0	
14	14	14	14	14	14	6			90	135	337.5	
14	14	14	14	14	14	8			92	138	345.0	
14	14	14	14	14	14	10			94	141	352.5	
14	14	14	14	14	14	12			96	144	360.0	
14	14	14	14	14	14	10	4		98	147	367.5	
14	14	14	14	14	14	10	6		100	150	375.0	
14	14	14	14	14	14	10	8		102	153	382.5	
14	14	14	14	14	14	10	10		104	156	390.0	
14	14	14	14	14	14	12	10		106	159	397.5	
14	14	14	14	14	14	10	10	4	108	162	405.0	
14	14	14	14	14	14	12	10	4	110	165	412.5	
14	14	14	14	14	14	12	10	6	112	168	420.0	
14	14	14	14	14	14	12	10	8	114	171	427.5	
14	14	14	14	14	14	12	10	10	116	174	435.0	
14	14	14	14	14	14	12	12	10	118	177	442.5	
14	14	14	14	14	14	12	12	12	120	180	450.0	
14	14	14	14	14	14	13	13	13	123	185		
14	14	14	14	14	14	14	14	14	126	189		
14	14	15	15	15	15	14	14	14	130	195		
14	14	15	15	15	15	15	15	15	133	200		
14	14	16	16	16	16	15	15	15	137	206		
14	14	16	16	16	16	16	16	16	140	210		
14	14	17	17	17	17	16	16	16	144	216		
14	14	17	17	17	17	17	17	17	147	221		
14	14	18	18	18	18	17	17	17	151	227		
14	14	18	18	18	18	18	18	18	154	231		
14	14	19	19	19	19	18	18	18	158	237		
14	14	19	19	19	19	19	19	19	161	242		
14	14	20	20	20	20	19	19	19	165	248		
14	14	20	20	20	20	20	20	20	168	252		
14	17	21	21	21	21	21	21	21	178	267		
14	17	22	22	22	22	22	22	22	185	278		
14	17	23	23	23	23	23	23	23	192	288		
14	17	24	24	24	24	24	24	24	199	299		
14	17	25	25	25	25	25	25	25	206	309		
14	17	26	26	26	26	26	26	26	213	320		
14	20	26	26	26	26	26	26	26	216	324		
14	20	27	27	27	27	27	27	27	223	335		
14	23	27	27	27	27	27	27	27	226	339		
14	23	28	28	28	28	28	28	28	233	350		
14	28	28	28	28	28	28	28	28	238	357		
18	28	28	28	28	28	28	28	28	242	363		
22	28	28	28	28	28	28	28	28	246	369		
28	28	28	28	28	28	28	28	28	252	378		

Accepted Discharge Patterns

Table 2 - Depth Average Velocities on The Dalles Spillway Shelf while Maximizing Spill through Bays 1-9

Gate Opening	Q per bay	Total Spill	Powerhouse = 0 Kcfs			Powerhouse = 100 Kcfs			Powerhouse = 150 Kcfs			Powerhouse = 200 Kcfs			Powerhouse = 250 Kcfs		
			Total River	Tailwater	Depth Average Velocity	Total River	Tailwater	Depth Average Velocity	Total River	Tailwater	Depth Average Velocity	Total River	Tailwater	Depth Average Velocity	Total River	Tailwater	Depth Average Velocity
			ft	Kcfs	Kcfs	Kcfs	ft	fps	Kcfs	ft	fps	Kcfs	ft	fps	Kcfs	ft	fps
14.0	21.0	180.0	180.0	77.0	39.1	280.0	79.4	30.6	330.0	80.8	27.4	380.0	82.1	24.8	430.0	83.5	22.5
14.0	21.0	184.5	184.5	77.1	38.6	284.5	79.6	30.3	334.5	80.9	27.2	384.5	82.2	24.6	434.5	83.7	22.3
14.0	21.0	189.0	189.0	77.2	38.2	289.0	79.7	30.0	339.0	81.0	26.9	389.0	82.4	24.4	439.0	83.8	22.2
15.0	22.5	195.0	195.0	77.3	40.3	295.0	79.8	31.7	345.0	81.2	28.5	395.0	82.5	25.8	445.0	84.0	23.5
15.0	22.5	199.5	199.5	77.4	39.8	299.5	79.9	31.4	349.5	81.3	28.2	399.5	82.7	25.6	449.5	84.1	23.3
16.0	24.0	205.5	205.5	77.6	41.8	305.5	80.1	33.1	355.5	81.4	29.8	405.5	82.8	27.0	455.5	84.3	24.6
16.0	24.0	210.0	210.0	77.7	41.3	310.0	80.2	32.7	360.0	81.6	29.5	410.0	83.0	26.7	460.0	84.4	24.4
17.0	25.5	216.0	216.0	77.8	43.3	316.0	80.4	34.3	366.0	81.7	31.0	416.0	83.1	28.1	466.0	84.6	25.6
17.0	25.5	220.5	220.5	77.9	42.8	320.5	80.5	34.0	370.5	81.9	30.7	420.5	83.3	27.9	470.5	84.7	25.4
18.0	27.0	226.5	226.5	78.1	44.6	326.5	80.7	35.6	376.5	82.0	32.1	426.5	83.4	29.2	476.5	84.9	26.6
18.0	27.0	231.0	231.0	78.2	44.1	331.0	80.8	35.2	381.0	82.1	31.8	431.0	83.6	28.9	481.0	85.0	26.4
19.0	28.5	237.0	237.0	78.3	45.9	337.0	80.9	36.7	387.0	82.3	33.2	437.0	83.7	30.2	487.0	85.2	27.6
19.0	28.5	241.5	241.5	78.5	45.4	341.5	81.1	36.4	391.5	82.4	32.9	441.5	83.9	29.9	491.5	85.3	27.4
20.0	30.0	247.5	247.5	78.6	47.1	347.5	81.2	37.8	397.5	82.6	34.2	447.5	84.0	31.2	497.5	85.5	28.5
20.0	30.0	252.0	252.0	78.7	46.6	352.0	81.3	37.5	402.0	82.7	33.9	452.0	84.2	30.9	502.0	85.7	28.3
21.0	31.5	267.0	267.0	79.1	47.3	367.0	81.8	38.2	417.0	83.2	34.6	467.0	84.6	31.6	517.0	86.1	29.0
22.0	33.0	277.5	277.5	79.4	48.4	377.5	82.0	39.2	427.5	83.5	35.6	477.5	84.9	32.5	527.5	86.4	29.8
23.0	34.5	288.0	288.0	79.6	49.4	388.0	82.3	40.1	438.0	83.8	36.5	488.0	85.2	33.4	538.0	86.8	30.7
24.0	36.0	298.5	298.5	79.9	50.3	398.5	82.6	41.0	448.5	84.1	37.3	498.5	85.6	34.2	548.5	87.1	31.4
25.0	37.5	309.0	309.0	80.2	51.3	409.0	82.9	41.9	459.0	84.4	38.2	509.0	85.9	35.0	559.0	87.4	32.2
26.0	39.0	319.5	319.5	80.5	52.1	419.5	83.2	42.7	469.5	84.7	39.0	519.5	86.2	35.7	569.5	87.7	32.9
26.0	39.0	324.0	324.0	80.6	51.6	424.0	83.4	42.3	474.0	84.8	38.7	524.0	86.3	35.5	574.0	87.9	32.7
27.0	40.5	334.5	334.5	80.9	52.4	434.5	83.7	43.1	484.5	85.1	39.4	534.5	86.6	36.2	584.5	88.2	33.4
27.0	40.5	339.0	339.0	81.0	52.0	439.0	83.8	42.7	489.0	85.3	39.1	539.0	86.8	35.9	589.0	88.4	33.1
28.0	42.0	349.5	349.5	81.3	52.7	449.5	84.1	43.5	499.5	85.6	39.8	549.5	87.1	36.6	599.5	88.7	33.8
28.0	42.0	357.0	357.0	81.5	51.9	457.0	84.3	42.9	507.0	85.8	39.3	557.0	87.3	36.2	607.0	88.9	33.4
28.0	42.0	363.0	363.0	81.6	51.3	463.0	84.5	42.4	513.0	86.0	38.9	563.0	87.5	35.8	613.0	89.1	33.1
28.0	42.0	369.0	369.0	81.8	50.7	469.0	84.7	42.0	519.0	86.2	38.5	569.0	87.7	35.5	619.0	89.3	32.8
28.0	42.0	378.0	378.0	82.1	49.8	478.0	84.9	41.3	528.0	86.4	37.9	578.0	88.0	35.0	628.0	89.6	32.4
Tailwater Elevation computed assuming a Bonneville Forebay Elevation of 74 feet.																	
Tailwater Elevation is estimated for the spillway shelf.																	

Table 1. – Spill treatment schedule for the acoustic telemetry study on subyearling Chinook salmon at McNary Dam during summer 2008. Treatments were scheduled according to a randomized block design whereby a random number was generated (By Excel software) to determine the treatment arrangement within each block. If the random number was ≥ 0.5 then the 60% spill treatment was designated as the first 2-d replicate and the 40% spill treatment was designated as the last 2-d replicate of the block. If the random number was < 0.5 then the 40% spill treatment was designated as the first 2-d replicate and the 60% spill treatment was designated as the last 2-d replicate of the block.

Date	Day of study	Block	2-d Replicate	Treatment	Random number used
6/19/2008	1	1	1	40% spill	0.49
6/20/2008	2	1	1	40% spill	
6/21/2008	3	1	2	60% spill	
6/22/2008	4	1	2	60% spill	
6/23/2008	5	2	3	60% spill	0.94
6/24/2008	6	2	3	60% spill	
6/25/2008	7	2	4	40% spill	
6/26/2008	8	2	4	40% spill	
6/27/2008	9	3	5	60% spill	0.75
6/28/2008	10	3	5	60% spill	
6/29/2008	11	3	6	40% spill	
6/30/2008	12	3	6	40% spill	
7/1/2008	13	4	7	40% spill	0.44
7/2/2008	14	4	7	40% spill	
7/3/2008	15	4	8	60% spill	
7/4/2008	16	4	8	60% spill	
7/5/2008	17	5	9	40% spill	0.06
7/6/2008	18	5	9	40% spill	
7/7/2008	19	5	10	60% spill	
7/8/2008	20	5	10	60% spill	
7/9/2008	21	6	11	40% spill	0.01
7/10/2008	22	6	11	40% spill	
7/11/2008	23	6	12	60% spill	
7/12/2008	24	6	12	60% spill	
7/13/2008	25	7	13	60% spill	0.65
7/14/2008	26	7	13	60% spill	
7/15/2008	27	7	14	40% spill	
7/16/2008	28	7	14	40% spill	
7/17/2008	29	8	15	40% spill	0.11
7/18/2008	30	8	15	40% spill	
7/19/2008	31	8	16	60% spill	
7/20/2008	32	8	16	60% spill	
7/21/2008	33	9	17	40% spill	0.13
7/22/2008	34	9	17	40% spill	
7/23/2008	35	9	18	60% spill	
7/24/2008	36	9	18	60% spill	
7/25/2008	37	10	19	60% spill	0.59
7/26/2008	38	10	19	60% spill	
7/27/2008	39	10	20	40% spill	
7/28/2008	40	10	20	40% spill	
7/29/2008	41	11	21	40% spill	0.30
7/30/2008	42	11	21	40% spill	
7/31/2008	43	11	22	60% spill	
8/1/2008	44	11	22	60% spill	

2008 Water Supply Forecast Summary* - 6/12/2008

Basin	Station	Period	Jan. Final		Feb. Final		Mar. Final		Apr. Final		May Final		June Final	
			Probable	%	Probable	%	Probable	%	Probable	%	Probable	%	Probable	%
Columbia River	Grand Coulee, WA	Jan-Jul	61900	98	61100	97	62300	99	61200	97	59800	95	59800	95
		Apr-Sep	63000	98	62700	98	65000	102	65200	102	63500	99	63500	99
	The Dalles, OR	Jan-Jul	102000	95	103000	96	103000	96	101000	94	97300	91	98200	92
		Apr-Aug	88200	95	91800	99	94300	101	94700	102	90900	98	91900	99
		Apr-Sep	93500	95	97300	99	99900	101	100000	101	96300	98	97400	99
	Kootenai River	Libby Inflow, MT	Jan-Jul	5960	95	5960	95	6190	98	6080	96	5820	92	5840
Apr-Aug			5900	94	5960	95	6240	100	6210	99	5920	95	5940	95
Apr-Sep			6270	94	6330	95	6620	100	6590	99	6280	95	6300	95
SF Flathead River	Hungry Horse Inflow, MT	Jan-Jul	1960	88	2050	92	2100	94	2140	96	2030	91	2200	99
		Apr-Sep	1870	88	1970	93	2040	96	2120	100	2010	95	2190	103
Snake River	Lower Granite Inflow, WA	Jan-Jul	27200	91	29500	98	29200	97	28000	93	26500	88	26600	89
		Feb-Sep	27500	91	30800	101	30500	100	29200	96	27600	91	27700	91
		Apr-Jul	19500	90	22200	103	23000	107	23300	108	21800	101	21900	102
		Apr-Sep	21800	90	24700	102	25600	106	25700	106	24100	100	24200	100
NF Clearwater River	Dworshak Inflow, ID	Jan-Jul	3500	99	3600	101	3580	101	3550	100	3320	94	3270	92
		Apr-Jul	2610	99	2780	105	2920	110	3160	120	2930	111	2880	109
		Apr-Sep	2770	99	2970	106	34140	112	3350	120	3110	111	3050	109
Willamette River	Salem, OR	Apr-Sep	4720	98	5450	113	5440	113	5650	118	5720	119	5510	115

*Data courtesy of Northwest River Forecast Center available at: http://137.161.65.209/water_supply/ws_fcst.cgi

FPP Change Forms

Change Request Number:

Date: April 16, 2008

Proposed by: Bonneville Project

Location of Change- BON 5.4.6-5.4.7 and BON 6.5.1-6.5.2 (sections re-numbered as required)

Proposed Change:

5.4.6. *From 1 December through 30 April, non-priority turbine units will not be voluntarily scheduled for extended outages. Priority units are 1, 10, 11, and 18.*

5.4.7. *From 1 December through 30 April, turbines which have been idle/out of service for more than 12 hours will be started by slow rolling the unit after manually tipping turbine blades from flat to steep back to flat.*

After including the two sections above as 6.5.1 and 6.5.2-

The current 6.5.2 will be re-numbered to 6.5.4. Add *“bottom tail logs should be placed first.”*

The current 6.5.3 will be re-numbered to 6.5.5. Add *“It is recommended adjacent units be operated to flush fish prior to placing tail logs in the unit to be OOS. It is also recommended that units located adjacent to OOS units not be voluntarily taken out of service until the adjacent units return to service.”*

Reason for Change: To better protect sturgeon in the draft tube and turbine environment.

Comments from others: FPOM doesn't want priority units OOS during fish passage season.

Change Request Number:

Date: 6/4/2008

Proposed by: Project Fisheries

Location of Change: BON-18 2.4.2.2.n.1

Proposed Change: 2.4.2.2.n.1 says “coordinate gateway cleaning with smolt monitoring personnel operating the downstream juvenile sampling facilities”. It should be moved to 2.4.2.2.m.3, which is the section on what to do when cleaning gateways.

Reason for Change:

2.4.2.2.n.1 is in the wrong location.

Change Request Number:

Date: 5/27/2008

Proposed by: The Dalles John Day Project

Location of Change- TDA 2.5.1.2.4 and JDA 2.5.1.2.a.4

Proposed Change: Omit from TD- ‘Water velocities will be measured at one location directly and monitored during fishway inspections to verify channels are operating within velocity criteria’.

Add to TD and JD – ‘Water velocities will be monitored weekly during as part of the fishway inspection program. Project biologist will determine method. Results will be provided in weekly status report. (JD did not have the same wording as TD)

Reason for Change: Discussion and resolution determined through FPOM velocity task group

Change Request Number:

Date: 6/4/08

Proposed by: NWP

Location of Change TDA spill patterns

Proposed Change: The spill pattern was modified to reflect the unavailability of bays 10-23.

Reason for Change: In 2006, the District Dam Safety Team analyzed the condition of TDA spillbays, and produced a memo that outlined operational restrictions to the spillway and reflected a change to the FPP pattern. The pattern in the 2006, 2007, and 2008 FPP were incorrect for spill discharge above 189 Kcfs. Up to this point, spill discharge has not exceeded 189 Kcfs, and the correct pattern has been used. Bays 10-23 are unavailable for use, except in an emergency. The spill pattern was modified to reflect spill through available bays.

Comments from others:

Record of Final Action:

Change Request Number: **This is no longer a suggested change to the FPP.**

Date: 6/5/08

Requested by: BON Control Room operators

Location of Change- Section I- Acronyms

Proposed Change: include definitions and define voluntary and involuntary spill.

Voluntary spill- spill provided for juvenile salmonid passage and for adult salmonid attraction to fish ladders associated with spillways.

Involuntary spill- spill resulting from flows exceeding the capacity of the powerhouse and miscellaneous flow. This spill would normally occur during high water events.

Reason for Change: To better clarify what is meant by voluntary and involuntary spill.

Change Request Number:

Date: May 8, 2008

Proposed by: NWW Operations






Proposed Change: **Ice Harbor Dam.** 1% Operating tables. HDC has developed for IHR units; one table applies to U1 & U-3, another table just for U-2 (the one with the welded blades) and another table for U-4 to U-6.

Reason for Change: Updating the 1% operating tables for 2008





Comments from others:

Record of Final Action: Presented to FPOM May 8, 2008. Action: send in new tables for meeting notes and for inclusion into the 2008 FPP.

June 2008

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1	2 LGO ERDC trip	3 FPAC LGO ERDC trip	4 TMT LGO ERDC trip	5 LGO ERDC trip	6 LGO ERDC trip	7 LGO ERDC trip
8 LGO ERDC trip	9 LGO ERDC trip	10 FPAC LGO ERDC trip AFEP 1-pg review	11 TMT LGO ERDC trip	12 FPOM Meeting- JDA NWD tour of JDA	13 NWD tour of BON	14
15	16	17 FPAC	18 TMT	19 SCT	20	21
22	23 LGO ERDC trip- agencies	24 FPAC LGO ERDC trip- agencies	25 TMT LGO ERDC trip- agencies AFEP comments due Happy Birthday	26 NWP FFDRWG LGO ERDC trip- agencies Lamprey allocation mtg- BON	27 LGO ERDC trip- agencies AFEP 1-pg prioritization	28
29	30					

July 2008

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1 FPAC	2 TMT	3	4 Independence Day	5
6	7	8 FPAC Happy Birthday	9	10 FPOM Meeting- NOAA	11	12
13	14	15 FPAC	16 TMT	17 SCT	18	19
20	21	22 FPAC Happy Birthday	23 TMT FFDRWG- NWW	24 FFDRWG- NWW	25	26
27	28	29 FPAC	30	31		

PROPOSAL FOR THE 2008 YAKAMA NATION SHAD FISHERY

The Yakama Nation proposes to continue in 2008 the successful shad fishery conducted at The Dalles Dam east fish ladder exit in 1996. In 20 days of fishing that year, tribal fishers harvested over 500,000 lbs of shad having an *ex vessel* value of about \$65,000. This was an unprecedented volume of commercial shad harvest in the Columbia River, made all the more remarkable by the fact that not one salmonid was killed in the process.

In 1996, the Shad Fishery Task Team (a sub-group of FPOM) jointly developed a set of recommended terms and conditions under which the shad fishery should operate that were intended to minimize potential impacts of the fishery to salmonids. Since this is a task group of FPOM, final recommendations will be at the discretion of the full FPOM team. In addition, safety requirements for boat operation within the BRZ were included at the request of the USACE. The proposed “rules of conduct” for the tribal shad fishery in 2008 can be broken into categories relating to the conduct of the fishery itself (e.g., time, area, gear), safety, incidental impact guidelines, and monitoring. These are considered in turn below.

Fishery Design

The 2008 fishery will be similar to the 1996 activity in terms of gear design, fishing times, and dates, but minor changes may be incorporated on the basis of information gathered since 1996.

Gear

1. The fishery will first utilize an L shape design containment net to increase distance from the exit while dipping. If this fails to accumulate shad, they will then utilize a modified version of the trapnet used in 1996. The net will be anchored adjacent to one of the two exit portals at the east fishladder. The trapnet measures approximately 20 feet long by 10 feet in width. Floor depth tapers from 6 feet at the net entrance near the fishladder exit to about 12 feet at the upstream end to ensure that not more than half of the exit portal is occluded. The trapnet is emptied of trapped fish by dipnets fished from small boats moored to the sides of the net.
2. The net will be set and removed each day beginning no earlier than 10 a.m., and fishing will end no later than 9 p.m. The fishery may operate between those hours on Monday through Friday of each week.
3. Salmonids incidentally captured in the trapnet will be allowed to swim out of the net over the floatline. If adult salmon must be netted, a water to water sanctuary net will be used.
4. Fishers are required to keep all foreign odors from entering the fishladder by wearing rubber gloves to block human scent, and by ensuring that outboard motors and other sources of petroleum-based odors are kept out of the water inside a radius of 50 feet from the fishladder exit (except during emergencies).
5. The fishery timeframe is expected to run from late May to early July. Shad fishing may begin when shad counts at The Dalles east fishladder exceed 3,000 per day.

Safety

Tribal fishers are required to comply with boating safety requirements for operations within the BRZ. These include the following:

1. Approved Type I or Type III personal flotation devices for each person on board, to be worn at all times within the BRZ.
2. At least one fire extinguisher aboard each boat at all times.
3. At least one anchor and 200 feet of line aboard each boat at all times.

4. Boats within the BRZ must carry a red and white flag to identify them as being part of the shad fishery.
5. Radios, cellular phones, or pagers (as required by the USACE) must be taken into the BRZ in case of the need for emergency contact by the dam operations controller.

Salmonid Impact Limitations

The SFTT also has developed limits for impacts to salmonids by which the shad fishery should be managed. The intent of these limits is to minimize the incidental take of listed salmon and steelhead while allowing a reasonable opportunity for a shad fishery at this critical fish passage location. The parties agree that the shad fishery close for the day if:

1. The incidental catch of salmon in the shad trapnet exceeds 1 per 1,000 pounds of shad in the net.
2. The fallback rate for **any salmonid species** at the counting station increases by more than 10% of the baseline (pre-fishing) fallback rate for that species in two non-consecutive hourly counting periods during the daily fishing period.

The parties also agree that the shad fishery close for the week if:

1. incidental catch or fallback criteria is exceeded on 2 consecutive days.

The shad fishery will close for the year if:

1. incidental catch or fallback criteria is exceeded any time after the fishery has closed for a week.
2. daily shad counts drop below 3,000 a day.

Fishery Monitoring

Monitoring plans for 2008 include the following:

1. Fallback rates will be recorded daily by the fish counter at the east fishladder counting station. This monitoring will begin on May 1, to obtain baseline conditions of fallback for chinook and steelhead prior to fishing and will continue during and after the fishery.
2. A tribal monitor will be present on the forebay deck during periods of active fishing to record the incidence of salmonids caught in the trapnet during the fishery. **The tribal fishers participation will be by YN permit only, which will require clear understanding of the regulations, and may be revoked for non-compliance.** Incidental catch will be recorded by species, date, and time of occurrence.
3. The tribal monitor will record criteria infractions and fishing will stop when limits are exceeded according to the agreed terms above.

FISH PASSAGE O&M COORDINATION TEAM
Adult and Juvenile Fish Facilities Status Report
U.S. Army Corps of Engineers
Walla Walla District
June 12, 2008

Operations and Maintenance - Juvenile Fish Facilities

McNary: Weekly VBS cleaning has occurred due to debris load.

Lower Granite: On June 4, transport of juvenile smolts changed to every other day to below Bonneville Dam. Spill was decreased to 60 kcfs for one hour to allow fish barge to dock at JFF from May 23 to June 5.

Operations and Maintenance - Adult Fish Facilities

McNary: On June 3, pump #3 was out of service for eight hours so the PLC alarm could be upgraded. .

Research

McNary: USGS TSW research / spill continues.

Lower Monumental: Oregon State University collecting steelhead daily in support of avian predation research. NOAA researchers have collected fish to investigate fish passage and survival.

Little Goose: USGS currently radio-tracking adults through the tailrace. USGS is also deploying and tracking drogues in the tailrace to track spill pattern currents and eddies. NOAA researchers began collecting fish at Little Goose to investigate fish passage and survival at Lower Monumental.

Lower Granite: Adult fish trap operations continues with 4% sample rate to monitor spring Chinook. NOAA-Fisheries PIT-tagged fish for the Transportation Study and In-River Survival Study Tagging operations for the Comparative Tag Effects study resumed on June 3.