

# JOHN DAY DAM SPILLWAY

Eric Grosvenor  
Supervisory Fish Biologist  
USACE John Day Lock and Dam



U.S. ARMY



US Army Corps  
of Engineers®



# BACKGROUND

## Spillway:

Completed in 1968 (full pool)

Overall length 1252 ft

20 Spillbays

spill deflectors bays 2-20

20 Tainter gates

50' x 60' (w x h)

2 Top spillway weirs (TSW's)

spillbays 18 – 19

1 Spillway Crane

50 ton capacity


2,250,000 cfs capacity





# SPILL GATES

Trunnion Anchors  
Trunnion Pins  
Girders  
Skin Plate  
Gear box  
Cables  
Motor  
Brake assembly  
PLC Controllers





# TOP SPILLWAY WEIRS

- Stop logs
- Weir
- Anchorage
- Bulkhead
- Lifting beam

Permanent install 2013  
Last Inspected 2017





# SPILLWAY CRANE

Crane Controls  
Hoists  
Drive System  
Cables  
Backup Generator  
Lifting beam



Name	HydroAMP ID	Age Score	Maintenance Requirements	Design Criteria	Physical Inspection	Adjusted Weighted Score
Spillway Crane	105154	0	0	1	1	2.2

# HYDROAMP SCORES

<b>Spillway Gate Operating Equipment</b>							<b>Maintenance History</b> <ul style="list-style-type: none"> <li>• Score 3: Normal maintenance</li> <li>• Score 2: Some maintenance</li> <li>• Score 1: Moderate maintenance</li> </ul>
Name	HydroAMP ID	Age Score	Maintenance History	Operational Performance	Physical Characteristics	Adjusted Weighted Score	<b>Operations Performance</b> <ul style="list-style-type: none"> <li>• Score 3: Normal</li> <li>• Score 2: Adequate</li> <li>• Score 1: Significantly affected</li> <li>• Score 0: Severely affected</li> </ul>
							<b>Physical Characteristics</b> <ul style="list-style-type: none"> <li>• Score 3: Good</li> <li>• Score 2: Fair</li> <li>• Score 1: Poor</li> <li>• Score 0: Very poor</li> </ul>
							<b>AGE</b> <ul style="list-style-type: none"> <li>• Score 3: &lt; 50% of Design Life</li> <li>• Score 2: ≥ 50% and &lt; 100% of Design Life</li> <li>• Score 1: ≥ 100% and &lt; 125% of Design Life</li> </ul>
SG01	142296	1	0	0	0	1	
SG02	142298	1	2	1	1	4	
SG03	142301	1	0	0	0	1	
SG04	142306	1	2	1	1	4	
SG05	142309	1	2	1	1	4	
SG06	142313	1	2	1	1	4	
SG07	142315	1	2	1	1	4	
SG08	142318	1	2	1	1	4	
SG09	142321	1	2	1	1	4	
SG10	142324	1	0	0	0	1	
SG11	142326	1	2	1	1	4	
SG12	142328	1	2	1	1	4	
SG13	142331	1	2	1	1	4	
SG14	142334	1	2	1	1	4	
SG15	142337	1	2	1	1	4	
SG16	142340	1	2	1	1	4	
SG17	142343	1	2	1	1	4	
SG18	142345	1	2	1	1	4	
SG19	142347	1	2	1	1	4	
SG20	142349	1	2	1	1	4	
<b>Spillway PLC</b>	<b>173370</b>	<b>1</b>	<b>0</b>	<b>1</b>	<b>1</b>	<b>2.8</b>	

# HYDROAMP SCORES

Spillway Gate Structure						
Name	HydroAMP ID	Age Score	Maintenance History	Operational Performance	Physical Characteristics	Adjusted Weighted Score
SG01	142354	1	3	2	2	6.3
SG02	142355	1	3	2	2	6.3
SG03	142357	1	3	2	2	6.3
SG04	142359	1	3	2	2	6.3
SG05	142361	1	3	2	2	6.3
SG06	142363	1	3	2	2	6.3
SG07	142365	1	3	2	2	6.3
SG08	142367	1	3	2	2	6.3
SG09	142369	1	3	2	2	6.3
SG10	142371	1	3	2	2	6.3
SG11	142373	1	3	2	2	6.3
SG12	142375	1	3	2	2	6.3
SG13	142377	1	3	2	2	6.3
SG14	142379	1	3	2	2	6.3
SG15	142381	1	3	2	2	6.3
SG16	142384	1	3	2	2	6.3
SG17	142386	1	3	2	2	6.3
SG18	142388	1	3	2	2	6.3
SG19	142390	1	3	2	2	6.3
SG20	142392	1	3	2	2	6.3

**Maintenance History**

- Score 3: Normal maintenance
- Score 2: Some maintenance
- Score 1: Moderate maintenance

**Operations Performance**

- Score 3: Normal
- Score 2: Adequate
- Score 1: Significantly affected
- Score 0: Severly affected

**Physical Characteristics**

- Score 3: Good
- Score 2: Fair
- Score 1: Poor
- Score 0: Very poor

**AGE**


- Score 3: < 50% of Design Life
- Score 2: ≥ 50% and < 100% of Design Life
- Score 1: ≥ 100% and < 125% of Design Life

# HISTORIC SPRING SPILL OPERATIONS

2008 (Court Order)	2009 (Court Order)	2010 (Court Order)	2011 (Court Order)	2012 (Court Order)	2013 (Court Order)	2014 (2014 BiOp)	2015 (2014 BiOp)
0 day / 60% night	Pre-Test: 30% day/night Testing: 30% day/night vs.40% day/night	Pre-Test: 30% day/night Testing: 30% day/night vs.40% day/night	Pre-Test: 30% day/night Testing: 30% day/night vs.40% day/night	Pre-Test: 30% day/night Testing: 30% day/night vs.40% day/night	Pre-Test: 30% day/night Testing: 30% day/night vs.40% day/night	Pre-Test: 30% day/night Testing: 30% day/night vs.40% day/night	Pre-Test (Apr 10-27): 30% day/night Testing (Apr 28-June 15): 30% day/night vs.40% day/night
2016 (2014 BiOp)	2017 (2014 BiOp)	2018 (Court Ordered Injunction)	2019 (Spill Ops. Agreement)	2020 (Spill Ops. Agreement)	2021 (2020 BIOP)	2022 (Stay Agreement)	2023 (Stay Agreement)
Pre-Test (Apr 10-27): 30% day/night Testing (Apr 28-June 15): 30% day/night vs.40% day/night	Pre-Test (Apr 10-28): 30% day/night Testing (Apr 29-June 15): 30% day/night vs.40% day/night	115%/120% Gas Cap day/night	Gas Cap (16-hrs): 120% tailrace TDG spill cap Perf. Standard (8-hrs): 32%	Gas Cap (16-hrs): 120% tailrace TDG spill cap Perf. Standard (8-hrs): 32%	Gas Cap (16-hrs): 120% tailrace TDG spill cap Perf. Standard (8-hrs): 32%	Gas Cap (16-hrs): 125% tailrace TDG spill cap Perf. Standard (8-hrs): 32%	Gas Cap (16-hrs): 125% tailrace TDG spill cap Perf. Standard (8-hrs): 32%



# CURRENT SPILL OPERATIONS



# SAP SCHEDULE

## JDA Summary of Changes in Project Timing

Expenditure Title	Current Project Stage	Submitted Start			Optimized Start			Total Project Cost	Actual Costs < FY23
		Phase 1A	Phase 1	Phase 2	Phase 1A	Phase 1	Phase 2		
JDA Bridge Crane Rails	Stage 1	2026	2027	2028	2024	2025	2026	\$791,369	\$0
JDA Isophase Bus Connections	Stage 1	2027	2028	2030	2024	2025	2027	\$1,135,607	\$0
JDA Potable Water System	Stage 1	2024	2025	2026	2023	2024	2025	\$1,097,801	\$0
JDA Powerhouse Fire Detection and Life Safety	Stage 1	2028	2030	2032	2035	2037	2039	\$13,878,373	\$0
JDA Powerhouse Septic System Upgrades	Stage 1	2025	2027	2029	2024	2026	2028	\$3,918,464	\$0
JDA Spillway Gate Brakes and Gearboxes	Stage 1	2025	2026	2027	2025	2027	2028	\$3,850,000	\$0
JDA Spillway Gate Rehabilitation (Bays 1-10)	Stage 1	2036	2038	2040	2034	2036	2038	\$42,840,932	\$0
JDA Spillway Gate Rehabilitation (Bays 11-20)	Stage 1	2033	2035	2037	2029	2031	2033	\$36,997,277	\$0
JDA Station Air System	Stage 1	2026	2027	2028	2033	2034	2035	\$2,496,765	\$0
JDA Synchronous Condensing Reconfiguration	Stage 1	2026	2027	2029	2027	2028	2030	\$1,398,436	\$0
JDA Tailrace Crane	Stage 1	2026	2028	2030	2024	2026	2028	\$6,747,033	\$0
JDA Transformers & Fire Protection	Stage 2		2030	2033		2024	2027	\$114,262,833	\$790,825
JDA Vibration and Air Gap Monitoring	Stage 1	2025	2026	2028	2024	2025	2027	\$4,772,000	\$0
JDA XJ Disconnect Switches	Stage 2	2028	2030	2031	2025	2027	2028	\$4,816,160	\$107,058

JDA Fish Turbines Units project will begin its Phase 1A in FY24 instead of FY23 (as per the SAP).

# FY 24 JOINT BUDGET

JOHN DAY LOCK AND DAM, OR & WA	396	JNT	4E+05	Spillway Gate Brakes & Gear Boxes: Bays 1-20 (Plans & Specs)
JOHN DAY LOCK AND DAM, OR & WA	396	JNT	2E+05	Spillway HSS Inspection Support
JOHN DAY LOCK AND DAM, OR & WA	396	JNT	2E+05	CAPJ Rehab Spillway Crane E&D
JOHN DAY LOCK AND DAM, OR & WA	393	JNT	2E+05	JSC - Spillway Trunnion Lubrication System



# FY 25 JOINT BUDGET

JOHN DAY LOCK AND DAM, OR & WA	396	JNT	4E+05	Spillway Gate Brakes & Gear Boxes: Bays 1-20 (Plans & Specs)
JOHN DAY LOCK AND DAM, OR & WA	396	JNT	2E+05	Spillway HSS Inspection Support
JOHN DAY LOCK AND DAM, OR & WA	396	JNT	2E+05	CAPJ Rehab Spillway Crane E&D
JOHN DAY LOCK AND DAM, OR & WA	393	JNT	2E+05	JSC - Spillway Trunnion Lubrication System



# CONCLUSION

- Equipment past life expectancy and in poor condition
- Current Operation increases likelihood of additional failures
- Funding doesn't allow proactive maintenance
- Currently Gate 1 failed. Inoperable
- No auto adjust function to Gates 6 & 10

 **QUESTIONS ??**