CENWW-ODL

MEMORANDUM FOR THE RECORD: 24 LWG 05 Doble Testing Canceled

SUBJECT: LWG Dam Doble Testing Canceled

Doble testing at LWG was scheduled for August 12-16 as noted in Appendix A, *Section 9.1.3 Doble Testing* of the 2024 Fish Passage Plan. Annual transformer PMs and contracted installation of transformer monitoring equipment were also scheduled during this outage period to minimize outages required during the fish passage season. When attempting to transfer station service power to unit 5 at speed-no-load on 12 August, it was determined that the recently installed relay had a faulty setting that prevented the plant from being switched. Obtaining and testing the correct setting took about two of the five days needed for testing. Since the Doble testing could not be completed without extending the outage beyond what was originally coordinated, the decision was made to cancel the Doble testing. Annual PM work normally scheduled during Doble testing and the contracted installation of transformer monitoring equipment will continue and be completed during the remainder of the scheduled outage.

- A. Species N/A
- B. Origin N/A
- C. Length N/A
- D. Marks and tags N/A
- E. Marks and Injuries found on carcass N/A
- F. Cause and Time of Death N/A
- G. Future and Preventative Measures N/A

Sincerely,

Elizabeth Holdren Lead Supervisory Fisheries Biologist Lower Granite Project and Dworshak Dam Walla Walla District Ph. (509) 843-2263