## **CENWP-ODB**

## **MEMORANDUM FOR Biologist, Operations Division (CENWP-OD)**

SUBJECT: Bonneville Project, Fishway and Fish Activities for <u>Week 48</u> of 2019, which covers the period from 24 - 30 November.

## **1. OPERATION SUMMARY:**

a. Daily average river flows ranged from 121.8 to 133.4 kcfs. Daily average powerhouse forebay elevation ranged from 72.9' to 75.7' msl. Daily average project tailwater ranged from 11.4' - 11.6' msl. Secchi disk measurements ranged from 5.0' to 7.0+'. Daily average water temperature ranged from  $47^{\circ}$ F to  $49^{\circ}$ F.

b. Daily average spill ranged from 0.9 to 1.0 kcfs.

c. Unit Operation. <u>PH2 remains the priority powerhouse</u>. Main unit drawdowns are measured every Monday and more frequently as needed.

- <u>Table 1. Main Unit Outages.</u> Nothing to report.
- d. Fish Units. Second Powerhouse fish units provide attraction flow for the Washington Shore (WS) fish ladder.

<u>Fish Unit Outages.</u> Fish Units are periodically placed into reserve service (RS) to float trash when debris differentials become excessive and trash raking is not possible.

- <u>Table 2. Fish Unit Outages.</u> Nothing to report.
- Table 3. Fish unit drawdowns, in feet.

Date	F1	F2
11/24	0.3'	0.4'
11/25	0.1'	0.7'
11/26	0.2'	0.6'
11/27	0.1'	0.2'
11/28	0.2'	0.3'
11/29	0.2'	0.3'
11/30		

# **2.** MAINTENANCE ACTIVITIES:

#### a. <u>Auxiliary Water System Closures</u>.

- FV1-1 was closed for cleaning from 1339 to 1404 on 27 November.
- FV3-7 was closed for cleaning from 1452 to 1512 on 27 November.

- FV3-9 was closed for cleaning from 1452 to 1512 on 27 November.
- b. <u>STS/VBS Inspections</u>. Nothing to report.
- c. <u>Dewatering and Fish Salvages.</u> Nothing to report.

## **3. RESEARCH:**

- a. <u>Four Peaks Environmental Fish counting contract</u>: Daytime visual counting (0500 to 2100) began on 01 April. Nighttime video counting (2100 to 0500) concluded on 30 September. Fish counts can be viewed **here**.
- <u>University of Idaho Lamprey Evaluations</u>: Collection and tagging in association with Corps funded research commenced with the start of the Lamprey Flume Structure (LFS) and AFF lamprey traps on 13 May. Collection and tagging efforts ended 13 September. They remain onsite collecting passage data and removing equipment.

# 4. FISHWAYS:

- a. Project biologists inspected from 24-27 & 29-30 November.
- b. Fish passage plan observations.

Tuble 4. 111 but of effetta items.							
Date	Location	<b>FPP</b> Violation	Cause	Response			
11/28	BON	No Inspection Thanksgiving Holiday		NA			
Bradford Island							
11/24-26	A-Branch	Differential > 1.1'	ntial > 1.1' Unknown				
11/24, 30	PH1CC (south)	Entrance Diff < 1.0'	Unknown	NA			
Cascades Island – Nothing to report							
Washington Shore – Nothing to report							

• <u>Table 4. FPP out of criteria items.</u>


- On 01 May 2018, FG6-11 (Cascades Island) was found broken partially open. The diffuser shaft had broken away from the motor. Due to the subsidence issues at Cascades Island, repairs cannot occur until crane support is allowed in the vicinity. FG6-11 should be open at tailwaters ≥ 14.0'.
- On 18 August 2018, FG6-12 (Cascades Island) was found to be mechanically bound in the open position. FG6-12 should only be open with tailwaters ranging from 11.0'-33.0'. Due to the subsidence issues at Cascades Island, repairs cannot occur until crane support is allowed in the vicinity.
- On 27 March 2019, FG6-18 (Cascades Island) was found to be mechanically bound in the closed position. FG6-18 should be open with tailwaters > 12.0'. Due to the subsidence issues at Cascades Island, repairs cannot occur until crane support is allowed in the vicinity.

- On 28 March 2019, FG3-5 (A-Branch) was reported not closing due to a torque limit issue. The diffuser was opened due to current tailwater limits and a safe clearance was issued on the equipment. Repairs can not be made until the in-water work period this winter. FG3-5 should only be open for tailwaters of ≥16.7'.
- On 23 August 2017, FG 3-27 (B-branch) was found to be mechanically unsound. It has been set to manual and remains in the open position to avoid further damage. FG3-27 should be open between tailwaters of 10.5'- 28.0' Repairs are planned for the 2019-2020 outage.
- c. Adult Fishways.
  - (1) The Bradford Island fishway went out of service and to orifice flows at ~1400 on 28 November for the 2019/20 IWW period.
  - (2) The AFF remains out of service.
  - (3) Sensor calibration did not occur this reporting week.
  - (4) SLEDs are installed at all locations.
- d. Juvenile Fishways.
  - (1) The ITS remains in service (auto-chain gates 3B, 6C, & 10B only).
  - (2) The hydro-cannon remains out of service.
  - (3) The B2CC remains out of serice.
  - (4) The DSM remains in service.
  - (5) STSs are installed.
- e. Lamprey Fishways.
  - (1) All Lamprey Passage Structures remain out of service.
  - (2) The Bradford Island Wetted Wall (BIWW) remains out of service.
  - (3) The PH2 Lamprey Flume Structure (LFS) remains out of service.
  - (4) The AFF Lamprey trap remains out of service.
- f. <u>Avian Monitoring</u>. Avian counts are recorded 01 April 31 October.

## **5. WATER QUALITY MONITORING:**

Date	A-Branch	B-Branch	BI_Exit	WA_Entrance	WA_Exit
24-Nov	49.3	49.3	49.3	49.4	49.3
25-Nov	49.0	49.0	49.0	49.1	49.1
26-Nov	48.7	48.8	48.8	48.9	48.8
27-Nov	48.1	48.2	48.1	48.3	48.3
28-Nov	47.6	47.7	47.6	47.8	47.7
29-Nov	47.2	47.2	47.2	47.4	47.3
30-Nov	46.3	46.6	46.5	46.6	46.6

a. <u>Fishway Temperatures</u>. Temperatures are taken from 01 March - 30 November.



b. <u>Zebra Mussel Monitoring</u>. No signs of colonization were observed this reporting week.

#### 6. CONSTRUCTION:

- **a.** Nighttime construction on the new PH2 Oil Water Separator began 14 October.
- 7. HAZMAT, SPILLS AND CLEANUP: Nothing to report.

#### **8. TELETYPES CURRENTLY IN EFFECT:**

a. A teletype sent on 30 October states effective 04 November at 0600 until further notice, operate the Bonneville tailwater for Chum Salmon spawning operations. Please see teletype for more details.

MICHAEL ADAMS, P.E. Operations Project Manager Bonneville Project