The Dalles Dam Fishway Status Report

6/11/2017

Inspection Period: 06/04/2017-06/10/2017

THE DALLES DAM



The Dalles Project-Fisheries P.O. Box 564 The Dalles, OR 97058-9998 Phone: 541-506-3800

	Fis	hways are i	nspected twic	e daily plus one S	CADA inspe	ection				
The Delles Daw	Inspections	Criteria	Total Numl	ber of Inspections	: 21	Temperature: 58.6 °F				
The Dalles Dam	Out of Criteria	Limit	Comments			Secchi:	2.4	feet		
			NORTI	H FISHWAY						
Exit differential	0	≤ 0.5'								
Count station differential	0	≤ 0.3'								
Weir crest depth	0	1.0' ± 0.1'								
Entrance differential	0	1.0' - 2.0'	1.4							
Entrance weir N1	0	depth (≥ 8')	10.8							
Entrance weir N2	0	Closed								
PUD Intake differential	0	≤ 0.5'								
			EAST	FISHWAY						
Exit differential	0	≤ 0.5'								
Removable weirs 154-157	0			' increments Work o	leaning circ	uit boxes per	formed.			
Weir 158-159 differential	0	1.0' ± 0.1'	158 callibrated							
Count station differential	0	≤ 0.3'	Picket leads ra	iked as needed. De	bris load ligh	nt.				
Weir crest depth	0	1.0' ± 0.1'								
Junction pool weir JP6	0	depth (≥ 7')	20.0							
East entrance differential	0	1.0' - 2.0'	1.6							
Entrance weir E1	0	No criteria	6.5							
Entrance weir E2	0	depth (≥ 8')	10.3							
Entrance weir E3	0	depth (≥ 8')	10.3							
Collection channel velocity	0	1.5 - 4 fps	2.51							
Transportation channel velocity	0	1.5 - 4 fps	2.35							
North channel velocity	0	1.5 - 4 fps	2.11							
South channel velocity	0	1.5 - 4 fps	2.73							
West entrance differential	0	1.0' - 2.0'	1.6							
Entrance weir W1	0	depth (≥ 8')	12.6							
Entrance weir W2	0	depth (≥ 8')	12.6							
Entrance weir W3	0	depth (>8')	0.0	Closed						
South entrance differential	0	1.0' - 2.0'	1.6	High TW causing t	ransfer of sc	outh channal	water to v	vest entran	ce via bypass	
Entrance weir S1	0	depth (≥ 8')	8.6						7.	
Entrance weir S2	0	depth (≥ 8')	8.6							
			JUVENII	LE PASSAGE						
Sluicegate operation	0	Units 1, 8, 18								
Turbine trashrack drawdown	0	<1.5', wkly	range: 0.1-0.8)						
Spill volume/pattern	7		_		ceeding 40%	due to high	flows			
Turbine Unit Priority	14	per FPP	MU 1, 12, 15,	16, out of service						
Turbine 1% Efficiency	1	per FPP	FERC annual	MU exercise						

OTHER ISSUES:

Birds/Sea lions:

Sea Lion spotted intermittently by USDA hazers and project guard staff

Gull numbers have decreased significantly. USDA hazing by boat downstream of bridge. Refer to avian map and observations.

Operations:

North and east fishladders in full operation.

Spillway open with involuntary spill (beyond 40% fish spill).

Sluiceway open with 6 gates (units 3, 8 and 18)

Lost E3 HOBO temperature monitor probe (South Entrance). Replacement on progress.

Current Outages;

MU1 out for 5 year overhaul. Return 7/14/17.

MU12 out for hydraulic diagnosis and overhaul. Return 6/23/17.

T8 (MU15 & MU16) out for transformer failure. Transformer replacement 7/5/18.

Maintenance;

East exit weir electrical panel FCQ7 engineering design in progress.

PUD crane rake repainting to start soon.

Rebuilding spare entrance weir gearbox.

Planning crane pad for north ladder dewatering access and sturgeon tank modifications for improved fish salvage.

Other repair maintenance plans: 154 -157 rehab/weir wheel replace, diffuser valve overhaul (rehab and decommission).

Fish related /non-fish funded items; Spillway crane and spillgate 9, both awaiting funding.

All spillway items on Critical Infrastructure. Spillgate 9 on large cap list, projected for 2022.

Research/Construction/Contractors:

Pikeminnow dam angling - 92 removed this week, 270 through 6/11, mostly from west powerhouse tailrace.

AWS construction - all work complete for season 1. Planning for season 2 and for commissioning procedures.

Lamprey minor mods - Rounded entrance weir cap parts for all entrances ordered. Tribal lamprey trap hoist design complete. Fab FY17 and install FY18.

Railroad track removal - Intake deck rail removal underway at units 18-22. Lower west powerhouse asphalt next (FPOM approved).


Fish unit breaker replace .- Manufacture this summer and install fall 2017. Switchover Jan 2018.

Fish unit rehab - Phase 1A report Jan 2018. Award 2020. Completion 2022. Calculating minimum flow. Data collection continues.

Transformer replacement - Install start May 2018.

Approved by: Ron Twiner

Operation Project Manager The Dalles Dam



Red lines = avian zones

Vallow lines = current wires

Orange lines = down or missing wires

									F=foraging	NF-non	foraging						
		T		-	Gull	Corm	orant		an tern		ebe	Pe	lican	Ot	her	Total	
ate	observer	Time (24 hr)	Zone	F	NF	F	NF	F	NF	F	NF	F	NF	F	NF	birds in	Notes
			FB	0	0	4	21	0	0	0	0	0	0	0	0	zone 25	
			PH1	0	0	4	7	0	0	0	0	0	0	0	0	11	
			PH2	2	0	0	0	0	0	0	0	0	0	0	0	2	
5/4	GJF	РМ	SW1	0	0	0	0	0	0	0	0	0	0	0	0	0	
, .			SW2	34	0	0	0	0	0	0	0	0	0	0	0	34	
			SW3	14	0	0	0	0	0	0	0	0	0	0	0	14	
			SW4	27	0	0	0	0	0	0	0	0	0	0	0	27	
			FB	0	0	3	38	0	0	0	0	0	0	0	0	41	
			PH1	0	0	3	11	0	0	0	0	0	0	0	0	14	
			PH2	1	0	0	0	0	0	0	0	0	0	0	0	1	
/5	GJF	AM	SW1	0	0	0	0	0	0	0	0	0	0	0	0	0	
			SW2	39	0	0	0	0	0	0	0	2	0	0	0	41	
			SW3	20	0	0	0	0	0	0	0	0	0	0	0	20	
			SW4	15	0	0	0	0	0	0	0	0	0	0	0	15	
			FB	0	0	0	24	0	0	0	0	0	0	0	0	24	
			PH1	0	0	2	3	0	0	0	0	0	0	0	0	5	
			PH2	1	0	1	0	0	0	0	0	0	0	0	0	2	
5/6	GJF	PM	SW1	0	0	0	0	0	0	0	0	0	0	0	0	0	
			SW2	1	0	0	0	0	0	0	0	0	0	0	0	1	
			SW3	0	0	0	0	0	0	0	0	0	0	0	0	0	
			SW4	27	0	0	0	0	0	0	0	0	0	0	0	27	
			FB	0	0	3	17	0	0	0	0	0	0	0	0	20	
			PH1	0	0	2	7	0	0	0	0	0	0	0	0	9	
			PH2	2	0	0	0	0	0	0	0	0	0	0	0	2	
/7	GJF	AM	SW1	0	0	0	0	0	0	0	0	0	0	0	0	0	
			SW2	33	0	0	0	0	0	0	0	0	0	0	0	33	
			SW3	14	0	0	0	0	0	0	0	0	0	0	0	14	
			SW4	7	0	0	0	0	0	0	0	0	0	0	0	7	
			FB	0	0	5	11	0	0	0	0	0	0	0	0	16	
			PH1	0	0	3	1	0	0	0	0	0	0	0	0	4	
			PH2	0	0	0	0	0	0	0	0	0	0	0	0	0	
/8	GJF	РМ	SW1	0	0	0	0	0	0	0	0	0	0	0	0	0	
			SW2	18	0	0	0	0	0	0	0	0	0	0	0	18	
			SW3	7	0	0	0	0	0	0	0	0	0	0	0	7	
			SW4	2	0	0	0	0	0	0	0	0	0	0	0	2	
			FB	0	12	0	45	0	0	1	1	0	0	0	0	59	
			PH1	0	0	0	8	0	0	0	0	0	0	0	0	8	
			PH2	0	0	0	0	0	0	0	0	0	0	0	0	0	
9	JWR	AM	SW1	0	0	0	0	0	0	0	0	0	0	0	0	0	
			SW2	7	0	0	0	0	0	0	0	0	0	0	0	7	
			SW3	0	0	0	0	0	0	0	0	0	0	0	0	0	
			SW4	0	0	0	0	0	0	0	0	0	0	0	0	0	
			FB	0	0	0	22	0	0	0	0	0	0	0	0	22	
			PH1	0	0	3	17	0	0	0	0	0	0	0	0	20	
			PH2	0	0	0	0	0	0	0	0	0	0	0	0	0	
10	JWR	PM	SW1	0	0	0	0	0	0	0	0	0	0	0	0	0	
			SW2	13	0	0	0	0	0	0	0	0	0	0	0	13	
			SW3	34	11	0	0	0	0	0	0	0	0	0	0	45	
			SW4	18	0	0	0	0	0	0	0	0	0	0	0	18	

	The Dalles East													
Date	All Chinook	Adult Chinook	Jack Chinook	All Steelhead	Clipped Steelhead	Unclipped Steelhead	All Coho	Adult Coho	Jack Coho	Sockeye	Chum	Pink	Lamprey	
6/4	1387	1172	215	1	1	0	0	0	0	65	0	0	2	
6/5	1151	977	174	5	4	1	0	0	0	41	0	0	0	
6/6	1278	1074	204	9	7	2	0	0	0	35	0	0	1	
6/7	1310	1148	162	2	2	0	0	0	0	97	0	0	17	
6/8	1552	1316	236	11	7	4	0	0	0	109	0	0	7	
6/9	2093	1867	226	1	1	0	0	0	0	107	0	0	5	
6/10	1427	1175	252	4	4	0	0	0	0	170	0	0	10	
total	10198	8729	1469	33	26	7	0	0	0	624	0	0	42	

The Dalles North

Date	All Chinook	Adult Chinook	Jack Chinook	All Steelhead	Clipped Steelhead	Unclipped Steelhead	All Coho	Adult Coho	Jack Coho	Sockeye	Chum	Pink	Lamprey
6/4	14	14	0	0	0	0	0	0	0	0	0	0	0
6/5	12	12	0	0	0	0	0	0	0	0	0	0	0
6/6	5	5	0	0	0	0	0	0	0	0	0	0	0
6/7	6	6	0	0	0	0	0	0	0	0	0	0	0
6/8	2	2	0	0	0	0	0	0	0	0	0	0	0
6/9	4	4	0	0	0	0	0	0	0	0	0	0	0
6/10	4	4	0	0	0	0	0	0	0	0	0	0	1
total	47	47	0	0	0	0	0	0	0	0	0	0	1
% North	0.46	0.53	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	2.3

