# The Dalles Dam Fishway Status Report

4/9/2016

Inspection Period: 04/03/2016-04/09/2016

### THE DALLES DAM



The Dalles Project-Fisheries P.O. Box 564 The Dalles, OR 97058-9998 Phone: 541-506-3800

	Fi	shways are	inspected twic	ce daily plus o	ne SCAD	4 insped	ction			
The Delles Dam	Inspections	Criteria	Total Num	ber of Inspect	ions:	14	Temperat	ure:	49.4	°F
The Dalles Dam	Out of Criteria	Limit	Comments				Secchi:	4.1	feet	
			NORT	H FISHWAY						
Exit differential	0	≤ 0.5'								
Count station differential	0	≤ 0.3'								
Weir crest depth	0	1.0' ± 0.1'								
Entrance differential	0	1.0' - 2.0'	1.4							
Entrance weir N1	0	depth (≥ 8')	9.4							
Entrance weir N2	0	Closed								
PUD Intake differential	0	≤ 0.5'								
			EAST	FISHWAY						
Exit differential	0	≤ 0.5'								
Removable weirs 154-157	0	Per forebay	Auto adjusts 1	' increments.						
Weir 158-159 differential	0	1.0' ± 0.1'								
Count station differential	0	≤ 0.3'	Picket leads ra	aked as needed	ł.					
Weir crest depth	0	1.0' ± 0.1'								
Junction pool weir JP6	0	depth (≥ 7')	Average	12.6						
East entrance differential	0	1.0' - 2.0'	Average	1.5						
Entrance weir E1	0	No criteria	Average	6.2						
Entrance weir E2	0	depth (≥ 8')	Average	13.5						
Entrance weir E3	0	depth (≥ 8')	Average	13.5						
Collection channel velocity	0	1.5 - 4 fps	Average	3.3						
Transportation channel velocity	0	1.5 - 4 fps	Average	2.6						
North channel velocity	0	1.5 - 4 fps	Average	3.5						
South channel velocity	0	1.5 - 4 fps	Average	3.7						
West entrance differential	0	1.0' - 2.0'	Average	2.2						
Entrance weir W1	0	depth (≥ 8')	Average	11.9						
Entrance weir W2	0	depth (≥ 8')	Average	11.9						
Entrance weir W3	0	No criteria	Average	Closed						
South entrance differential	0	1.0' - 2.0'	Average	1.5						
Entrance weir S1	0	depth (≥ 8')	Average	9.0						
Entrance weir S2	0	depth (≥ 8')	Average	9.0						
			JUVENI	LE PASSAGE						
Sluicegate operation	0	Units 1, 8, 18								
Turbine trashrack drawdown	0	<1.5', wkly	range: 0.1-0.8	3'						
Spill volume					C April 4	0. 2046				
Spill Pattern				Spill RT	S ~April 1	0, 2016				
Turbine Unit Priority	14	per FPP	MU 3, 15 & 16	forced out. Aff	ects turbir	ne block	priority order			
Turbine 1% Efficiency	NA	per FPP	Out of fish pas				•			

#### OTHER ISSUES:

#### Birds/Sea lions:

Bird observation data collected once daily. Refer to Avian Zone map. Sea lion spotted at west entrance 4/7

#### Operations:

Calibration inspections completed 4/3 TDE corrected East entrance channel discrepency Gatewell drawdown completed 4/6. All differentials within critieria.

#### **Current Outages:**

T8 (MU15 & MU16) forced out due to transformer failure. Return unknown.

MU3 forced out through 6/9/2016 due to loss of governor sump oil level

#### Maintenance:

New avian line pole installed for failed powerhouse grid. Total powerhouse coverage 27 lines of original 39. Will asses and install more if needed.

Awaiting east exit weir electrical panel FCQ7 panel. May 20 delivery date. To be installed on gallery but not connected until funding available.

North fishway entrance dewatering pump installed, ready for dewater season 2016/2017.

Tailrace crane repair near west entrance delayed to June. No excessive noise observed near west entrance from this work.

South entrance dewater pump rehab planned for this summer.

Long Term repair maintenanced plans; 154 -157 weir mods, collection channel diffusers decomission, repair failed diffusers - all on hold due to funding Fish related /non-fish funded items; spillway evaluation, spillway crane rehab, spillgate 9 trunnion pin replace, sluiceway chaingate rehab (near complete) fish unit breaker replace (in planning), Fish unit rehab (in planning) and transformer replace (in planning).

All spillway items on Critical Infrastructure list and Unfunded Requirement list.

#### Studies:

North fishladder rehab study for rock wall ongoing. Construction 2017/18. FPOM review as needed.

East fishladder emergency backup construction delayed. No new development.

Crane rail replacement on tailrace and intake 2016/17. To be completed within in water work period.

Transformer replacement planning underway. Plans to eliminate fish unit TA transformers. Install start 2017. Planning meetings continue.

Fish Field Unit working with project electrical shop for upgrades to north lighting to resume video counting from last season.

In process of updating N Wasco Co PUD Memo of Agreement. Meeting with PUD staff 4/12 to review.


Fish unit rehab project plan started. Will increase reliabilility of fish units and potential redundancy.

#### Research/Contractors:

Normandeau fish counters season resumed Apr1. No issues.

Approved by: Ron Twiner

Operation Project Manager The Dalles Dam



							6 P										
F=foraging, NF=non-foraging																	
Dot-	ahas	Time	70	G	ull	Cormorant		Caspian tern		Grebe		Pelican		Ot	her	Total	N-4
Date	observer	(24 hr)	Zone	F	NF	F	NF	F	NF	F	NF	F	NF	F	NF	birds in zone	Notes
		13:49	FB	0	0	0	0	0	0	0	0	0	0	0	0	0	
		13:12	PH1	0	0	0	5	0	0	0	0	0	0	0	0	5	
		13:15	PH2	0	0	0	0	0	0	0	0	0	0	0	0	0	
4/3/16	JWR	13:48	SW1	0	0	0	0	0	0	0	0	0	0	0	0	0	
		13:17	SW2	0	0	0	0	0	0	0	0	0	0	0	0	0	
		13:18	SW3	0	0	0	15	0	0	0	0	0	0	0	0	15	
		13:19	SW4	0	0	0	0	0	0	0	0	0	0	0	0	0	
		9:42	FB	0	0	0	0	0	0	0	0	0	0	0	0	0	
		9:07	PH1	0	0	0	5	0	0	0	0	0	0	0	0	5	
		9:09	PH2	0	0	0	0	0	0	0	0	0	0	0	0	0	
4/4/16	JWR	9:41	SW1	0	0	0	0	0	0	0	0	0	0	0	0	0	
		9:12	SW2	0	0	0	0	0	0	0	0	0	0	0	0	0	
		9:13	SW3	0	0	0	2	0	0	0	0	0	0	0	0	2	
		9:14	SW4	0	0	0	0	0	0	0	0	0	0	0	0	0	
		14:30	FB	1	0	0	0	0	0	0	0	0	0	0	0	1	
		13:18	PH1	0	0	0	0	0	0	0	0	0	0	0	0	0	
		13:27	PH2	0	0	0	0	0	0	0	0	0	0	0	0	0	
4/5/16	EHK	13:58	SW1	0	0	0	0	0	0	0	0	0	0	0	0	0	
		13:39	SW2	0	0	0	0	0	0	0	0	0	0	0	0	0	
		13:41	SW3	0	0	0	9	0	0	0	0	0	0	0	0	9	
		13:42	SW4	0	0	0	6	0	0	0	0	0	0	0	0	6	
		8:02	FB	0	0	0	0	0	0	0	0	0	0	0	0	0	
	JWR	7:29	PH1	0	0	0	0	0	0	0	0	0	0	0	0	0	
		7:33	PH2	0	0	0	0	0	0	0	0	0	0	0	0	0	
4/6/16		8:01	SW1	0	0	0	0	0	0	0	0	0	0	0	0	0	
., 0, . 0		7:35	SW2	0	0	0	0	0	0	0	0	0	0	0	0	0	
		7:36	SW3	0	0	0	10	0	0	0	0	0	0	0	0	10	
		7:37	SW4	0	0	0	0	0	0	0	0	0	0	0	0	0	
										_					_		
		15:01	FB	0	0	0	2	0	0	0	0	0	0	0	0	2	
		14:31	PH1	0	0	0	0	0	0	0	0	0	0	0	0	0	
A   7   4 C	EUZ	14:36	PH2	0	0	0	0	0	0	0	0	0	0	0	0	0	
4/7/16	EHK	15:03	SW1	0	0	0	0	0	0	0	0	0	0	0	0	0	
		14:42	SW2	0	0	0	0	0	0	0	0	0	0	0	0	0	
		14:43	SW3	0	0	0	16	0	0	0	0	0	0	0	1	17	1 GBH
		15:04	SW4	0	0	0	0	0	0	0	0	0	0	0	0	0	
		9:35	FB	0	0	0	0	0	0	0	0	0	0	0	0	0	
		8:52	PH1	0	0	0	1	0	0	0	0	0	0	0	0	1	
		9:02	PH2	0	0	0	0	0	0	0	0	0	0	0	0	0	
4/8/16	EHK	9:36	SW1	0	0	0	0	0	0	0	0	0	0	0	0	0	
		9:03	SW2	0	0	0	0	0	0	0	0	0	0	0	0	0	
		9:04	SW3	0	0	0	1	0	0	0	0	0	0	0	0	1	
		9:05	SW4	0	0	0	0	0	0	0	0	0	0	0	0	0	
		15:07	FB	0	0	1	0	0	0	0	0	0	0	1	0	2	OSPREY
		14:45	PH1	0	0	2	1	0	0	0	0	0	0	0	0	3	
		14:50	PH2	0	2	0	0	0	0	0	0	0	0	0	0	2	
4/9/16	GJF	15:30	SW1	0	0	0	0	0	0	0	0	0	0	0	0	0	
		15:02	SW2	0	0	1	0	0	0	0	0	0	0	0	0	1	
		15:03	SW3	0	0	0	19	0	0	0	0	0	0	0	0	19	
		15:04	SW4	0	0	0	8	0	0	0	0	0	0	0	0	8	


# **The Dalles East**


Date	All Chinook	Adult Chinook	Jack Chinook	All Steelhead	Clipped Steelhead	Unclipped Steelhead	All Coho	Adult Coho	Jack Coho	Sockeye	Chum	Pink	Lamprey
4/3	44	44	0	15	5	10	0	0	0	0	0	0	0
4/4	40	40	0	11	5	6	0	0	0	0	0	0	0
4/5	43	43	0	16	2	14	0	0	0	0	0	0	0
4/6	66	66	0	8	6	2	0	0	0	0	0	0	0
4/7	98	98	0	9	2	7	0	0	0	0	0	0	0
4/8	83	82	1	9	5	4	0	0	0	0	0	0	0
4/9	132	132	0	18	4	14	0	0	0	0	0	0	0
total	506	505	1	86	29	57	0	0	0	0	0	0	0


# The Dalles North

Date	All Chinook	Adult	Jack	All	Clipped	Unclipped	All Coho	Adult Coho	Jack Coho	Sockeye	Chum	Pink	Lamprey
Duto	All Ollifook	Chinook	Chinook	Steelhead	Steelhead	Steelhead	All Collo	Addit Oono	ouok oono	Cookeye	Ondin	T IIIK	Lamprey
4/3	8	7	1	0	0	0	0	0	0	0	0	0	0
4/4	5	5	0	4	0	4	0	0	0	0	0	0	0
4/5	11	11	0	1	0	1	0	0	0	0	0	0	0
4/6	0	0	0	-1	1	-2	0	0	0	0	0	0	0
4/7	5	5	0	6	2	4	0	0	0	0	0	0	0
4/8	8	8	0	4	2	2	0	0	0	0	0	0	0
4/9	5	5	0	1	0	1	0	0	0	0	0	0	0
total	42	41	1	15	5	10	0	0	0	0	0	0	0
% North	7.7	7.5	50.0	14.9	14.7	14.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0

http://www.nwp.usace.army.mil/Missions/Environment/Fish/Counts.aspx







		USGS:
Secchi:		Temperatures
4.0	Sun	48.45
4.0	Mon	48.80
4.5	Tue	48.95
4.0	Wed	49.15
4.0	Thurs	49.60
4.0	Fri	50.10
4.0	Sat	50.70
41	AVG	49 39

http://www.nwd-wc.usace.army.mil/tmt/documents/ops/temp/201604.lcol.html

The Dalles Dam Daily Readings and Averages for Temperatures, Secchi, Entrances, and Spill

= Out of criteria

	North L	Ladder						East L	.adder						
	North E	ntrance			East Entrance				West E	ntrance		(	South Entrance	е	
Date:	Differential	N1 Depth	Differential	E1 Depth	E2 Depth	E3 Depth	JP 6	Differential	W1 Depth	W2 Depth	W3 Depth	Differential	S1 Depth	S2 Depth	% Spill
			1.4	9.6	13.5	13.5	10.3	1.4	10.8	10.8		1.5	8.5	8.5	
4/3	1.3	9.5	1.4	9.6	13.5	13.5	10.5	15.0	10.7	10.7		1.5	8.3	8.4	on seal
	1.4	9.4	1.4	9.1	13.7	13.7	10.9	1.6	10.8	10.8		1.5	8.4	8.4	on sear
			1.8	9.0	13.6	13.5	10.5	1.4	11.0	11.0		1.5	8.3	8.3	
4/4	1.2	9.4	1.4	4.0	13.6	13.6	11.2	1.5	11.6	11.6		1.5	8.9	8.9	on seal
	1.5	9.4	1.5	4.0	13.6	13.6	11.4	1.5	11.5	11.5		1.5	8.8	8.8	on seal
			1.4	4.1	13.6	13.6	12.1	1.6	11.5	11.5		1.6	8.7	8.7	
4/5	1.3	9.5	1.5	4.0	13.5	13.5	12.4	1.4	11.5	11.4		1.6	8.8	8.8	14.6
	1.3	9.4	1.5	4.0	13.6	13.6	12.3	1.6	11.4	11.4		1.6	8.8	8.7	14.0
			1.7	3.9	13.5	13.5	13.1	1.6	11.9	11.9		1.6	8.8	8.8	
4/6	1.5	9.4	1.5	5.4	13.4	13.4	13.0	1.5	12.5	12.5		1.5	8.9	8.9	on seal
	1.5	9.4	1.6	5.4	13.4	13.4	12.8	1.4	12.6	12.6		1.5	8.8	8.8	on seal
			1.8	5.5	13.6	13.6	13.5	1.6	12.6	12.6		1.5	8.9	8.9	
4/7	1.5	9.4	1.5	6.5	13.5	13.5	14.1	1.6	12.5	12.5		1.6	9.5	9.5	30.5
	1.4	9.5	1.4	6.5	13.6	13.5	13.6	1.6	12.5	12.5		1.3	9.6	9.6	30.5
			1.4	6.5	13.6	13.6	14.7	1.7	12.5	12.5		1.4	9.5	9.5	
4/8	1.4	9.5	1.5	6.5	13.6	13.6	14.7	1.6	12.6	12.6		1.4	9.6	9.6	31.0
	1.5	9.4	1.4	6.5	13.4	13.4	14.5	1.7	11.3	11.3		1.5	9.4	9.4	31.0
			1.3	6.4	13.4	13.4	13.0	1.5	12.4	12.4		1.3	9.5	9.5	
4/9	1.5	8.5	1.3	6.5	13.4	13.4	12.8	1.4	12.5	12.5		1.3	9.5	9.5	30.7
	1.5	9.4	1.3	6.5	13.5	13.5	12.6	1.4	12.4	12.5		1.4	9.4	9.4	30.7
AVG:	1.4	9.4	1.5	6.2	13.5	13.5	12.6	2.2	11.9	11.9		1.5	9.0	9.0	26.7

Fishways are inspected twice daily plus one SCADA inspection.



New avian line pole for west powerhouse. 18 of 26 lines recovered from failure