

Draft 10/2/17
THE DALLES DAM FISHWAY DEWATER SCHEDULE
WINTER 2017/2018

- | | | |
|---|------------------|----------------------------------|
| East Fish Ladder | -Dewater | Dec 1, '17 – Feb 28, '18 |
| <ul style="list-style-type: none">• Inspect exit weirs• Rehab weir 155 and 156 gearbox• PM count station• FCQ7 install continuation• Continue expansion joint seal as needed | | |
| East Entrances, Coll. Chan., Trans. Chan.-Dewater | | Dec 2, '17 – Feb 28, '18 |
| <ul style="list-style-type: none">• PM entrance weirs• PM diffuser valves, excluding collection channel• Install weir caps on W1, W2, W3, S1, S2 (Mooring fab)• Rehab sticking west weir W1 (cable drum issue)• Inspect all grating• Collection channel pump remove repair• Assess diffuser valves and remove P1-1 stem | | |
| North Fish Ladder | - Dewater | Jan 16, '18 – Jan 30, '18 |
| <ul style="list-style-type: none">• PM count station and diffuser valve• PM entrance weirs• PM diffuser valves• Trim trees (Crane access/rescue team drill)• Replace window brush• Replace leaking window brush motor (refer to oil WO)• Install weir car on N1 and spare (Mooring fab)• Repair oil leaking diffuser valve at count station• Install cable trays in count station | | |
| North Entrance | -Dewater | Jan 17, '18 – Jan 30, '18 |
| <ul style="list-style-type: none">• PM entrance weir• Inspect grating• Install weir caps on N1 | | |
| Ice Trash Sluiceway | -Inspect | ~Dec 16, '17 - Feb28, '18 |
| <ul style="list-style-type: none">• Inspect flume spalling downstream endgate• PM endgate and sluiceways• Adjust new sluiceway settings• Spray blocker upgrade | | |