

Port of Clarkston SOR: Options for Implementation

1. Begin 12 August
 - a. Spill through RSW only, close all other spill gates early
 - b. Raise Lower Granite forebay to 736.5-738.0 feet, approximately 1-2 days to achieve
 - c. Operate forebay from 736.5-738.0 feet through 29 August @ 1700 hours
 - d. Operate forebay from 735.0-738.0 feet from 29 August @ 1700 hours through 31 August @ 2400 hours (end of MOP)

2. Begin 15 August
 - a. Spill through RSW only, close all other spill gates as scheduled per FOP Table 4
 - b. Raise Lower Granite forebay to 736.5-738.0 feet, approximately 1 day to achieve
 - c. Operate forebay from 736.5-738.0 feet through 29 August @ 1700 hours
 - d. Operate forebay from 735.0-738.0 feet from 29 August @ 1700 hours through 31 August @ 2400 hours (end of MOP)