




ALTERNATIVES REQUESTED



	Alternative Operations	End of DWR Flow Aug.	Notes
1	Default operation with a mild remainder of summer	~August 31 st	With no Dworshak releases needed higher than powerhouse discharge, water could last remainder of season. August 3rd heatwave is expected to deviate from this alternative.
2	Default operation with a hot remainder of summer	~August 28 th	Additional water from Dworshak needed to combat intense and extended heatwaves could cause a ~3 day shortage in our ability to maintain 68° at the end of August
3	LWG tailwater temperature criteria raised to 69.5° from August 1 st to August 15 th	~August 31 st + 7 Days	Based on current conditions, this operation could provide an excess of ~7 days beyond August 31 st
4	LWG tailwater temperature criteria raised to 69.5° for ~6 days in the first two weeks of August	~August 31 st	Based on current conditions, this operation could meet the August 31 st target
5	(SOR) LWG tailwater temperature criteria raised to 69° from August 6 th through 14 th (9 Days)	~August 31 st to August 31 st + 2 Days	Based on draft SOR 2023-5 criteria

1. Dates are all approximate and could slide sooner or later by 1-3 days based on actual conditions that develop
2. Alternatives do not consider other significant impacts that could occur in the extreme conditions, i.e. wildfires that disable a transmission line, unexpected unit outages, etc.