

Date; April 14, 2004

Fish Passage Operation and Maintenance, The Dalles / John Day status.

New Construction

The Dalles spillwall between bays # 6#& 7 completed on 4/8. It is still standing there after the spill started on 4/12 at 6pm. No new construction at JD.

THE DALLES

East Fishway

- S-1 weir still OOS due to the discovery of a weak cable's attachment bracket. South entrance differential in criteria with S-2 working properly (under PLC) and S-1's bottom leaf "dragging" in the flow (the weir is lifted up for the repairs)
- E-2 OOS (closed) due to the damaged lifting cable. Anticipated repair within a month.
- All other fishway components operating in criteria.

North Fishway

- Fishway operating in criteria.

Ice/Trash Sluiceway

- Operating with the 3 west skimmer gates open 24 hours/day.

Avian lines were installed at the sluiceway outfall on 4/8, and at the spillway on 4/9. Will be instrumental in the bird predation abatement since no lethal take is allowed this year.

JOHN DAY

South Fishway

- Fishway operating in criteria.

North Fishway

- Fishway operating in criteria.
- Pump 6 & 1 OOS for repairs. # 2,3,4 & 5 available.

Smolt Monitor Facility/Juvenile Bypass System

- STSs were installed in all 16 MU on 3/18 , JBS system is working in criteria.
- SMF started on 4/1, all components working in criteria with PSMFC crew sampling daily for the juvenile fish passage index and condition.