

-DRAFT #2-

**THE DALLES DAM FISHWAY DEWATER / DIVE SCHEDULE
WINTER '03/'04**

North Fish Ladder - Dewater Dec. 1, '03 – Jan. 15, '04

- Inspect count station
- Pull PUD trash rack and inspect
- Pull exit trash rack, remove plates
- Clear brush from ladder and debris boom
- Clear brush from fish ladder walls

North Entrance - Dewater Dec. 2, '03

- Replace fishway grating
- Clean blocked diffuser

East Fish Ladder -Dewater Jan. 5 '04 – Feb. 28, '04

- Inspect

East Entrance, Junction Pool, Collection Channel, Transportation Channel, West Entrance, South Entrance -Dewater Jan 07, '04

- Inspect diffuser grating, repair as needed
- Inspect diffuser valves
- Install 2 part lift beams east and west entrance weirs
- Remove rock from south channel floor

Note; Request early start due to large work load of North entrance grating replace and collection channel dewatering uncertainties.

-DRAFT-

**JOHN DAY DAM FISHWAY DEWATER / DIVE SCHEDULE
WINTER '03/'04**

North Fish Ladder	-Dewater	Dec. 2, '03 – Jan. 05, '04
<ul style="list-style-type: none">• Inspect count station		
North Entrance	-Dewater	Dec. 3, '03
<ul style="list-style-type: none">• Inspect diffuser grating, repair as needed• Pull entrance weir, inspect, repair as needed• Remove metal plate from weir		
South Fish Ladder	-Dewater	Jan. 6, '04 – Feb. 28, '04
<ul style="list-style-type: none">• Inspect count station• Rehab 1 south fish turbines - contractor		
South Entrance, Collection channel, South pump stilling basin trashracks, South turbine intake trashracks	- Dive	Jan. 5, '04
<ul style="list-style-type: none">• Inspect diffuser grating and trashracks.• Remove flow vanes• Permanent close SE1 wall diffuser		
Juvenile Bypass System	-Dewater	Dec. 22, '03 – Dec. 29, '03
<ul style="list-style-type: none">• Inspect conduit		
Smolt Monitor Facility	-Dewater	Sept. 20, '03 (dependent on regional decision)