

DRAFT #1

**JOHN DAY DAM FISHWAY DEWATER / DIVE SCHEDULE
WINTER '04/'05**

South Turbine Bulkhead Install/South stilling basing trashrack inspect

-Dive or ROV Jan. 10, '05

- Inspect for trash
- Inspect bulkhead seal

South Fish Ladder

-Dewater

**Jan. 11, '05 – Feb.28, '05
completion date depends on
the amount of work**

- Inspect count station
- Repair expansion seal leakage
- Clear diffuser chamber drain holes

South Entrance and Collection channel - Dewater Jan. 12, '05

- Inspect diffuser grating and trashracks

South Turbine Trashrack Install/Remove south turbine tail log

-Dive or ROV ~Feb. 24, '05

Juvenile Bypass System

-Dewater

Dec. 16, '04

- Inspect conduit

North Fish Ladder

-Dewater

**Dec. 1 '04 – Dec. 29, '04
these dates depend on the amount
of work**

- Inspect count station

- Change grating upstream of crowder panel
- Change diffuser grating to smaller gap size

North Entrance

-Dewater

Dec. 2, '04

- Inspect diffuser grating, repair as needed
- Pull entrance weir, inspect, repair as needed

