



Contract #W9127N-08-C-0015  
Bonneville Spillway and Power Distribution Improvements

1212 SE Gideon Street  
Portland OR 97202  
Phone 503 493 6045  
Fax 503 460 0956  
OR CCB# 129027  
OR MBE/DBE #2007  
WA LEI #ONEILE196ILJ  
WA MBE/DBE #D3M8719211  
[www.O'NeillElectricInc.com](http://www.O'NeillElectricInc.com)

## **SCHEDULE FOR BRADFORD ISLAND NIGHTTIME WORK**

This is based on performing this work on or about 15-October-2008. We believe this work could be started at 2000(8 PM) based on published nautical and astronomical twilight times for this time of the year for Cascade Locks, Oregon. However, if need be the start time could be pushed back.

2000-2200 HRS(8 PM to 10 PM): Mobilization, core (1) 5' hole in HVCV10  
2000-2100 HRS(8 PM TO 9 PM): Saw cut 9' x 9' area for pad placement  
2100-2300 HRS(9 PM TO 11 PM): Excavate spoil and chip off top of duct bank  
2300-0100 HRS(11 PM TO 1 AM): Place backfill gravel as needed and compact, dig out key per RFI #4 response  
0100-0300 HRS(1 AM TO 3 AM): Place wooden form and drive stakes to hold form in place  
0300-0400 HRS(3 AM TO 4 AM): Demobilization

We believe all remaining work(pouring concrete, setting steel channel, electrical work) would be within an acceptable decibel range to be performed during the day.

electrical  
contractor;  
commercial  
residential  
industrial