



A. 24% valve opening on 7/9/14 (TW = 19 ft) . No visible bubbles from LFS entrances or main flume structure (south wall).



B. 50% valve opening on 7/9/14 (TW = 19 ft). Consistent discharge of entrained air from main flume structure, and intermittent bubble plume from LFS entrances, in vicinity of NDE. Similar to observed pattern on 6/18/14 FPOM site visit.