

# NIGHT SHIFT TANK CHECK



BLUE LEAF  
ENVIRONMENTAL

## Lower Granite Dam

---

Perform this check HOURLY after arriving for a night shift

7PM	8PM	9PM	10PM	11PM	12AM	1AM	2AM	3AM
-----	-----	-----	------	------	------	-----	-----	-----

Completed?	Task
	Verify that all tanks have in-flow hoses hooked up
	Verify that all valves for in-flow and out-flow are open
	Verify that in-flow water is flowing into each tank
	Verify that water is flowing out of standpipe on all tanks. Check standpipe fittings and tighten if necessary
	Verify that water is not overflowing from any tank
	Verify that all 2" hose fittings on camlocks are secure. Push hose further onto fitting and add or adjust hose clamps if necessary
	Follow standard shut down procedure for SxC work before leaving

If you make any adjustments to tank flow, check tanks again after 10 minutes to ensure no further adjustments are necessary.

Pre-Departure check completed by \_\_\_\_\_

Final Pre-Departure check completed by \_\_\_\_\_