

MEMORANDUM FOR Biologist, Operations Division (CENWP-OD)
 SUBJECT: Bonneville Project, Fishway and Fish Activities for Week 02 of 2018, which covers the period from 06-12 January.

1. OPERATION SUMMARY:

- a. Daily average river flows ranged from 131.5 to 158.6 kcfs. Daily average powerhouse forebay elevation ranged from 73.7' to 75.5' msl. Daily average project tailwater ranged from 12.4' to 13.6' msl. Secchi disk measurements remained at 7.0'. Daily average water temperature ranged from 41°F to 44°F.
- b. Daily average spill remained at 1.0 kcfs.
- c. Unit Operation. PH1 remains the priority powerhouse. Main unit drawdowns are measured every Monday and more frequently as needed.

(1) Table 1. Main Unit Outages.

Unit	OOS Date	RTS Date	Reason
0	0840 on 08 Nov	---	Bad Turbine Bearings
1	0028 on 03 Dec	---	5 Year Overhaul
11	0001 on 07 Jan	1738 on 10 Jan	PO
12	0001 on 07 Jan	1208 on 09 Jan	PO
13	0001 on 07 Jan	1208 on 09 Jan	PO
14	0001 on 07 Jan	1208 on 09 Jan	PO

- d. Fish Units. Second Powerhouse fish units provide attraction flow for the Washington Shore (WS) fish ladder.

(1) Fish Unit Outages. Fish Units are periodically placed into reserve service (RS) to float trash when debris differentials become excessive and trash raking is not possible.

Table 2. Fish Unit Outages

Unit	OOS Date	RTS Date	Reason
F2	0835 on 01 Dec	---	Winter Maint.
F1	0936 on 01 Dec	---	Winter Maint.

- e. Table 3. Fish unit drawdowns, in feet. Nothing to report.

2. MAINTENANCE ACTIVITIES:

a. Auxiliary Water System Closures.

(1) FV1-1 was closed from 0803 to 0835 on 07 Jan and from 1511 to 1541 on 09 Dec for trash rack cleaning.

(2) FV3-7 was closed from 0731 to 0740 on 10 Jan for trash rack cleaning.

(3) FV3-9 was closed from 0731 to 0740 on 10 Jan for trash rack cleaning.

b. STS/VBS Inspections. Nothing to report.

c. Dewatering and Fish Salvages. Nothing to report.

3. RESEARCH:

a. Normandeau – Fish counting.

(1) Daytime video (0400 to 2000) began on 01 December. Fish counts can be viewed [here](#).

4. FISHWAYS:

a. Project biologists inspected from 07 to 09 January.

b. Fish passage plan observations.

(1) Table 4. FPP out of criteria items.

Date	Location	FPP Violation	Cause	Response
Bradford Island				
1/7-9	A-Branch	Differential > 1.1'	Unknown	NA
Cascades Island – Nothing to report.				
Washington Shore - Dewatered!				

(2) Bonneville had the majority of its avian lines broken due to ice storms during the 2016/17 winter. All zones had been installed besides PH2. PH2 lines are awaiting installation. Numerous lines have since been broken again by high flows and debris at Cascades Island and Spillway locations.

(3) On 01 May, FG6-11 was found broken partially open. The diffuser shaft had broken away from the motor. Due to the subsidence issues at Cascades Island, repairs cannot occur until crane support is allowed in the vicinity.

(4) On 18 August, FG6-12 was found to be mechanically bound in the open position. FG6-12 should only be open with tailwaters ranging from 11.0'-33.0'. Due to the subsidence issues at Cascades Island, repairs cannot occur until crane support is allowed in the vicinity.

(5) On 13 September, FG6-14 was manually closed, due to issues surrounding FG6-11 and FG6-12 (see above). Through trial and error this was found to help facilitate FPP entrance differential criteria and alleviate “boiling” from adjacent diffusers within the Cascades Island fishway. FG6-14 should be open during tailwaters of 9.0’-28.0’.

c. Adult Fishways.

(1) The AFF was taken out of service on 07 November.

(2) Sensor calibration occurred on 10 Jan.

(3) SLEDs are installed at Bradford and Cascades Island entrances.

(a) PH2 SLEDs were removed on 03 December.

d. Juvenile Fishways.

(1) The ITS has been out of service since 30 Dec due to lower gate failure.

(2) The hydro-cannon remains offline.

(3) The B2CC remains offline.

(4) The DSM was taken out of service at 1115 on 19 Dec after the final STS (MU13) was removed.

(5) STSs were removed between 17-19 December.

e. Lamprey Fishways. All lamprey passages systems remain offline.

f. Avian Monitoring. Avian counts are recorded 01 April – 31 October.

5. WATER QUALITY MONITORING:

a. Fishway Temperatures. Temperatures are taken from 01 March through 30 November.

b. Zebra Mussel Monitoring. No signs of colonization were observed this reporting week.

5. CONSTRUCTION: Nothing to report.

6. HAZMAT, SPILLS AND CLEANUP: Nothing to report.

7. TELETYPES CURRENTLY IN EFFECT:

- a. A teletype sent on 30 August outlines the wintertime spill priority list and wintertime spill caps for all Columbia Basin projects and BPA.
- b. A teletype sent on 21 December updates the Chum Salmon spawning tailwater requirements until further notice.
- c. A teletype sent on 07 January cancelled the high pool scheduled for 10 January.

MICHAEL ADAMS, P.E.
Operations Manager
Bonneville Project