CENWP-ODB

MEMORANDUM FOR Biologist, Operations Division (CENWP-OD)

SUBJECT: Bonneville Project, Fishway and Fish Activities for <u>Week 07</u> of 2020, which covers the period from <u>09</u> - <u>15 February</u>.

1. OPERATION SUMMARY:

a. Daily average river flows ranged from 203.1 to 240.8 kcfs. Daily average powerhouse forebay elevation ranged from 73.3' to 74.7' msl. Daily average project tailwater ranged from 17.3' to 20.1' msl. Secchi disk measurements ranged from 1.0' to 7.0'. Daily average water temperature ranged from 39° to 40°F.

b. Daily average spill ranged from 0 to 0.6 kcfs.

C. Unit Operation. <u>PH2 remains the priority powerhouse</u>. Main unit drawdowns are measured every Monday and more frequently as needed.

• Table 1. Main Unit Outages.

Unit	OOS	RTS	Reason
10	0001 on 03 Feb		P.O., Annual
17	0001 on 11 Feb	1630 on 11 Feb	P.O. Thrust Collar Inspection

d. Fish Units. Second Powerhouse fish units provide attraction flow for the Washington Shore (WS) fish ladder.

Fish Unit Outages. Fish Units are periodically placed into reserve service (RS) to float trash when debris differentials become excessive and trash raking is not possible.

• Table 2. Fish Unit Outages.

Unit	OOS	RTS	Reason	Duration
F1	1901 on 06 Feb	0324 on 07 Feb	RS, Float Trash	8 hrs, 23 mins
F2	0010 on 15 Dec		P.O., 2-YR Overhaul	

• <u>Table 3. Fish Unit Drawdowns, in Feet.</u>

Date	F1	F2
2/9	1.0'	
2/10	0.2'	
2/11	0.2'	
2/12		
2/13	0.1'	
2/14	0.2'	
2/15	0.3'	

2. MAINTENANCE ACTIVITIES:

a. Auxiliary Water System Closures.

- FV6-9 closed for cleaning from 0801 to 0805 on 10 February.
- b. <u>STS/VBS Inspections</u>. Nothing to report.
- C. Dewatering and Fish Salvages.
 - Biologists salvaged fish from the upper section of Cascades Island on 10 Feb. 2 juvenile Salmonids, 1

juvenile Lamprey and 2 juvenile Bass were salvaged and released to tailwater.

3. RESEARCH:

a. <u>Four Peaks Environmental - Fish counting contract</u>: Daytime visual counting (0500 to 2100) began on 01 April and concluded on 30 November. Daytime video (0400-2000 PST) commenced on 01 December. Fish counts can be viewed here.

4. FISHWAYS:

- **a.** Project biologists inspected 11-13 February.
- **b.** Fish passage plan observations.

• Table 5. FPP Items Out of Criteria.

Date	Location	FPP Violation	Cause	Response				
Bradford Island – Nothing to report								
Cascades Island – Nothing to report								
Washington Shore – Nothing to report								
2/12	Weir 37 & 38	Differential > 1.1'	Unknown	NA				

- On 01 May 2018, FG6-11 (Cascades Island) was found broken partially open. The diffuser shaft had broken away from the motor. Due to the subsidence issues at Cascades Island, repairs cannot occur until crane support is allowed in the vicinity. FG6-11 should be open at tailwaters ≥ 14.0'.
- On 18 August 2018, FG6-12 (Cascades Island) was found to be mechanically bound in the open position. FG6-12 should only be open with tailwaters ranging from 11.0'-33.0'. Due to the subsidence issues at Cascades Island, repairs cannot occur until crane support is allowed in the vicinity.
- On 27 March 2019, FG6-18 (Cascades Island) was found to be mechanically bound in the closed position. FG6-18 should be open with tailwaters > 12.0'. Due to the subsidence issues at Cascades Island, repairs cannot occur until crane support is allowed in the vicinity.
- C. <u>Adult Fishways</u>.
 - (1) The Bradford Island fishway went out of service and to orifice flow on 28 November for the 2019/20 IWW period.
 - (2) The AFF remains out of service.
 - (3) Sensor calibration occurred on 13 Feb.
 - (4) SLEDs are installed at all Cascades Island and PH2 entrances.

d. Juvenile Fishways.

- (1) The ITS remains in service (auto-chain gates 3B, 6C, & 10B only).
- (2) The hydro-cannon remains out of service.
- (3) The B2CC remains out of service.

- (4) The DSM returned to service on 13 February.
- (5) STSs remain out of service.
- e. Lamprey Fishways.
 - (1) All Lamprey Passage Structures remain out of service.
 - (2) The Bradford Island Wetted Wall (BIWW) remains out of service.
 - (3) The PH2 Lamprey Flume Structure (LFS) remains out of service.
 - (4) The AFF Lamprey trap remains out of service.
- f. <u>Avian Monitoring</u>. Avian counts are recorded 01 April 31 October.
- **5.** WATER QUALITY MONITORING:
 - **a.** <u>Fishway Temperatures</u>. Temperatures are taken from 01 March 30 November.
 - b. <u>Zebra Mussel Monitoring</u>. No signs of colonization were observed this reporting week.

6. CONSTRUCTION:

- **a.** Construction on the new PH2 Oil Water Separator began 14 October.
- **7.** HAZMAT, SPILLS AND CLEANUP: Nothing to report.
- **8.** TELETYPES CURRENTLY IN EFFECT:
 - A teletype sent on 20 December updated the Chum Salmon spawning operations. Effective 24 December at 1200 until further notice, maintain Bonneville tailwater elevation at a minimum of 11.3' at all hours. The official tailwater staff gauge is located 50' upstream of Tanner Creek (Oregon side).

MICHAEL ADAMS, P.E. Operations Project Manager Bonneville Project