

MEMORANDUM FOR Biologist, Operations Division (CENWP-OD)

SUBJECT: Bonneville Lock & Dam, Fishway and Fish Activities for Week 52 of 2023, which covers the period from 24 to 30 December 2023.

1. ITEMS OUT OF CRITERIA (OOC):

- **Table 1.** FPP Items Out of Criteria.

Date	Location	FPP Violation	Cause	Response
12/27 – 28	BON	Unit Priority – U3 F.O.	U3 F.O., Oil Leak Investigation	W.O.; Next Available Unit Ran in Place
Bradford Island: Nothing to Report.				
Cascades Island:				
12/26 – 28	CI Fishway	FG 6-12 Closed, Should be Open	Mechanically Bound	W.O.
12/26 – 27	CI Fishway	FG 6-18 Open, Should be Closed	Mechanically Bound	W.O.
Washington Shore:				
12/26 – 28	WA Shore Fishway	Weir 37 High, >1.1’	Weir 37 Blowdown Valve OOS	W.O.
12/26 – 28	WA Shore Fishway	Weir 38 High, >1.1’	Weir 37 Blowdown Valve OOS	W.O.

- The Cascades Island Fishway diffuser FG 6-11 is mechanically bound in the closed position due to stripped shaft threads. A work order has been created and repairs will be made during the next full dewater of the Cascades Island Fishway.
- Cascades Island Fishway diffuser FG 6-12 is mechanically bound in the closed position for unknown reasons. A work order has been created and repairs will be made during the next full dewater of the Cascades Island Fishway.
- Cascades Island Fishway diffuser FG 6-18 was found stuck in the open position with limitorque problems in the fall of 2022. A work order has been created and repairs have been attempted, but full repair requires complete dewatering of the fishway. These repairs will be made during the next full dewater of the Cascades Island Fishway.

2. OPERATION SUMMARY:

- a. Daily average river flows ranged from 121.9 to 138.1 kcfs. Daily average powerhouse forebay elevation ranged from 75.0’ to 76.0’ msl. Daily average project tailwater ranged from 11.6’ to 12.7’ msl. Secchi disk measurements remained at 7.0+’. Daily average water temperature ranged from 44 to 45°F.
- b. Daily average spill remained at 0.5 kcfs.
 - Spillbay 18 remains closed for the duration of IWWP and winter maintenance activities in the Bradford Island Fishway.
- c. Unit Operation: PH2 remains the priority powerhouse. Main unit drawdowns are measured every Monday and more frequently as needed.

- **Table 2. Main Unit Outages**

Unit	OOS	RTS	Reason	Duration
4	1631 on 29 Mar	---	F.O., Oil Leak Investigation/5-YR Overhaul	---
3	1105 on 12 Jun	---	F.O., Oil Leak Investigation	---
1	0100 on 28 Dec	0812 on 28 Dec	F.O., Failure to Excite Upon Start-Up	7 hours, 12 mins

- Fish Units: Second Powerhouse Fish Units provide attraction flow for the Washington Shore (WS) fish ladder.

Fish Unit Outages: Fish Units are periodically paced into reserve shutdown (RS) to float trash when debris differentials become excessive and trash raking is not possible. Single Fish Unit Operations (FPP Table BON-12) began on 04 December when F2 was placed OOS for a 2-YR OH.

Table 3. Fish Unit Outages

Unit	OOS/RS	RTS	Reason	Duration
F2	0001 on 04 Dec	---	P.O., 2-YR Overhaul	---
F1	1836 on 28 Dec	1941 on 28 Dec	R.S., Float Trash	1 hour, 5 mins

- **Table 4. Fish Unit Drawdowns, in Feet.**

Date	F1	F2
12/24	0.4'	---
12/25	0.7'	---
12/26	0.6'	---
12/27	2.1'	---
12/28	3.2'	---
12/29	0.3'	---
12/30	0.6'	---

2. MAINTENANCE ACTIVITIES:

- Auxiliary Water System Closures:
 - FV 6-9 was placed into manual for cleaning from 0730 to 0743 on 26 December.
 - FV 6-9 was closed for cleaning from 1058 to 1110 on 28 December.
- STS/VBS Inspections: STS's remain OOS for the winter maintenance season.
- Dewatering and Fish Salvages: Nothing to report.

3. RESEARCH

- Four Peaks Environmental - Fish counting contract: Daytime video counting (0400 to 2000 PDT) began on 01 December. Fish counts can be viewed [here](#).
- USFWS – Lamprey Metamorphosis Study: Juvenile lamprey researchers are onsite and the work is underway.

4. FISHWAYS:

- a. Project Biologists inspected 26 to 28 December.
- b. Adult Fishways:
 - (1) The AFF remains out of service for the winter maintenance season.
 - (2) Sensor calibration checks occurred on 27 December.
 - (3) SLEDs are installed at all locations.
 - (4) The Cascades Island and Washington Shore Fishways remain in service. The Bradford Island Fishway was taken out of service for the winter maintenance season on 05 December.
- c. Juvenile Fishways:
 - (1) The ITS remains in service.
 - (2) The hydro-cannon remains out of service for the season.
 - (3) The B2CC was closed for the season on 01 September but remains available to flush trash or provide surface passage for fish if involuntary spill occurs outside of fish passage spill season. **(FPP BON Section 2.2.2.)**
 - The B2CC was opened to float trash from 0830 to 0855 on 25 December.
 - (4) The DSM was taken out of service on 18 December for the winter maintenance season.
 - (5) STSs remain out of service for the winter maintenance season.
- d. Lamprey Fishways:
 - (1) BI, CI, and WA Shore LPS's remain out of service.
 - (2) The Bradford Island Wetted Wall (BIWW) remains out of service.
 - (3) The PH2 Lamprey Flume Structure (LFS) remains out of service.
 - (4) The 2023 lamprey trapping and translocation activities have concluded for the 2023 season.
 - (5) Avian Monitoring: Avian counts are recorded 01 April – 31 October.

5. WATER QUALITY MONITORING:

- a. Fishway Temperatures: Fishway temperature monitoring has concluded for the 2023 season.
- b. Zebra Mussel Monitoring: No signs of colonization were observed this reporting week.

7. CONSTRUCTION:

- Installation of the B-Branch LPS in the B-Branch Entrance Bay is underway.

8. HAZMAT, SPILLS AND CLEANUP: Nothing to report.

9. TELETYPES CURRENTLY IN EFFECT:

- A teletype was distributed on 30 August detailing the fall/winter spill priority list and fall/winter spill caps. This teletype provides the order that projects spill for lack of load conditions and is to be used until further notice. Please see teletype BON R 083023 1555 for further details.
- A teletype was distributed on 06 November with instructions for Bonneville tailwater operations for chum spawning. Effective Wednesday 01 November, at 0600 HRS, and until further notice, Bonneville Dam is to operate its tailwater in the following order of operating ranges as Project outflow increases.
 - During all hours, operate Project outflow to provide a tailwater elevation in the range of 10.3 – 11.2 FT.
 - Then, if necessary to increase Project outflow, operate Project outflow to provide a tailwater elevation in the range of 11.3 – 13.0 FT. If this elevation is not achieved by Thursday 09 November, at 0001 HRS, then operate Project outflow to provide a tailwater elevation in the range of 11.3 – 13.0 FT
 - Then, if necessary to increase Project outflow, the tailwater may be operated up to 16.5 FT during nighttime hours (1700-0600).
 - Then, if necessary to increase Project outflow, the tailwater may be operated up to 18.5 FT during nighttime hours (1700-0600).
 - Then, if increasing river flow precludes the ability to manage the tailwater within the steps above, operate to provide a tailwater in the range of 13.0 – 16.5 FT during daytime hours (0600-1700) and up to the maximum within Project 24-HR ramp rate limits during nighttime hours (1700-0600).

The goal of this operation is to improve conditions at the Ives/Pierce Island Complex for chum salmon spawning. Please see teletype BON R 102523 1411 for more details.

A revision to this teletype was distributed on 06 November regarding a clarified end date for increasing the tailwater elevation range. The revision states: “If necessary to increase Project outflow, operate to maintain the tailwater within an elevation range of 11.3 – 13.0 FT. If the tailwater is not operated above 11.2 FT by Thursday 09 November at 0001 HRS, then transition to an operation to maintain the tailwater within an elevation range of 11.3 – 13.0 feet at all hours.”. Please see teletype BON R 110623 1449 for more details.

- A teletype was distributed on 20 December regarding a Bonneville high pool operation. On 27 December 2023, from 0800 to 1200 hours, Bonneville is to operate its forebay above a minimum of 75.0 ft, soft constraint. This operation is intended to help support a large boat removal from the Bonneville Pool near Bingen, WA. Please see teletype BON R 122023 0745 for more details.
- A teletype was distributed on 20 December, replacing the previous teletype BON R 110623 1459 Tailwater Operation for Chum Spawning 3. This 4th revision to the teletype states: Effective, Sunday 31 December 2023, at 0001 HRS, until further notice, the Bonneville Dam minimum tailwater elevation is 11.5 ft during all hours. The intent of this operation is to ensure sufficient tailwater elevation to the protect chum redds in the Ives/Pierce Island area during the egg incubation period. Please see teletype BON R 122023 1131 for more details.
- A teletype was distributed on 20 December replacing the previous teletype BON R 122023 1131 Tailwater Operation for Chum Incubation 4. This 5th revision to the teletype states: Effective, Sunday 31 December 2023, at 0001 HRS, until further notice, Bonneville Dam minimum tailwater elevation is 11.3 ft during all hours. The intent of this operation is to ensure sufficient tailwater elevation to protect chum redds in the Ives/Pierce Island area during the egg incubation period. This 5th revision’s updated minimum tailwater elevation was based on an updated WDFW chum salmon survey data that occurred on 20 December. Please see teletype BON R 122023 1340 for more details.

MICHAEL ADAMS, P.E.
Operations Project Manager
Bonneville Project