

FPP Change Form

Change Request Number: 11TDA003

Date: 9/16/10

Proposed by: TDA Fisheries

Location of Change: TDA -9 2.4.1.2.f.

Proposed Change:

f. When units are being dewatered, leave endgate open, close sluiceways to expose gatewell orifices, then set top of bottom end gate at an elevation to create an orifice plunge pool, and install orifice blocker. After orifice-sealing devices are installed, sluiceways should~~end gate should~~ be returned to the open position during the juvenile passage season. Installation time should be approximately 30 minutes.

Reason for Change: Procedure stated adjusting endgate which is incorrect. This does not expose orifices adequately to install the blocker device.

Comments from others:

Record of Final Action: approved at 12 October 2010 FPOM.