

Draft FPP Change Form

Change Request Number: 10TDA003

Date: 10/28/2009

Proposed by: The Dalles Project – Cordie

Location of Change: Addition to Turbine Unit Operation and Maintenance section.
pgTDA-20. Add 5.7

Proposed Change: 5.7. To reduce the chance of debris washing onto the tail log sill during tail log installation in units 19 - 22, fish unit loading may be reduced to about 8 MW for 30 to 60 minutes; and entrance weir E1 may be closed for the same duration of time.

Reason for Change: To allow installation of tail logs with no leakage from debris on sill.

Comments from others:

Record of Final Action: Approved at November FPOM.