Bonneville Powerhouse 2 Adult Ladder AWS and Trashrack Debris Management

Project Goal

Allow for effective and efficient debris removal without shutting down Bonneville Powerhouse 2 Fish Units. Solution shall be coordinated with the Lamprey Passage PDT for consideration of lamprey design criteria.

Design Charrette/VE Study held Bonneville

- Existing rake more effective than previously thought
- More information required to finalize recommendation

Options Considered Include:

- 2001 DDR recommendations
- Automatic rake system
- Additional racks in bulkhead slot
- Rehabilitate manual rake
- Forebay berm
- Forebay curtain
- Modify scheduled use of existing rake

Evaluation Criteria

 Flow Delivery - "Fish" Friendly

 Durable Operability

MaintainabilityConstructability

 Flexibility
Reliability
High Confidence of Success
Redundancy Compatibility Schedule Supply PowerLabor Intensity

Next Steps

- Further evaluate historic and current O&M activities
- CFD Modeling of Curtain/Berm
- Engage FFDRWG in discussion of alternatives