

Created Tuesday, December 28, 2011 - This spill pattern is to be implemented in the event spill is necessary at Bonneville Dam until boulders are removed from between the flow deflectors and baffle blocks.

Note: The gate openings are provided in 0.5-foot increments of verticle lift. 0.5-foot vertical spill gate opening = 1 spill gate stop

Total discharge is based on the spillway rating curves (revised February 2005) but based on those developed from the 1:55 scale model and the original physical model studies.

**Bonneville Spillway
Discharge Distribution Patterns**

FB=74.0' Total Spill (cfs)	Vertical Spill Gate Opening (feet)	Spillway Bay Number																		Total # Ft of Opening
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
4,550	1																		1	2
8,913	2																		2	4
13,101	3																		3	6
17,129	4																		4	8
21,007	5																		5	10
23,282	5	1																	5	11
25,464	5	2																	5	12
28,796	5	2.5	1																5	13.5
31,071	5	2.5	1	1															5	14.5
33,346	5	2.5	1	1	1														5	15.5
35,621	5	2.5	1	1	1	1													5	16.5
40,170	5	2.5	1	1	1	1	1	1											5	18.5
42,445	5	2.5	1	1	1	1	1	1		1									5	19.5
44,720	5	2.5	1	1	1	1	1	1		1	1								5	20.5
46,995	5	2.5	1	1	1	1	1	1		1	1		1						5	21.5
49,270	5	2.5	1	1	1	1	1	1		1	1		1		1				5	22.5
51,545	5	2.5	1	1	1	1	1	1		1	1		1		1	1			5	23.5
52,581	5	3	1	1	1	1	1	1		1	1		1		1	1			5	24
54,595	5	4	1	1	1	1	1	1		1	1		1		1	1			5	25
56,777	5	4	2	1	1	1	1	1		1	1		1		1	1			5	26
58,871	5	4	3	1	1	1	1	1		1	1		1		1	1			5	27
61,052	5	4	3	2	1	1	1	1		1	1		1		1	1			5	28
62,992	5	5	3	2	1	1	1	1		1	1		1		1	1			5	29

Created Tuesday, December 28, 2011 - This spill pattern is to be implemented in the event spill is necessary at Bonneville Dam until boulders are removed from between the flow deflectors and baffle blocks.

Note: The gate openings are provided in 0.5-foot increments of verticle lift. 0.5-foot vertical spill gate opening = 1 spill gate stop

Total discharge is based on the spillway rating curves (revised February 2005) but based on those developed from the 1:55 scale model and the original physical model studies.

**Bonneville Spillway
Discharge Distribution Patterns**

FB=74.0' Total Spill (cfs)	# of Gate Stops	Spillway Bay Number																		Total # Gate Stops
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
4,550		2																	2	8
8,913		4																	4	16
13,101		6																	6	24
17,129		8																	8	32
21,007		10																	10	40
23,282		10	2																10	44
25,464		10	4																10	48
28,796		10	5	2															10	54
31,071		10	5	2	2														10	58
33,346		10	5	2	2	2													10	62
35,621		10	5	2	2	2	2												10	66
40,170		10	5	2	2	2	2	2	2										10	74
42,445		10	5	2	2	2	2	2	2		2								10	78
44,720		10	5	2	2	2	2	2	2		2	2							10	82
46,995		10	5	2	2	2	2	2	2		2	2		2					10	86
49,270		10	5	2	2	2	2	2	2		2	2		2		2			10	90
51,545		10	5	2	2	2	2	2	2		2	2		2		2	2		10	94
52,581		10	6	2	2	2	2	2	2		2	2		2		2	2		10	96
54,595		10	8	2	2	2	2	2	2		2	2		2		2	2		10	100
56,777		10	8	4	2	2	2	2	2		2	2		2		2	2		10	104
58,871		10	8	6	2	2	2	2	2		2	2		2		2	2		10	108
61,052		10	8	6	4	2	2	2	2		2	2		2		2	2		10	112
62,992		10	10	6	4	2	2	2	2		2	2		2		2	2		10	116

