	CY 20	)17			CY 2018				CY 2	019		CY 2020						CY 2021						CY 2022								
Coordinated Schedule			FY 2						2019			FY	2020					FY 2021						FY 2022								
	O N	DJ	F M	A M	JJA	S O N	DJ	FΜ	A M J	J A S	O N	D J F M	A M	J	JAS	O N	DJ	F M	А	M J J	А	S O	N D	J F	M A	М	1 1	A S	10	N D		
																														+		
Planning									1																	1						
													l i							i												
									i				1							1						i.						
RM&E													- i																			
Fish Health/Stress																										!						
Copepod stud	1				Contract - C				1				i							1												
(prevalence, transmission, treatment, irradication, infection	)				Contract - C																					1						
Study/Test bypass vs truck conveyance	2					Lab studie	es/plan - C	DSU	Contract Actio	on Te	it 🛛	Repo	ort							i												
													+ $+$ $+$																	+		
Physical injury/Hydraulics													i							i												
Possible Detroit test conduit test							Conti	ract Acti	ion <mark>Test</mark>		Report															1						
Possible Test Based on Cougar EDR Finding												Contract Act				port				i –										+		
Possible Test Based on Detroit EDR Finding	5											Contract Act	ion <mark>Test</mark>		Rej	port														+		
			_										+   i							-i										+		
								view - including regio																				——		+++		
ННВ			Pencils Dow															1										+				
						* *	Dra		l Report Poss		al RM&E															+				+		
Design Parameters Document Draft Milestone			_																			_				+i-				+		
Cougar HHB EDR					Draft Comp	lete, pending pos	sible add	itional p	pressure testing			Design parar	neter chang	ange could impact EDR schedule					otorc											+		
Detroit HHB EDR						Contract						Сорерой кій			EDR, based on	I Change						_								+++		
Feasibility of HHB at Cougar and Detroi						Contract										-														+++		
Cougar HHB DDR				- i								Contract	l i							- i   - i										+		
Detroit HHB DDR												Contract														11				++		
				i i					1				i				Cougar	- Evaluat	e befc	ore moving to	P&S	$\diamond$										
Cougar HHB P&S															· · · · ·	Detr	oit - Deve	lop path	forwa	rd on Detroit	ННВ	Con	tract									
				i i						Decid	e if impact o	n Cougar FSS Aw	ard I							i l												
									1																							
Cougar FSS (Key Milestones)		D	DR			DDR/P8	ιS		P&S			Cougar I	SS Award	$\diamond$						Construction						11						
																													Co	ugar FSS		
				1									1							1												
Detroit FSS (Award not until Nov 2024)				DDR																				DDR	- Revisio	n						
									i										$  \top$	!						l i l						
	1																															
Budget Request Submissions					FY 20				🔶 FY 21				F	Y 22						FY 23						• F	Y 24	+		++		
Dudget negacist submissions	1		1 1	✓				1	· · · · · · · · · · · · · · · · · · ·	· I I			<b>'</b> '				1 1	1 1	1 1	V 1123					1 1	· · ▼ '		1				

Legend:

Preliminary data/report received

HHB = High Head Bypass

P&S = Plans and Secifications

EDR = Engineering Documentation Report

DDR = Design Documentation Report FSS = Floating Screen Structure

RM&E = Research, Monitoring and Evaluation

CY 2023 CY 2024								CY 2025				2026					CY 2027				CY 2	028			( 2029	29								
	FY 2023 FY 2024 F M A M J J A S O N D J F M A M J J A S O N D				FY 2					FY 2026					FY 2027					FY 2028														
F M	A M J	JJA	S O	N D	JF	MAN	V J J	A S O	N D	JFM	A M	J J A	S O N	DJ	F M	A M J	J A	S O N	I D J	J F M	A M	J J A	S O N	DJ	F M A	MJ	J A S	O N	DJ	F M A	M J J	A S		
	- i										i i					- i   -					- i -					- i   -					1 1 2			
	i i					i															î.										i			
	1																				1					1					· · · · ·			
																					- i										1			
																					1					1								
																					i i										i			
											<u> </u>															1								
																					i													
											1																							
	i																				i_										i			
																1																		
																					i-										1			
																															1			
	i										i					i					i										1			
																															'			
											l i															-i								
											l i i																							
																															1			
	1										i										!										· · · · ·			
																															1			
	1										1					1					1					1								
				ward Coug	ar HHB Construc	ction Contract if	Required																											
Ready to	idventise, i	f required									1										1					1					++'			
	1.1		Testing fo	or FCE an	nd post coll	ection survi	val				i					i					1					Î								
perational														$ \downarrow \downarrow \downarrow$																	'			
	i			P&S			Det	roit FSS Awar	d 💙						Construction									Testing			and post col	ection sur	vival		i i i i			
											i					li l																		
	🔶 FY	25					FY 26				۹ 🔶 ۱	Y 27				🔶 FY :	28				$\diamond$	FY 29				🔶 FY 30	)				🔶 FY 31			
																						Detroits FSS O	perational											